

**QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS**

**General Information**

<b>1. Federal Agency and Organizational Element to Which Report is Submitted</b>  Department of Commerce, National Telecommunications and Information Administration	<b>2. Award Identification Number</b>  NT10BIX5570027	<b>3. DUNS Number</b>  009848524
<b>4. Recipient Organization</b>  E.N.M.R. Telephone Cooperative 7111 N Prince St , Clovis, NM 88101-9730		
<b>5. Current Reporting Period End Date (MM/DD/YYYY)</b>  03-31-2011	<b>6. Is this the last Report of the Award Period?</b>  <input type="radio"/> Yes <input checked="" type="radio"/> No	
<b>7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.</b>		
<b>7a. Typed or Printed Name and Title of Certifying Official</b>  Tom Phelps	<b>7c. Telephone (area code, number and extension)</b>  5753894220	
	<b>7d. Email Address</b>  tphelps@plateautel.com	
<b>7b. Signature of Certifying Official</b>  Submitted Electronically	<b>7e. Date Report Submitted (MM/DD/YYYY):</b>  05-13-2011	

**Project Indicators (This Quarter)**

**1. Please describe significant project accomplishments completed during this quarter (600 words or less).**  
 Construction is progressing on schedule. Two of the three equipment vendors have been selected and awarded. Anchor institutions are being contacted on an individual basis.

**2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).**

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	7	As discussed in previous PPRs progress for milestones have been affected by the delay in the FONSI, length of time required for proper procurement processes and extensive review and analysis conducted on equipment manufacturers. As of 4/30 vendor selection for all aspects of project have been complete. Currently negotiating or finalizing contracts and expect to catch up to projected milestones in subsequent quarters.
2b.	Environmental Assessment	100	No variance.
2c.	Network Design	100	No variance.
2d.	Rights of Way	0	N/A
2e.	Construction Permits and Other Approvals	100	No variance.
2f.	Site Preparation	0	As of the end of the quarter still evaluating the contractor proposals. Awarded building contractor on 4/11 and auxiliary equipment vendor on 4/11.
2g.	Equipment Procurement	0	Selected DWDM vendor on 2/22; haven't finalized contract negotiations as of 3/31. Selected Access Equipment vendor on 3/9; also currently working on contract negotiations.
2h.	Network Build (all components - owned, leased, IRU, etc)	6	No variance.
2i.	Equipment Deployment	0	Pushed back due to equipment procurement schedule. Waiting for contract negotiations and scheduling to be finalized for DWDM Equipment; deployment of DWDM Equipment is expected to begin next quarter.
2j.	Network Testing	0	Pushed back due to equipment deployment schedule.
2k.	Other (please specify): N/A	0	N/A

**3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).**  
 ENMR-Plateau has been diligently working to catch up to projected milestones reflected in the Baseline Report related to equipment procurement and deployment and site preparation. We are optimistic that we will be able to catch up to the projected milestones reflected in the Baseline Report.

**4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).**

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	0	N/A

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles leased	0	N/A
Existing network miles upgraded	0	N/A
Existing network miles leased	0	N/A
Number of miles of new fiber (aerial or underground)	0	N/A
Number of new wireless links	0	N/A
Number of new towers	0	N/A
Number of new and/or upgraded interconnection points	0	N/A

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	3
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements (in quarters)	12

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers: SuddenLink, CableOne and US Cable

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:

Long Haul Special Access Services which are typically point to point Ethernet services from Interconnection point to Interconnection point; Local Access Services which are typically Ethernet services from the local Interconnection point to the anchor institution.

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (600 words or less).

N/A

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	ENMR-Plateau currently has agreements with several broadband wholesalers on the current network and intend to transfer those services onto the new network once completed. ENMR-Plateau also intends to sell additional services to these current customers as well as other customers who would be considered broadband wholesalers.
	Providers with signed agreements receiving improved access	0	N/A
	Providers with signed agreements receiving access to dark fiber	0	N/A

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	Please identify the speed tiers that are available and the number of subscribers for each	0	DS1 - 0, DS3 - 0, OC3 - 0, OC12 - 0, 100Mb - 0, 1Gb - 0, 2.5Gb - 0, 10Gb - 0
Community Anchor Institutions (including Government institutions)	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	DS1 - 0, DS3 - 0, OC3 - 0, OC12 - 0, 100Mb - 0, 1Gb - 0, 2.5Gb - 0, 10Gb - 0
Residential / Households	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
Businesses	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A

7. Please describe any special offerings you may provide (600 words or less).

N/A

8a. Have your network management practices changed over the last quarter?  Yes  No

8b. If so, please describe the changes (300 words or less).

N/A

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
N/A	N/A	N/A	N/A	N/A

**Project Indicators (Next Quarter)**

**1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).**

Begin procurement and deployment of DWDM network equipment. Begin construction of CO buildings. Continue progressing with construction and contacting anchor institutions.

**2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).**

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	34	Please see section #3 below.
2b.	Environmental Assessment	100	No variance.
2c.	Network Design	100	No variance.
2d.	Rights of Way	0	N/A
2e.	Construction Permits and Other Approvals	100	No variance.
2f.	Site Preparation	10	Construction contractor and Auxiliary Equipment vendor was selected on 4/11. Construction is expected to begin by 6/30.
2g.	Equipment Procurement	25	Finalized contract negotiations with DWDM vendor and received final signed contract on 4/22. Site visits and planning to begin on deployment of DWDM equipment on 4/25. Continuing work on contract negotiations with Access Equipment vendor. Selected Layer 2/3 Equipment vendor on 4/15 and have begun contract negotiations.
2h.	Network Build (all components - owned, leased, IRU, etc.)	35	No variance. Construction is progressing on schedule.
2i.	Equipment Deployment	25	Pushed back due to equipment procurement schedule.
2j.	Network Testing	9	Pushed back due to equipment deployment schedule.
2k.	Other (please specify): N/A	0	N/A

**3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).**

ENMR-Plateau has been diligently working to catch up to projected milestones reflected in the Baseline Report related to equipment procurement and deployment and site preparation. At this point all equipment vendors have been selected, with one contract being finalized and executed and the other two expected to be completed this quarter. As of now construction is progressing on schedule. We are optimistic that we will be able to catch up to the projected milestones reflected in the Baseline Report. The estimated construction expense for next quarter is based on actual invoices obtained for March, April and estimated amount for May. Since invoices for each month are received and paid in the following month reporting for these expenses will always be one month behind.

### Infrastructure Budget Execution Details

#### Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
b. Land, structures, right-of-ways, appraisals, etc.	\$255,000	\$76,500	\$178,500	\$0	\$0	\$0	\$0	\$0	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$911,500	\$273,450	\$638,050	\$604,090	\$181,227	\$422,863	\$821,987	\$246,596	\$575,391
e. Other architectural and engineering fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$10,076,115	\$3,392,658	\$6,683,457	\$563,915	\$169,174	\$394,740	\$3,526,640	\$1,057,992	\$2,468,648
j. Equipment	\$5,360,084	\$1,608,025	\$3,752,059	\$0	\$0	\$0	\$1,182,930	\$354,879	\$828,051
k. Miscellaneous	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
<b>l. SUBTOTAL (add a through k)</b>	<b>\$16,602,699</b>	<b>\$5,350,633</b>	<b>\$11,252,066</b>	<b>\$1,168,005</b>	<b>\$350,401</b>	<b>\$817,603</b>	<b>\$5,531,557</b>	<b>\$1,659,467</b>	<b>\$3,872,090</b>
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
<b>n. TOTALS (sum of l and m)</b>	<b>\$16,602,699</b>	<b>\$5,350,633</b>	<b>\$11,252,066</b>	<b>\$1,168,005</b>	<b>\$350,401</b>	<b>\$817,603</b>	<b>\$5,531,557</b>	<b>\$1,659,467</b>	<b>\$3,872,090</b>

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0	b. Program Income to Date: \$0
---	--------------------------------