

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information		
1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570111	3. DUNS Number 127973282
4. Recipient Organization Northwest Open Access Network 5802 Overlook Avenue NE, Tacoma, WA 98422-1435		
5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2010	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Rob Kopp	7c. Telephone (area code, number and extension) 2085859698	
	7d. Email Address rkopp@noanet.net	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 02-11-2011	

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (600 words or less).

Northwest Open Access Network (NoaNet) completed their Baseline Project and Six Month Budget during the 4th Quarter of 2010. Work continued on the Environmental Assessment (EA) in preparation for submission and anticipated receipt of Finding of No Significant Impact (FONSI). Project planning meetings and dialogue was held with Sub Participants of the project relative to their roles and responsibilities. NoaNet has developed a significant amount of progress towards establishing agreements with Sub Participants during this quarter. Network Design continued integrating with our first round award and other key elements of the project design.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	1	Although our Baseline Milestone shows nothing completed based on expenditures towards the project, since we have made progress in other aspects, we believe the project is moving forward and would estimate as 1% complete.
2b.	Environmental Assessment	40	We began working on this once notified of our award to expedite the process and estimate to be beyond our baseline in this category.
2c.	Network Design	10	N/A
2d.	Rights of Way	0	N/A
2e.	Construction Permits and Other Approvals	0	N/A
2f.	Site Preparation	0	N/A
2g.	Equipment Procurement	0	N/A
2h.	Network Build (all components - owned, leased, IRU, etc)	0	N/A
2i.	Equipment Deployment	0	N/A
2j.	Network Testing	0	N/A
2k.	Other (please specify): N/A	0	N/A

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

Northwest Open Access Network (NoaNet) initially experienced a delay in accepting their award due to some overlap with a Sub Participant's BTOP award. Since being awarded, NoaNet has worked diligently on the Environmental Assessment (EA) in anticipation of an on time completion. Though recently the NoaNet EA team was presented with new and refined information that is important to include in the EA. Therefore NoaNet requested an extension to allow the required additional mapping and Section 106 cultural analysis to be completed. It may have been possible to "force" a draft EA by the SAC due date of Feb 1, 2011, yet NoaNet strongly believes this extension will allow for thorough quality assurance/quality control of the EA and will mitigate the risk of further iterations due to missing, incomplete or conflicting data being presented. As explained in the request for extension NoaNet does not expect the extension to delay the overall project and therefore would appreciate any assistance on the approval of the extension.

4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	0	N/A
New network miles leased	0	N/A
Existing network miles upgraded	0	N/A
Existing network miles leased	0	N/A

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Number of miles of new fiber (aerial or underground)	0	N/A
Number of new wireless links	0	N/A
Number of new towers	0	N/A
Number of new and/or upgraded interconnection points	0	N/A

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	38
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	1
Average term of signed agreements (in quarters)	20

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers: The 38 signed agreements referred to above are comprised of 37 pre-existing wholesale customers of Northwest Open Access Network with existing agreements pre-dating the Broadband Technology Opportunities Program award and one (1) new agreement in this quarter. These contracts have non-disclosure provisions that prohibit public release of their specific names without prior written consent. The list of pre-existing customers has been previously provided to NTIA under separate cover as "Privileged and Confidential" sales-marketing information.

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description: There are currently no wholesale services provided as this project has only recently been awarded and our Environmental Assessment has yet to be submitted. Once the Finding of No Significant Impact (FONSI) has been received, construction has started, and customers receive service, the Network will be tested and this list will be updated and data will be provided.

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this third party operates (600 words or less). Sub Recipients:

Black Rock Cable, Inc., 1512 Fairview St., Bellingham, WA 98229 360-738-3116
 Kitsap Public Utility District, 1431 Finn Hill Road, PO Box 1989, Poulsbo, WA 98370 360-779-7656

Negotiations are currently in process with other parties on their operating models with no final determination being made as of this time. Additional third party operators may be added as we continue this process.

See Attached Network Drawings.

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	N/A
	Providers with signed agreements receiving improved access	0	N/A
	Providers with signed agreements receiving access to dark fiber	0	N/A

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
Community Anchor Institutions (including Government institutions)	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number or subscribers for each	0	N/A
Residential / Households	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
Businesses	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A

7. Please describe any special offerings you may provide (600 words or less).

None at this time in the project.

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (300 words or less).

N/A

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
N/A	N/A	N/A	N/A	N/A

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).

Northwest Open Access Network anticipates submission of our Environmental Assessment and subsequent Finding of No Significant Impact (FONSI) in the next quarter (1st Quarter of 2011). Preliminary network equipment procurement will begin with plans to award in the following quarter. Network design will continue with some preliminary permitting being completed.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	2	Based on anticipation of the Environmental Assessment being completed and progress in the permitting area, Northwest Open Access Network will be closer to 2% complete with the Overall Project Milestone.
2b.	Environmental Assessment	100	N/A
2c.	Network Design	35	N/A
2d.	Rights of Way	15	N/A
2e.	Construction Permits and Other Approvals	5	N/A
2f.	Site Preparation	5	N/A
2g.	Equipment Procurement	10	Equipment expenditures will more than likely fall into the following quarter, therefore not reflected in this baseline milestone.
2h.	Network Build (all components - owned, leased, IRU, etc.)	0	N/A
2i.	Equipment Deployment	0	N/A
2j.	Network Testing	0	N/A
2k.	Other (please specify): N/A	0	N/A

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

The only issue that may develop would be a delay in receipt of the Finding of No Significant Impact (FONSI). We do not expect this to be an issue, but any delays in receipt could push the project out and cause us to accelerate construction later in the year.

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$199,992	\$199,992	\$0	\$0	\$0	\$0	\$0	\$0	\$0
b. Land, structures, right-of-ways, appraisals, etc.	\$2,100,722	\$2,018,722	\$82,000	\$0	\$0	\$0	\$0	\$0	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$7,506,240	\$74,820	\$7,431,420	\$0	\$0	\$0	\$400,000	\$0	\$400,000
e. Other architectural and engineering fees	\$21,573	\$21,573	\$0	\$0	\$0	\$0	\$0	\$0	\$0
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$52,877,030	\$16,403,258	\$36,473,772	\$0	\$0	\$0	\$0	\$0	\$0
j. Equipment	\$15,239,344	\$4,672,381	\$10,566,963	\$0	\$0	\$0	\$500,000	\$0	\$500,000
k. Miscellaneous	\$54,000	\$54,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0
l. SUBTOTAL (add a through k)	\$77,998,901	\$23,444,746	\$54,554,155	\$0	\$0	\$0	\$900,000	\$0	\$900,000
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
n. TOTALS (sum of l and m)	\$77,998,901	\$23,444,746	\$54,554,155	\$0	\$0	\$0	\$900,000	\$0	\$900,000

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0 b. Program Income to Date: \$0