

Species Reports

Environmental Conservation Online System

(http://www.fws.qov) Listings and occurrences for Maryland

Notes:

- This report shows the listed species associated in some way with this state.
- This list does not include experimental populations and similarity of appearance listings.
- This list includes non-nesting sea turtles and whales in State/Territory coastal waters.
- This list includes species or populations under the sole jurisdiction of the National Marine Fisheries
 Service.
- Click on the highlighted scientific names below to view a Species Profile for each listing.

Summary of Animals listings

Animal species listed in this state and that occur in this state (17 species)

Status (javascript:launch ('/tess_public/html/db- status.html');)	Bat, Indiana (<u>Myotis sodalis (/speciesProfile/profile/speciesProfile.action?</u> speciesProfile/speciesProfile.action?	
E		
E	Darter, Maryland (Etheostoma sellare (/speciesProfile/speciesProfile/speciesProfile.action?spcode=E003))	
Т	Plover, piping except Great Lakes watershed (<u>Charadrius melodus</u> (/speciesProfile/profile/speciesProfile.action?spcode=B079)	
T [*]	Sea turtle, green except where endangered (<u>Chelonia mydas</u> (/speciesProfile/profile/speciesProfile.action?spcode=C00S)	
B	Sea turtle, hawksbill (<u>Eretmochelys imbricata</u> (/speciesProfile/profile/speciesProfile.action?spcode=C00E)	
E	Sea turtle, Kemp's ridley (<u>Lepidochelys kempii</u> (/speciesProfile/profile/speciesProfile.action?spcode=C000)	
E	Sea turtle, leatherback (<u>Dermochelys coriacea</u> (/speciesProfile/profile/speciesProfile.action?spcode=C00F)	
T [‡]	Sea turtle, loggerhead (Caretta caretta (/speciesProfile/profile/speciesProfile.action?spcode=C00U)	
	Squirrel, Delmarva Peninsula fox Entire, except Sussex Co., DE (<u>Sciurus</u> <u>niger cinereus</u> (/speciesProfile/profile/speciesProfile.action?spcode=A00B))	
	Sturgeon, shortnose (<u>Acipenser brevirostrum</u> (/speciesProfile/profile/speciesProfile.action?spcode=E00B))	

Status (javascript:launch ('Itess public/html/db- status.html');)	Species
Т	Tiger beetle, Puritan (<u>Cicindela puritana</u> (<u>IspeciesProfile/speciesProfile.action?spcode=I02D)</u>)
Т	Turtle, bog (=Muhlenberg) northern (<u>Clemmys muhlenbergii</u> (/speciesProfile/speciesProfile.action?spcode=C048))
Е	Wedgemussel, dwarf (<u>Alasmidonta heterodon</u> (<u>//speciesProfile/speciesProfile.action?spcode=F029)</u>)
Е	Whale, finback (<u>Balaenoptera physalus</u> (/speciesProfile/speciesProfile.action?spcode=A020))
E	Whale, humpback (<u>Megaptera novaeangliae</u> (<u>/speciesProfile/speciesProfile.action?spcode=A02Q)</u>)
Е	Whale, right (<u>Balaena glacialis (incl. australis)</u> (/speciesProfile/profile/speciesProfile.action?spcode=A02R))

Animal species listed in this state that do not occur in this state (3 species)

Status (javascript:launch ('/tess_public/html/db- status.html');)	Species	
Е	Beetle, American burying (<i>Nicrophorus americanus</i> (/speciesProfile/profile/speciesProfile.action?spcode=l028))	
Е	Puma (=cougar), eastern (<u>Puma (=Felis) concolor couguar</u> (/speciesProfile/profile/speciesProfile.action?spcode=A046))	
Е	Wolf, gray Lower 48 States, except where delisted and where EXPN. Mexico. (Canis lupus (/speciesProfile/profile/speciesProfile.action?spcode=A00D))	

Summary of Plant listings

Plant species listed in this state and that occur in this state (7 species)

Status (javascript:launch ('/tess public/html/db-status.html');)	Species	
Т	Amaranth, seabeach (<u>Amaranthus pumilus</u> (<u>/speciesProfile/profile/speciesProfile.action?spcode=Q2MZ)</u>)	
E	Bulrush, Northeastern (<u>Scirpus ancistrochaetus</u> (/speciesProfile/speciesProfile.action?spcode=Q21H))	
E	Dropwort, Canby's (<u>Oxypolis canbyi</u> (<u>//speciesProfile/profile/speciesProfile.action?spcode=Q2EL)</u>)	
E	Gerardia, sandplain (<u>Agalinis acuta</u> (/speciesProfile/profile/speciesProfile.action?spcode=Q24K))	
E	Harperella (<i>Ptilimnium nodosum</i> (/speciesProfile/profile/speciesProfile.action?spcode=Q2H9))	
	Joint voteb concitive (Accommono virginica	


Status (javascript:launch ('/tess_public/html/db-status.html');)	Species	
Т	Pink, swamp (Helonias bullata (IspeciesProfile/profile/speciesProfile.action?spcode=Q2B8))	


Plant species listed in this state that do not occur in this state (3 species)


Status (javascript:launch ('/tess_public/html/db-status.html');)	Species	
E	Chaffseed, American (<u>Schwalbea americana</u> (<u>//speciesProfile/profile/speciesProfile.action?spcode=Q2l4)</u>)	
E	Coneflower, smooth (<u>Echinacea laevigata</u> (<u>IspeciesProfile/profile/speciesProfile.action?spcode=Q293)</u>)	
Т	Pogonia, small whorled (<u>Isotria medeoloides</u> (<u>IspeciesProfile/profile/speciesProfile.action?spcode=Q1XL)</u>)	


Last updated: March 23, 2010


ECOS Home (/ecos public/) | Contact Us (/ecos/helpdesk.do?version=TESS PUBLIC-1 0 93)


























One Maryland Broadband Network


County Flood Plain Zones


— Proposed Stimulus Funded Fiber Optics












































• Use the following table to list the major network build-out phases and milestones that can demonstrate that your entire project will be substantially complete by the end of Year 2 and fully complete by the end of Year 3. This is to be done at the aggregate level (combining all proposed funded service areas.)

EASY GRANTS ID: 7392

- Indicated how the milestones listed below will demonstrate these completion objectives. The applicant should consider such project areas as: a) network design; b) securing all relevant licenses and agreements; c) site preparation; d) inside plant deployment; e) outside plan deployment; f) deployment of business & operational support systems; g) network testing; f) network operational. The applicant may provide any other milestones that it believes showcase progress.
- Project inception (Year 0) starts at the date when the applicant receives notice that the project has been approved for funding.
- In the table, provide any information (e.g., facts, analysis) to: a) demonstrate the reasonableness of these milestones; b) substantiate the ability to reach the milestones by the quarters indicated.

Time Period	Quarter	Milestones	Support for Reasonableness/Data Points
Year 0	-		
	Qtr. 1	Dorchester Materials Received Talbot Materials Received Queen Anne Phase 1 Materials Received Calvert Phase 1 Materials Received Prince Georges Co: Phase 1 Materials received Montgomery Co: Phase 1 Materials received Anne Arundel Co: Phase 1 Materials received City of Baltimore: Phase 1 Materials received	See notes and dependencies in attached MS Project plan.
Year 1	Qtr. 2	Dorchester Engineering and Lateral Complete Calvert Phase 1 Engineering Complete Calvert Phase 2 Materials received Kent Phase 1 Materials Received Queen Anne Phase 1 Engineering Complete Queen Anne Phase 2 Material Received Talbot Engineering Complete Baltimore Co: Phase 1 Materials received Carroll Co: Phase 1 Materials received Howard Co: Engineering Phase 1 Laterals Complete Howard Co: Phase 3 Materials received Howard Co: Phase 4 Materials received Harford Co: Phase 1 Materials received Prince Georges Co: Phase 2 Materials received Frederick Co: Phase 1 Materials received	See notes and dependencies in attached MS Project plan.

	City of Annapolis: Phase 1 Mate	
	Montgomery Co: Phase 2 Materi	
	Anne Arundel Co: Phase 2 Mater	
	City of Baltimore: Phase 2 Mater	ials received
Qtr	3 Calvert Phase 3 Materials Receiv	ed See notes and dependencies in
	Calvert Phase 2 Engineering Con	attached MS Project plan.
	Calvert Phase 1 Construction Co.	
	St. Mary's Phase 1 Materials Rec	
	Cecil Co. Phase 1 Materials recei	
	Kent Co. Phase 2 Materials Rece	
	Kent Co. Phase 1 Engineering Co	
	Queen Anne Co. Phase 3 Materia	
	Queen Anne Co. Phase 2 Engine	
	Queen Anne Co. Phase 1 Constru	
	Talbot Construction Phase Comp	
		lete
	Dorchester Testing, Turn up/Lit	
	Washington Phase 1 Materials R	
	Wicomico Phase 1 Materials Rec	
	Caroline Phase 1 Materials Rece	
	Howard Co: Engineering Phase 2	
		Application Interconnects Complete
	Howard Co: Construction Phase	
	Howard Co: Applications Phase	
	Harford Co: Phase 2 Materials re	
	Prince Georges Co: Phase 3 Mate	erials received
	Frederick Co: Phase 2 Materials	received
	City of Annapolis: Engineering F	hase 1 Applications Complete
	Montgomery Co: Phase 3 Materi	als received
	Anne Arundel Co: Phase 3 Mater	rials received
	City of Baltimore: Engineering F	hase 1 Laterals Complete
	City of Baltimore: Phase 3 Mater	
	City of Baltimore: Construction I	
	City of Baltimore: Phase 1 Laters	
Qtr		
\ \text{vi}	Calvert Co. Phase 4 Materials Re	· 1
	Calvert Co. Phase 3 Engineering	aliached was i folect diali.
	Calvert Co. Phase 2 Construction	
	Calvert Co. Phase 1 Laterals Cor	
	St. Mary's Co. Phase 2 Materials	
	St. Mary's Co. Phase 1 Engineer	
	Cecil Co. Phase 2 Materials Rece	
	Cecil Co. Phase 1 Engineering C	
	Kent Co. Phase 2 Engineering Co	
	Kent Co. Phase 1 Lateral constru	
	Queen Anne Co. Phase 3 Engine	
	Queen Anne Co. Phase 2 Constr	
	Queen Anne Co. Phase 1 Lateral	Construction Complete

		Caroline Co. Phase 2 Materials Received	
		Caroline Co. Phase 1 Engineering Complete	
		Talbot County testing, Turn up/Lit	
		Wicomico Co. Phase 2 Materials Received	
		Wicomico Co. Phase 1 Engineering Complete	
		Worchester Co. Phase 1 Materials Received	
		Washington Co. Phase 2 Materials Received	
		Washington Co. Phase 1 Engineering Complete	
		Baltimore Co: Engineering Phase 1 Applications Complete	
		Baltimore Co: Phase 2 Materials received	
		Carroll Co: Engineering Phase 1 Applications Complete	
		Carroll Co: Phase 2 Materials received	
		Howard Co: Construction Phase 1 Laterals Complete	
		Howard Co: Phase 1 Laterals Lit up	
		Harford Co: Engineering Phase 1 Applications Complete	
		Prince Georges Co: Engineering Phase 1 Laterals Complete	
		Prince Georges Co. Engineering Phase 1 Eater as Complete Prince Georges Co: Phase 4 Materials received	
		Frince Georges Co. Phase 4 Materials received Frederick Co: Engineering Phase 1 Applications Complete	
		City of Annapolis: Construction Phase 1 Applications Complete	
		City of Annapolis: Applications Phase 1 lit up	
		Montgomery Co: Phase 4 Materials received	
		Anne Arundel Co: Engineering Phase 1 Laterals Complete	
		Anne Arundel Co: Phase 4 Materials received	
		City of Baltimore: Engineering Phase 2 Laterals Complete	
		City of Baltimore: Phase 4 Materials received	
		City of Baltimore: Construction Phase 2 Laterals Complete	
77. 0		City of Baltimore: Phase 2 Laterals Lit up	
Year 2	Qtr. 1	Charles Co. Phase 2 Materials Received	See notes and dependencies in
		Charles Co. Phase 1 Engineering Complete	attached MS Project plan.
		Calvert Co. Phase 4 Engineering Complete	Same State (Child State) Same Mark State (Child State)
		Calvert Co. Phase 3 Construction Complete	
		Calvert Co. Phase 2 Laterals Complete	
		Calvert Co. Phase 1 Testing, Turn up/Lit	
		St. Mary's Co. Phase 3 Materials Received	
		St. Mary's Co. Phase 2 Engineering Complete	
		St. Mary's Co. Phase 1 Construction Complete	
		Cecil Co. Phase 3 Materials Received	
		Cecil Co. Phase 2 Engineering Complete	
		Cecil Co. Phase 1 Construction Complete	
		Kent Co. Phase 2 Lateral Construction Complete	
		Queen Anne Co. Phase 3 Construction Complete	
		Queen Anne Co. Phase 2 Lateral Construction Complete	
		Queen Anne co. Phase 1 Testing, Turn up Lit	
		Caroline Co. Phase 3 Materials received	
		Caroline Co. Phase 2 Engineering Complete	
		Caroline Co. Phase 1 Construction Complete	
		Wicomico Phase 3 Materials Received	

Wicomico Phase 2 Engineering complete Wicomico Phase 1 Lateral Construction Complete Worchester Phase 2 Materials Received Worchester Phase 1 Engineering complete Somerset Phase 1 Materials Received Washington Phase 3 Materials Received Washington Phase 2 Engineering Complete Washington Phase 1 Construction Complete Allegany Phase 1 Materials Received Garrett Phase 1 Materials Received Baltimore Co: Engineering Phase 1 Laterals Complete Baltimore Co: Construction Phase 1 Applications Complete Baltimore Co: Core Ring 1 lit up Carroll Co: Engineering Phase 1 Laterals Complete Carroll Co: Construction Phase 1 Applications Complete Carroll Co: Core Ring 1 lit up Carroll Co: Phase 3 Materials received Howard Co: Engineering Phase 3 Laterals Complete Howard Co: Construction Phase 2 Applications Complete Howard Co: Applications Phase 2 lit up Harford Co: Engineering Phase 1 Laterals Complete Harford Co: Engineering Phase 1 Laterals Complete Harford Co: Construction Phase 1 Applications Complete Harford Co: Construction Phase 1 Laterals Complete Harford Co: Construction Phase 1 Laterals Complete Harford Co: Construction Phase 1 Laterals Complete	
Harford Co: Phase 1 Laterals Lit up Prince Georges Co: Construction Phase 1 Laterals Complete Prince Georges Co: Phase 1 Laterals Lit up Frederick Co: Engineering Phase 2 Applications Complete Frederick Co: Engineering Phase 1 Laterals Complete Frederick Co: Construction Phase 1 Applications Complete Frederick Co: Applications Phase 1 lit up Montgomery Co: Engineering Phase 1 Laterals Complete Montgomery Co: Construction Phase 1 Laterals Complete Montgomery Co: Phase 1 Laterals Lit up Anne Arundel Co: Engineering Phase 2 Laterals Complete Anne Arundel Co: Construction Phase 1 Laterals Complete Anne Arundel Co: Phase 1 Laterals Lit up City of Baltimore: Engineering Phase 3 Laterals Complete City of Baltimore: Construction Phase 3 Laterals Complete City of Baltimore: Phase 3 Laterals Lit up Charles Phase 2 Engineering Complete Charles Phase 1 Construction Complete Charles Phase 1 Construction Complete Calvert Co. Phase 4 Construction Complete	See notes and dependencies in attached MS Project plan.
	Wicomico Phase 1 Lateral Construction Complete Worchester Phase 2 Materials Received Worchester Phase 1 Engineering complete Somerset Phase 3 Materials Received Washington Phase 3 Materials Received Washington Phase 2 Engineering Complete Washington Phase 1 Construction Complete Allegany Phase 1 Materials Received Baltimore Phase 1 Materials Received Baltimore Co: Engineering Phase 1 Laterals Complete Baltimore Co: Core Ring 1 lit up Carroll Co: Engineering Phase 1 Laterals Complete Carroll Co: Construction Phase 1 Applications Complete Carroll Co: Core Ring 1 lit up Carroll Co: Construction Phase 2 Applications Complete Howard Co: Engineering Phase 3 Laterals Complete Howard Co: Engineering Phase 2 Applications Complete Howard Co: Applications Phase 2 Applications Complete Harford Co: Engineering Phase 1 Laterals Complete Harford Co: Construction Phase 1 Applications Complete Harford Co: Applications Phase 1 Laterals Complete Harford Co: Onstruction Phase 1 Laterals Complete Harford Co: Onstruction Phase 1 Laterals Complete Harford Co: Construction Phase 1 Laterals Complete Harford Co: Construction Phase 1 Laterals Complete Frince Georges Co: Construction Phase 1 Laterals Complete Frince Georges Co: Construction Phase 1 Laterals Complete Frederick Co: Engineering Phase 2 Applications Complete Frederick Co: Applications Phase 1 Laterals Lit up Frederick Co: Applications Phase 1 Laterals Complete Frederick Co: Construction Phase 1 Laterals Complete Frederick Co: Applications Phase 1 Laterals Complete Frederick Co: Construction Phase 1 Laterals Complete Frederick Co: Applications Phase 1 Laterals Complete Frederick Co: Construction Phase 3 Laterals Complete Anne Arundel Co: Construction Phase 3 Laterals Complete City of Baltimore: Phas

St. Mary's Co. Phase 4 Materials Received St. Mary's Co. Phase 3 Engineering Complete St. Mary's Co. Phase 2 Construction Complete St. Mary's Phase 1 Laterals Construction Complete Cecil Co. Phase 4 Materials Received Cecil Co. Phase 3 Engineering Complete Cecil Co. Phase 2 Construction Complete Cecil Co. Phase 1Laterals Construction Complete Queen Anne's Co. Phase 3 laterals Construction Complete Queen Anne's Co. Phase 2 Testing, Turn up/Lit Caroline Phase 3 Engineering Complete Caroline Phase 2 Construction Complete Worchester Phase 3 Materials received Worchester Phase 2 Engineering Complete Worchester Phase 1 Lateral Construction Complete Somerset Phase 2 Materials received Somerset Phase 1 Engineering Completed Washington Phase 4 Materials Received Washington Phase 3 engineering Complete Washington Phase 2 Construction Complete Washington Phase 1 Lateral Construction Complete Allegany Phase 2 Engineering Complete Allegany Phase 1 Construction Complete Garrett Phase 2 Materials Received Garrett Phase 1 Engineering Complete Baltimore Co: Phase 3 Materials received Baltimore Co: Construction Phase 1 Laterals Complete Baltimore Co: Phase 1 Laterals Lit up Baltimore Co: Phase 1 Laterals Lit up Carroll Co: Engineering Phase 2 Applications Complete Carroll Co: Construction Phase 1 Laterals Complete Carroll Co: Phase 1 Laterals Lit up Howard Co: Engineering Phase 4 Laterals Complete Howard Co: Construction Phase 2 Laterals Complete Howard Co: Phase 2 Laterals Lit up Harford Co: Engineering Phase 2 Laterals Complete Harford Co: Construction Phase 2 Applications Complete Harford Co: Applications Phase 2 lit up Harford Co: Construction Phase 2 Laterals Complete Harford Co: Phase 2 Laterals Lit up Prince Georges Co: Engineering Phase 2 Laterals Complete Prince Georges Co: Construction Phase 2 Laterals Complete Prince Georges Co: Phase 2 Laterals Lit up Frederick Co: Engineering Phase 2 Laterals Complete Frederick Co: Construction Phase 2 Applications Complete Frederick Co: Applications Phase 2 lit up

Frederick Co: Construction Phase 1 Laterals Complete

	Frederick Co: Phase 1 Laterals Lit up	
	Montgomery Co: Engineering Phase 2 Laterals Complete	
	Montgomery Co: Construction Phase 2 Laterals Complete	
	Montgomery Co: Phase 2 Laterals Lit up	
	Anne Arundel Co: Engineering Phase 3 Laterals Complete	
	Anne Arundel Co: Construction Phase 2 Laterals Complete	
	Anne Arundel Co: Phase 2 Laterals Lit up	
	City of Baltimore: Engineering Phase 4 Laterals Complete	
	City of Baltimore: Construction Phase 4 Laterals Complete	
	City of Baltimore: Phase 4 Laterals Lit up	
Qtr. 3		See notes and dependencies in
	Charles Co. Phase 2 Construction Complete	
	Charles Co. Phase 1 Lateral Construction Complete	attached MS Project plan.
	Calvert Co. Phase 4 Lateral Construction Complete	
	Calvert Co. Phase 3 Testing, Turn up/Lit	
	St. Mary's Co Phase 4 Engineering Complete	
	St. Mary's Phase 3 Construction Complete	
	St. Mary's Phase 2 Lateral Construction Complete	
	St. Mary's Phase 1 Testing, Turn up/Lit	
	Cecil Phase 4 Engineering Complete	
	Cecil Phase 3 Construction Complete	
	Cecil Phase 2 Lateral Construction Complete	
	Cecil Phase 1 Testing, Turn up/Lit	
	Kent Co. Phase 1 Testing, Turn up/Lit	
	Queen Anne's Co. Phase 3 Testing, Turn up/Lit	
	Caroline Phase 3 Construction Complete	
	Caroline Phase 2 Laterals Construction Complete	
	Wicomico Phase 3 Engineering Complete	
	Wicomico Phase 2 Laterals Construction Complete	
	Wicomico phase 1 Testing, Turn up/Lit	
	Worchester Phase 4 Materials Received	
	Worchester Phase 3 Engineering Complete	
	Worchester Phase 2 Lateral Construction Complete	
	Worchester Phase 1 Testing, Turn up/Lit	
	Washington Phase 4 Engineering Complete	
	Washington Phase 3 Construction Complete	
	Washington Phase 2 Lateral Construction Complete	
	Washington Phase 1 Testing, Turn up/Lit	
	Allegany Phase 3 Material received	
	Allegany Phase 2 Engineering complete	
	Allegany Phase 1 Construction Complete	
	Garrett Phase 3 Materials received	
	Garrett Phase 2 Engineering Complete	
	Garrett Phase 1 Construction Complete	
	Somerset Phase 3 Materials Received	
	Somerset Phase 2 Engineering Complete	
	Somerset Phase 1 Construction Complete	

1	Dir G E i Di OA II I G I	1
	Baltimore Co: Engineering Phase 2 Applications Complete	
	Baltimore Co: Engineering Phase 2 Laterals Complete	
	Carroll Co: Engineering Phase 3 Applications Complete	
	Carroll Co: Engineering Phase 2 Laterals Complete	
	Carroll Co: Construction Phase 2 Applications Complete	
	Carroll Co: Core Ring 2 lit up	
	Carroll Co: Phase 4 Materials received	
	Carroll Co: Construction Phase 2 Laterals Complete	
	Carroll Co: Phase 2 Laterals Lit up	
	Howard Co: Construction Phase 3 Applications Complete	
	Howard Co: Applications Phase 3 lit up	
	Howard Co: Construction Phase 3 Laterals Complete	
	Howard Co: Phase 3 Laterals Lit up	
	Prince Georges Co: Engineering Phase 3 Laterals Complete	
	Prince Georges Co: Engineering Phase 4 Laterals Complete	
	Prince Georges Co: Construction Phase 3 Laterals Complete	
	Prince Georges Co: Phase 3 Laterals Lit up	
	Frederick Co: Construction Phase 2 Laterals Complete	
	Frederick Co: Phase 2 Laterals Lit up	
	Montgomery Co: Engineering Phase 3 Laterals Complete	
	Montgomery Co: Construction Phase 3 Laterals Complete	
	Montgomery Co: Phase 3 Laterals Lit up	
	Anne Arundel Co: Engineering Phase 4 Laterals Complete	
	Anne Arundel Co: Construction Phase 3 Laterals Complete	
	Anne Arundel Co: Phase 3 Laterals Lit up	
Qtr. 4	Charles Co. Phase 3 Construction Complete	See notes and dependencies in
Qu. 4	Charles Co. Phase 2 Lateral Construction Complete	
	Charles Co. Phase 1 Testing, Turn up/Lit	attached MS Project plan.
	Calvert Co. Phase 4 Testing, Turn up/ Lit	
	St. Mary's Phase 4 Construction Complete	
	St. Mary's Phase 3 Lateral Construction Complete	
	St. Mary's Phase 2 Testing, Turn up/Lit	
	Cecil Co. Phase 4 Construction Complete	
	Cecil Co. Phase 3 Lateral Construction Complete	
	Cecil Co. Phase 2 Construction Complete	
	Kent Co. Phase 2 Testing, Turn up/Lit	
	Caroline Co. Phase 3 Lateral Construction Complete	
	Caroline co. Phase 2 Testing, Turn up/Lit	
	Wicomico Co. Phase 3 Lateral Construction Complete	
	Wicomico Co. Phase 2 Testing, Turn up/Lit	
	Worchester Phase 4 Engineering Complete	
	Worchester Phase 3 Lateral Construction Complete	
	Worchester Phase 2 Testing, Turn up/Lit	
	Somerset Phase 4 Materials received	
	Somerset Phase 3 Engineering Complete	
	Somerset Phase 2 Construction Complete Somerset Phase 1 Lateral Construction Complete	

*		Allegany Phase 4 Material received	
		Allegany Phase 3 Engineering Complete	
		Allegany Phase 2 Construction Complete	
		Allegany Phase 1 Lateral Construction Complete	
		Garrett Phase 4 Materials Received	
		Garrett Phase 3 Engineering Complete	
		Garrett Phase 2 Construction Complete	
		Garrett Phase 1 Lateral Construction Complete	
		Washington Phase 4 Construction Complete	
		Washington Phase 3 Lateral Construction Complete	
		Washington Phase 2 Testing, Turn up/Lit	
		Baltimore Co: Construction Phase 2 Applications Complete	
		Baltimore Co: Core Ring 2 lit up	
		Baltimore Co: Core King 2 in up Baltimore Co: Phase 4 Materials received	
		Baltimore Co: Friase 4 Materials received Baltimore Co: Construction Phase 2 Laterals Complete	
		Baltimore Co: Phase 2 Laterals Lit up	
		Baltimore Co: Construction Phase 2 Laterals Complete	
		Baltimore Co: Phase 2 Laterals Lit up	
		Carroll Co: Engineering Phase 4 Applications Complete	
		Carroll Co: Engineering Phase 3 Laterals Complete	
		Carroll Co: Construction Phase 3 Applications Complete	
		Carroll Co: Core Ring 3 lit up	
		Prince Georges Co: Construction Phase 4 Laterals Complete	
		Prince Georges Co: Phase 4 Laterals Lit up	
		Montgomery Co: Engineering Phase 4 Laterals Complete	
		Montgomery Co: Construction Phase 4 Laterals Complete	
		Montgomery Co: Phase 4 Laterals Lit up	
		Anne Arundel Co: Construction Phase 4 Laterals Complete	
		Anne Arundel Co: Phase 4 Laterals Lit up	
Year 3	Qtr. 1	Charles Phase 3 lateral Construction Complete	See notes and dependencies in
	9.2	Charles Phase 2 Testing, Turn up/ Lit	attached MS Project plan.
		St. Mary's Phase 4 Lateral Construction Complete	accepted this Troject plan.
		St. Mary's Phase 3 Testing, Turn up/Lit	
		Cecil Phase 4 Lateral Construction Complete	
		Cecil Phase 3 Testing, Turn up/ Lit	
		Caroline Phase 3 Testing, Turn up/Lit	
		Wicomico Phase 3 Testing, Turn up/ Lit	
		Worchester Phase 4 Lateral Construction Complete	
		Worchester Phase 3 Testing, Turn up/ Lit	
		Somerset Phase 4 Engineering Complete	
		Somerset Phase 3 Construction Complete	
		Somerset Phase 2 Lateral Construction Complete	
		Somerset Phase 1 Testing, Turn up/Lit	
		Allegany Phase 4 Engineering Complete	
		Allegany Phase 3 Construction Complete Allegany Phase 3 Construction Complete	
		Allegany Phase 2 Lateral Construction Complete Allegany Phase 2 Lateral Construction Complete	
		Allegany Phase 1 Testing, Turn up/Lit	
		Anegany rhase i resulig, rum up/ bit	

	Garrett Phase 4 Engineering Complete Garrett Phase 3 Construction Complete Garrett Phase 2 Lateral Construction Complete Garrett Phase 1 Testing, Turn up/ Lit Washington Phase 4 Lateral Construction Complete Washington Phase 3 Testing, Turn up/ Lit Baltimore Co: Engineering Phase 3 Applications Complete Baltimore Co: Construction Phase 3 Laterals Complete Baltimore Co: Phase 3 Laterals Lit up Carroll Co: Construction Phase 4 Applications Complete Carroll Co: Core Ring 4 lit up Carroll Co: Construction Phase 3 Laterals Complete Carroll Co: Phase 3 Laterals Lit up	
	Howard Co: Construction Phase 4 Applications Complete Howard Co: Applications Phase 4 lit up Howard Co: Construction Phase 4 Laterals Complete Howard Co: Phase 4 Laterals Lit up	
Qtr. 2	Charles Phase 3 Testing, Turn up/ Lit St. Mary's Phase 4 Testing, Turn up/ Lit Cecil Phase 4 Testing, Turn up/ Lit Worchester Phase 4 Testing, Turn up/ Lit Somerset Phase 4 Construction Complete Somerset Phase 3 Lateral Construction Complete Somerset Phase 2 Testing, Turn up/ Lit Washington Phase 4 Testing, Turn up/ Lit Allegany Phase 4 Construction Complete Allegany Phase 3 Lateral Construction Complete Allegany Phase 2 Testing, Turn up/ Lit Garrett Phase 4 Construction Complete Garrett Phase 4 Construction Complete Garrett Phase 5 Lateral Construction Complete Garrett Phase 6 Testing, Turn up/ Lit Baltimore Co: Engineering Phase 4 Applications Complete Baltimore Co: Construction Phase 3 Laterals Complete Baltimore Co: Construction Phase 3 Applications Complete Baltimore Co: Construction Phase 4 Laterals Complete Carroll Co: Engineering Phase 4 Laterals Complete Carroll Co: Phase 4 Laterals Lit up	See notes and dependencies in attached MS Project plan.
Qtr. 3	Somerset Phase 4 Lateral Construction Complete Somerset Phase 3 Testing, Turn up/Lit Allegany Phase 4 Lateral Construction Complete Allegany Phase 3 Testing, Turn up/Lit Garrett Phase 4 Lateral Construction Complete Garrett Phase 3 Testing, Turn up/Lit Baltimore Co: Engineering Phase 4 Laterals Complete Baltimore Co: Construction Phase 4 Applications Complete Baltimore Co: Core Ring 4 lit up	See notes and dependencies in attached MS Project plan.

See notes and dependencies in attached MS Project plan.

BUILD-OUT TIMELINE

Complete the following schedule for *each* Last Mile or Middle Mile Service Area to note the degree of build-out, based on: a) infrastructure funds awarded; b) entities passed (households, businesses, and community anchor institutions.). <u>In addition, please complete a schedule that aggregates the build-out timeline across all of the Proposed Funded Service Area.</u>

Service	10 11	ı In	3	NI A									
Area	1	Maryland Broadband Network YEAR 1				YEAR 2				YEAR 3			
	YEA R 0	Qtr. 1	Qtr. 2	Qtr. 3	Qtr. 4	Qtr. 1	Qtr. 2	Qtr. 3	Qtr. 4	Qtr. 1	Qtr. 2	Qtr. 3	Qtr. 4
Infrastructur e Funds													
Infrastructur e Funds Advanced													
(estimate) Percentage of Total		\$9.2M	\$15.2M	\$20.7M	\$28.3M	\$27.0M	\$21.3M	\$18.4M	\$18.1M	\$12.6M	\$ 9.5M	\$ 5.3M	\$ 1.1M
Funds		4.9%	8.2%	11.1%	15.2%	14.5%	11.4%	9.9%	9.7%	6. 7 %	5.1%	2.8%	0.6%
Entities Passed & %													
Households													
Percentage of Total Households													
Businesses													
Percentage of Total Businesses													
Community Anchor Institutions		0	33	74	159	204	188	156	125	82	62	47	36
Percentage of Total		0.0%	190,34974.01	46. 4940	777,34744	32 AMM 11		Del Colonia Parectua di		02310946	(See 1975)	94.360	844577.27
Institutions	6	0.0%	2.8%	6.3%	13.6%	17.5%	16.1%	13.4%	10.7%	7.0%	5.3%	4.0%	3.1%

BTOP Comprehensive Community Infrastructure Community Anchor Institution and Network Points of Interest Detail Template

Please complete the Anchor Institution Details worksheet by providing information or Community Anchor Institutions that will be directly connected by the proposed networks as necessary. All Community Anchor Institutions should be given a type from the spect Community Anchor Institution is considered a minority-serving institution if it is a post-second educational institution with enrollment of minority students exceeding 50% of its total enrolls "Project Role" column only requires a word or two, or a short phrase, not a detailed e detailed explanation of the role of project partners and community anchor institution provided in the essay portions of the application.

Please complete the Points of Interest worksheet by providing information on all poin interconnection (passive, non-environmentally controlled points of interconnection, ϵ points, may be excluded), collocation facilities, central offices, head ends, and other c facilities, network access points to last mile service providers, Internet peering points, For each point of interest you may provide either a street address or geocoordinates ϵ must provide detail on what the point of interest is, whether it is already existing or w created by the proposed project. Where more than one facility type applies, select th facility type. For example, if a central office houses a point of interconnection, select as the facility type, or if a cell site is located on a tower, select tower as the facility type Interconnection Available at the Facility field should be Yes if interconnection to the p network is available at that location, otherwise No. The brief description field is optio be used to convey a better understanding of what the facility is. You may use the spa the bottom of the table to provide additional notes, if desired.

The data provided via this template will be subject to automated processing. Applic therefore required to provide this upload as an Excel file, and not to convert it to a fupload. Additionally, applicants should not modify the format of this file.

n all ork. Add rows cified list. A dary ment. The xplanation. A is should be

its of
?.g. splice
entralized
, and towers.
or both. You
/ould be
ie larger
central office
pe. The
proposed
phal, but may
ce provided at

cants are PDF prior to

BTOP CCI Community Anchor Institutions Detail Template

Title:	One Maryland Broadband Network	k
Easy Grants ID:	7392	

Facility Name	Organization	Address Line 1	City	State	Zip	Facility Type	Minority Serving Institution Type	Project Role

11 Pages

Withheld in their entirety pursuant to FOIA Exemption 4 (5 U.S.C. § 552 (b)(4))