

RECIPIENT NAME:South Dakota Network, LLC

AWARD NUMBER: NT10BIX5570003

DATE: 02/27/2013

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 12/31/2013

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570003	3. DUNS Number 623894359
4. Recipient Organization South Dakota Network, LLC 2900 W 10th Street, Sioux Falls, SD 57104-2543		
5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2012	6. Is this the last Annual Report of the Award Period? <input checked="" type="radio"/> Yes <input type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Mark Shlanta Chief Executive Officer	7c. Telephone (area code, number and extension) 6053347185	7d. Email Address mark.shlanta@sdncommunications.com
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 02-27-2013	

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Average cost per new mile (Middle Mile)	\$23,644	Original Baseline projections were projected to be at \$22,000 for the project. The average cost per mile using the Middle Cost to Build divided by the miles. This calculation is consistent with Baseline calculations. This metric was consistent with 2011 as the Middle Mile component was completed during that year.
Average cost per household passed (Last Mile)	N/A	N/A
Average cost per subscriber (Last Mile)	N/A	N/A
Maximum broadband speed advertised (Middle Mile)	N/A	We currently do not advertise our enhanced broadband speeds associated with the project. Part of our marketing strategy in the coming year will be to incorporate the new speeds with our overall network promotion.
Maximum broadband speed advertised (Last Mile)	N/A	N/A
Average broadband speed provided (Middle Mile)	44Mbps.	This metric was calculated using the new facilities added during the 2012 year.
Average broadband speed provided (Last Mile)	N/A	N/A

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
N/A	N/A	N/A	N/A

Add Facility

Remove Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

1.) None
 2.) None
 3.) No

Peering and Transit Agreements (600 words or less)

N/A

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	247	Public Housing	0
Libraries	4	Other Institutions of Higher Education	24
Medical and Healthcare Providers	66	Other Community Support Organizations	2
Public Safety Entities	30	Other Government Facilities	139
Community Colleges	0	Total Community Anchor Institutions	512

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

44 Mbps increase as it was calculated using total bandwidth ordered minus previous, divided by total site count.

6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:

N/A

7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)?

- a.) Network Management Policies are in place and posted on the SDN Website, sdncommunications.com.
- b.) No

8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less).

N/A

9. Please provide the following information regarding the number of fiber strand-miles:

Total Number of Strand-miles	Total Number of Active Fiber Strand-miles Used by Recipient	Total Number of Leased Fiber Strand-miles	Total Number of Dark Fiber Strand-miles	Total Number of Strand-miles Being Built		
				Active	Leased	Dark
17,440	5,096	0	12,344	0	0	0

10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:

N/A

11. Please provide the following information regarding the facility collocation capacity:

Total Facility (total square feet for all facilities)	Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available

