DATE: 02/13/2013

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS						
General Information	General Information					
1. Federal Agency and Organizational Element to 2. Award Identification Which Report is Submitted 2. Award Identification		ation Number	3. DUNS Number			
Department of Commerce, National Telecommunications and Information Administration	NT10BIX5570030		029980307			
4. Recipient Organization						
De Kalb, County of (Inc.) 200 N. Main Street, Ste. 12	De Kalb, County of (Inc.) 200 N. Main Street, Ste. 120, Sycamore, IL 60178-1431					
5. Current Reporting Period End Date (MM/DD/YYYY)		6. Is this the last Annual Report of the Award Period?				
12-31-2012		⊖ Yes ● No				
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.						
7a. Typed or Printed Name and Title of Certifying Official		7c. Telephone (area code, number and extension)				
Ed Harvey		8158957125				
		7d. Email Address				
		eharvey@dekalk	ocounty.org			
7b. Signature of Certifying Official		7e. Date Report S	ubmitted (MM/DD/YYYY):			
Submitted Electronically		02-13-2013				

DATE: 02/13/2013

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)	
Average cost per new mile (Middle Mile)	\$90,077	596,672 feet of new construction completed as of December 31, 2012 at cost of \$10,179,247. This is the same cost provided in our application and upon which the construction was based.	
Average cost per household passed (Last Mile)	0	N/A	
Average cost per subscriber (Last Mile)	0	N/A	
Maximum broadband speed advertised (Middle Mile)	10Gb	Available within networks, rings and dark fiber.	
Maximum broadband speed advertised (Last Mile)	0	N/A	
Average broadband speed provided (Middle Mile)	943Mb	Of 61 connections, 52 are lit. 47 are at 1 Gbps, 3 are at 50 Mbps and two are dark fiber. ([47*1000] + [3*50]) = 47,150/ 50 = 947 Mbps	
Average broadband speed provided (Last Mile)	0	N/A	

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
N/A	N/A	N/A	N/A
Add Facil	emove Facility		

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

1. Five entered into during this reporting period, 2. Three are in current negotiations, 3. We have not denied any interconnection requests.

Peering and Transit Agreements (600 words or less)

No peering agreements entered into during reporting period. Transit agreements: 1. Three entered into during this reporting period. 2. One in current negotiations 3. We have not denied any interconnection requests. DATE: 02/13/2013

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	38	Public Housing	1
Libraries	13	Other Institutions of Higher Education	4
Medical and Healthcare Providers	8	Other Community Support Organizations	1
Public Safety Entities	7	Other Government Facilities	24
Community Colleges	1	Total Community Anchor Institutions	97

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

The average speed increase for the lit connections is 916 Mbps. This was calculated by obtaining the pre-project broadband speeds for each Community Anchor Institution and subtracting that speed from the new connection speed. The results were totalled and averaged. New connections and dark fiber connections were omitted from the calculations.

6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:

None

7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)? Network policies based on port speed system will use protocols PPB-TE and IEEE 802.1Q with IP for prioritizing network traffic.

8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less). None

9. Please provide the following information regarding the number of fiber strand-miles:

Total Number of	Total Number of Active Fiber	Total Number of Leased Fiber	Total Number of Dark Fiber	Total Number of Strand-miles Being Built		miles Being Built	
Strand-miles	Strand-miles Used by Recipient	Strand-miles	Strand-miles	Active	Leased	Dark	
18,661	553	8,592	9,194	72	322	146	

10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:

DeKalb Fiber Optics, LLC is being provided, via IRU, 68 strands of fiber throughout the system for economic development purposes. This amounts to 8,624 of the strand miles built to-date.

DFO has subleased 2 strands across the majority of the network to a carrier providing LTE upgrades in fiber-to-the-cell, resulting in expanded mobile broadband access.

DFO has contracted with a number of financial institutions to utilize the leased fiber to provide upgraded connectivity.

DFO and their providers are rolling out broadband service to agricultural businesses throughout the region at speeds in excess of 300 Mbps.

11. Please provide the following information regarding the facility collocation capacity:

AWARD NUMBER: NT10BIX5570030

DATE: 02/13/2013

Total Facility (total square feet for all facilities)	Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available
0	0	0	0

12. If you do not own collocation space, please describe how and where other network providers and/or customers interconnect with your network (600 words or less).

The project has access to collocation rack space in four telephone central offices and has a presence in Northern Illinois University Network Operations Center and indirectly at Northern Illinois University Central Telephone Office. In addition, interconnection can be provided at any of the 291 hand holes currently deployed. The project also has interconnection agreements with the Northwest Illinois BTOP project (iFiber) for two additional interconnection points, extending interconnection potential for the DATA project to network providers and/or customers at locations throughout the six northwest Illinois counties as well as the DeKalb County area.

13. To the extent that you have made any subcontracts or sub grants, please provide the number of subcontracts or sub grants that have been made to socially and economically disadvantaged small business (SDB) concerns as defined by section 8(a) of the Small Business Act, 15 U.S.C. 647, as modified by NTIA's adoption of an alternative small business size standard for use in BTOP. Please also provide the names of these SDB entities (150 words or less).

None by the recipient. Sub-awards have been made by the Contractor, DeKalb Fiber Optics, to two Women's Business Enterprises: 1) B and C Distribution dba R-BOC Representatives and 2) KGP Communications, Inc.

14. Please describe any best practices/lessons learned that can be shared with other similar BTOP projects (900 words or less).

The County engaged an independent engineer to verify all footages billed by the contractor for the project and to confirm the placement of all hand holes.

The project used duct containing multiple sub-ducts, allowing for additional cable to be installed in the future if needed with minimal ground disturbance.

15. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide an updated list of Community Anchor Institutions (CAIs) that you have connected and plan to connect to your network.

16. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide a list of community pairs that are receiving new or improved broadband service as a result of BTOP grant funds.

17. Please provide up-to-date network route maps in a single file, in a Google Earth compatible format (e.g., KMZ file).