

RECIPIENT NAME:Ute Indian Tribe

AWARD NUMBER: NT10BIX5570145

DATE: 02/14/2013

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 12/31/2013

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570145	3. DUNS Number 073124562
4. Recipient Organization Ute Indian Tribe 988 South 7500 East, Fort Duchesne, UT 84026		
5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2012	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Crystal Adams	7c. Telephone (area code, number and extension) 4357225141	
	7d. Email Address uitgrants@utetribes.com	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 02-14-2013	

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (600 words or less).
 QRT 4- 2012 We spent most of our efforts on getting all of the fiber into the buildings and termination of fiber outdoors. We also spent time with network configuration, and implementation of the new network equipment. The Main Loop was completed and all the digging, trenching, conduit placement and fiber blowing is complete. The lateral digging, trenching and laying of the conduit, the fiber blowing is complete. During the 4th quarter we connected 28 new CAI's.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	98	The project is progressing on schedule
2b.	Environmental Assessment	100	Completed
2c.	Network Design	98	Mostly Complete
2d.	Rights of Way	100	Completed
2e.	Construction Permits and Other Approvals	100	Completed
2f.	Site Preparation	98	We made great progress in this quarter the trenching and laying of conduit and inner duct is complete. The main loop fiber has been blown. Lateral contractor has been dug, trenched and laid the conduit. The fiber for the laterals is also mostly completed.
2g.	Equipment Procurement	100	Completed
2h.	Network Build (all components - owned, leased, IRU, etc)	98	The majority of the wireless network is build and we have connected 35 total CAI's, 28 this last quarter. We anticipate connecting the remaining 7 next quarter.
2i.	Equipment Deployment	97	The majority of the equipment is deployed.
2j.	Network Testing	90	We were planning on testing as the project progressed but due to weather concerns we decided to get all the fiber in and then terminate and complete the testing.
2k.	Other (please specify): N/A	100	Complete

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

We don't for see any major set backs for this quarter.

4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	9	We have construction completed on the main fiber loop; that is, the main fiber loop conduit is installed and all the fiber is blown, but not terminated. The laterals are dug and the fiber is blown and mostly connected.
New network miles leased	0	N/A

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Existing network miles upgraded	0	N/A
Existing network miles leased	0	N/A
Number of miles of new fiber (aerial or underground)	9	All the fiber is buried and is complete.
Number of new wireless links	150	Wireless is up and running we still have 150 Households connected.
Number of new towers	0	N/A
Number of new and/or upgraded interconnection points	1	We only have one interconnect point for this project.

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	0
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements (in quarters)	0

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers: Currently the Tribe will be the only entity to act as a last mile provider. However, we are hoping that by building this project that we can encourage others to participate and would welcome other possibilities.

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:

100 Mbs fiber connection for VOIP, Data, and Internet connectivity.
10 Mbs 802.11 wireless connectivity for internet access.

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (600 words or less).

N/A

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	N/A
	Providers with signed agreements receiving improved access	0	N/A
	Providers with signed agreements receiving access to dark fiber	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Community Anchor Institutions (including Government institutions)	Total subscribers served	35	We have connect 28 new CAI this quarter.
	Subscribers receiving new access	26	All new subscribers are connected using 100MB Fiber
	Subscribers receiving improved access	9	Improved access moved from Point to Point 1024K connections to 100 MB Fiber.
	Please identify the speed tiers that are available and the number or subscribers for each	35	100 MB Fiber=35 subscribers 10 MB Wireless=0 new subscribers
Residential / Households	Entities passed	180	We have mostly concluded the installation of the wireless network, and currently serving 150 households.
	Total subscribers served	150	Services to the remaining house holds will be made available next quarter.
	Subscribers receiving new access	150	No new services were made available this quarter, but we have maintained 150 subscribers.
	Subscribers receiving improved access	0	Services were made available this quarter
	Please identify the speed tiers that are available and the number of subscribers for each	1	10 Mbs 802.11 Wireless (Only one service offering is available and it will be the same for all households passed).
Businesses	Entities passed	2	We have passed 2 businesses and connected 2.
	Total subscribers served	2	We are currently providing services to 2 subscribers.
	Subscribers receiving new access	2	Both Subscribers have new access
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	2	100 MB Fiber=2 New subscribers 10 MB Wireless=0 New subscribers

7. Please describe any special offerings you may provide (600 words or less).
 We will be providing 100 Mbs fiber connection to all Community Anchor Institutes and 10 Mbs wireless connection to all households.

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (300 words or less).
 N/A

9. Community Anchor Institutions:
 Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
Air Quality	Uintah	Other Government	Yes	Currently sending weather information and air quality reports to the University of Utah.

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
Head Start Learning Center	Uintah	Other Government Facilities	Yes	Lunch and attendance reports, WEB site and Tribal connectivity, VOIP.
Victims of Crime	Uintah	Public Saftey	Yes	Ute Tribe VOIP and Network connectivity.
Building Rehab	Uintah	Other Government Facilities	Yes	Ute Tribe VOIP and Network connectivity.
CHR/Community Health Resources	Uintah	Other Government Facilites	Yes	Ute Tribe VOIP and Network connectivity.
Cultural Preservation and Rights	Uintah	Other Government Facilities	Yes	Ute Tribe VOIP and Network connectivity.
Emergency Management	Uintah	Public Saftey	Yes	Ute Tribe VOIP and Network connectivity.
Energy and Minerals	Uintah	Other Community Support	Yes	Automatically download data from oil well activity form the Sate and compare it with the information reported by oil companies.
Fish and Wildlife Law Enforcement	Uintah	Public Saftey	Yes	Working on creating online permits and license portal, to better serve the public's needs.
Four Winds Head Start	Uintah	Other Government Facilities	Yes	Have created a Intra-web site to report attendance and lunch reports to the Head Start department heads. Also use it for closed circuit camera's for childern saftey.
Head Start Warehouse	Uintah	Other Government Facilities	Yes	Teachers can send lesson plans and supply needs directly to the warehouse, which amounts to and on-line inventory system.
Land Resources	Uintah	Other Government Facilites	Yes	Ute Tribe VOIP and Network connectivity.
Little Mesa Head Start	Uintah	Other Government Facilities	Yes	Have created a Intra-web site to report attendance and lunch reports to the Head Start department heads. Also use it for closed circuit camera's for childern saftey.
Motor Pool	Uintah	Other Government Facilities	Yes	Ute Tribe VOIP and Network connectivity.
Painted Horse Diabetes Center	Uintah	Medical Healthcare	Yes	Use it to inform residents of meeting schedules and activities that promote better health.
Property and Supply	Uintah	Other Government Facilities	Yes	They are in the process of creating a web-base inventory system for all tribal government departments.
Prosecution/Probation	Uintah	Other Government Facilities	Yes	Are now able to share information between Tribal Court, and Police Station, and eventually the community.
Red Pine Treatment Center	Uintah	Medical Healthcare	Yes	Share information with Indian Health Services and allows patients to complete scheduled processes.
Social Services	Uintah	Other Government Facilites	Yes	Ute Tribe VOIP and Network connectivity.
Ute\BIA LES	Uintah	Other Government Facilities	Yes	The BIA investigator are now able to share information between Tribal Court, and Police Station.
Tribal Maintenance	Uintah	Other Government Facilites	Yes	The maintenance department now has connectivity to the Tribal VIOP system and E-mail services. They are planning on creating and work order portal.

Ute Tribe Venture Fund	Uintah	Other Government Facilities	Yes	Ute Tribe VOIP and Network connectivity.
Ute Tribal Housing	Uintah	Other Government Facilities	Yes	Ute Tribe VOIP and Network connectivity.
Ute Bulletin	Uintah	Other Government Facilities	Yes	Ute Tribe VOIP and Network connectivity.
Ute Housing Authority	Uintah	Other Government Facilities	Yes	Ute Tribe VOIP and Network connectivity.
Ute Housing Maintenance	Uintah	Other Government Facilities	Yes	Ute Tribe VOIP and Network connectivity.
Water Systems	Uintah	Other Government Facilities	Yes	Ute Tribe VOIP and Network connectivity.
Ute Enterprises	Uintah	Other Government Facilities	Yes	Can now communicate with C-Stores and allow them to check fuel levels remotely and order fuel as needed.

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).
 We are expecting this to be our last quarter, if not it will be close. We will be connecting the last 7 CAI and remaining businesses as well as getting the final households activated.

 We will also be complete payment for the invoices and be preparing for closeout.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	100	We should be complete by the end of next quarter.
2b.	Environmental Assessment	100	We should be complete by the end of next quarter.
2c.	Network Design	100	We should be complete by the end of next quarter.
2d.	Rights of Way	100	We should be complete by the end of next quarter.
2e.	Construction Permits and Other Approvals	100	We should be complete by the end of next quarter.
2f.	Site Preparation	100	We have a few buildings that we were not able to get to last fall. We will have to connect them in the spring, as winter does not allow digging.
2g.	Equipment Procurement	100	We should be complete by the end of next quarter.
2h.	Network Build (all components - owned, leased, IRU, etc.)	100	We should be complete by the end of next quarter.
2i.	Equipment Deployment	100	We should be complete by the end of next quarter.
2j.	Network Testing	100	We should be complete by the end of next quarter.
2k.	Other (please specify):	100	We should be complete by the end of next quarter.

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).
 We don't for see any major set backs for this quarter.

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$740,184	\$228,352	\$511,832	\$731,237	\$225,592	\$505,644	\$740,184	\$228,352	\$511,832
b. Land, structures, right-of-ways, appraisals, etc.	\$38,180	\$11,779	\$26,401	\$37,922	\$11,699	\$26,223	\$38,180	\$11,779	\$26,401
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$35,000	\$10,798	\$24,202	\$30,656	\$9,457	\$21,199	\$35,000	\$10,798	\$24,202
e. Other architectural and engineering fees	\$29,500	\$9,101	\$20,399	\$21,480	\$6,627	\$14,854	\$29,500	\$9,101	\$20,399
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$605,418	\$186,776	\$418,642	\$598,877	\$184,758	\$414,119	\$605,418	\$186,776	\$418,642
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$328,560	\$101,363	\$227,197	\$328,415	\$101,318	\$227,097	\$328,560	\$101,363	\$227,197
j. Equipment	\$167,229	\$51,591	\$115,638	\$164,444	\$50,732	\$113,712	\$167,229	\$51,591	\$115,638
k. Miscellaneous	\$106,950	\$32,995	\$73,955	\$106,841	\$32,961	\$73,879	\$106,950	\$32,995	\$73,955
l. SUBTOTAL (add a through k)	\$2,051,021	\$632,755	\$1,418,266	\$2,019,872	\$623,144	\$1,396,727	\$2,051,021	\$632,755	\$1,418,266
m. Contingencies									
n. TOTALS (sum of l and m)	\$2,051,021	\$632,755	\$1,418,266	\$2,019,872	\$623,144	\$1,396,727	\$2,051,021	\$632,755	\$1,418,266

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0	b. Program Income to Date: \$32,400
---	-------------------------------------