

RECIPIENT NAME:  
AWARD NUMBER:  
DATE:

OMB CONTROL NUMBER: 0660-0037  
EXPIRATION DATE: 12-31-2010

### QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information		
<b>1. Federal Agency and Organizational Element to Which Report is Submitted</b> NTIA, U.S. Department of Commerce	<b>2. Award Identification Number</b> NT10BIX5570025	<b>3a. DUNS Number</b> 807871632
		<b>3b. EIN</b> 26-2463571
<b>4. Recipient Organization (Name and complete address including country, congressional district, and zip code)</b> Zayo Bandwidth LLC 400 Centennial Parkway, Suite 200 Louisville, CO 80027 USA, District 02		
<b>5. Current Reporting Period End Date (MM/DD/YYYY)</b> 06/30/2010	<b>6. Is this the last Report of the Award Period?</b> <input type="radio"/> Yes <input checked="" type="radio"/> No	
<b>7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.</b>		
<b>7a. Typed or Printed Name and Title of Certifying Official</b>  David Lundy Contract Manager	<b>7c. Telephone (area code, number and extension)</b>  1-303-947-7052	
	<b>7d. Email Address</b>  dlundy@zayo.com	
<b>7b. Signature of Certifying Official</b>	<b>7e. Date Report Submitted (MM/DD/YYYY):</b>  07/21/2010	

**Project Indicators (This Quarter)**

**1. Please describe significant project accomplishments completed during this quarter (150 words or less).**  
 EA Scientific Reporting Status: FTC&H who is completing the largest portion of the EA, has completed all fieldwork and is in the agency notification period of the EA process. FTCH is currently awaiting notifications from the Fish and Wildlife agency and the Army Corp. The EA sections have all been written with only minor changes needed. All mapping is currently complete. FTCH is working to provide the draft EA to Zayo by the EOB 7/9/2010. With the Zayo review and approval shortly following, a draft copy is expected to be sent to the NTIA by the EOB 7/16/2010. This will allow for comments and requests to be received from the NTIA concerning the draft.

The Programmatic Agreement is currently in progress. Once both the NTIA and Zayo agree with the final copy, the PA will then be sent to the SHPO office for review and changes  
 Turnkey is 90% complete.

**2. Please provide the percent complete for the following key milestones in your project. Write "N/A" in the second column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (100 words or less).**

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	0.58	Environmental Assessment is not finished yet and per our special award terms, we cannot do anything else until it is completed.
2b.	Environmental Assessment	90	
2c.	Network Design	0	
2d.	Rights of Way	0	
2e.	Construction Permits and Other Approvals	0	
2f.	Site Preparation	0	
2g.	Equipment Procurement	0	
2h.	Network Build (all components - owned, leased, IRU, etc)	0	
2i.	Equipment Deployment	0	
2j.	Network Testing	0	
2k.	Other (please specify):		

**3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (150 words or less).**  
 CCRG is continuing to compile data at the State Historic Preservation Office. CCRG has had many difficulties in acquiring the proper information to complete their field reviews of all areas of significant concern. TKNS with the assistance from the NTIA will create and submit a Programmatic Agreement to Zayo and the NTIA for review. This agreement which has been agreed on for submittal by the NTIA and the SHPO will allow time for proper investigation of the route following final information retrieval from the DNR office

**4. Please report the following information regarding network build progress. Write "N/A" in the second column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (100 words or less).**

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	0	Environmental assessment is 90% complete. Construction will begin when EA & Engineering is complete
New network miles leased	0	N/A
Existing network miles upgraded	0	N/A
Existing network miles leased	0	N/A
Number of miles of new fiber (aerial or underground)	0	
Number of new wireless links	0	
Number of new towers	0	

RECIPIENT NAME:  
AWARD NUMBER:  
DATE:

OMB CONTROL NUMBER: 0660-0037  
EXPIRATION DATE: 12-31-2010

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Number of interconnection points	0	

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your subrecipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	0
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements	0

**5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements. Providers:**  
 None Currently

**5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product. Wholesale services description:**  
 N/A

**5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a subrecipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this third party operates (150 words or less).**  
 N/A

**6. Please provide the data according to the type of subscriber. Write "N/A" if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (100 words or less).**

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
<b>Broadband Wholesalers or Last Mile Providers</b>	Providers with signed agreements receiving new access	0	
	Providers with signed agreements receiving improved access	0	
	Providers with signed agreements receiving access to dark fiber	0	
	Please identify the speed tiers that are available and the number of subscribers for each	0	
<b>Community Anchor Institutions (including Government institutions)</b>	Total subscribers served	0	
	Subscribers receiving new access	0	
	Subscribers receiving improved access	0	
	Please identify the speed tiers that are available and the number or subscribers for each	0	
<b>Residential / Households</b>	Entities passed	0	
	Total subscribers served	0	
	Subscribers receiving new access	0	
	Subscribers receiving improved access	0	
	Please identify the speed tiers that are available and the number of subscribers for each	0	
<b>Businesses</b>	Entities passed	0	
	Total subscribers served	0	
	Subscribers receiving new access	0	
	Subscribers receiving improved access	0	
	Please identify the speed tiers that are available and the number of subscribers for each	0	

**7. Please describe any special offerings you may provide (150 words or less).**

Once Zayo starts building, we will be offering Fiber to Tower.

**8a. Have your network management practices changed over the last quarter?**  No  Yes

**8b. If so, please describe the changes (150 words or less).**

**9. Community Anchor Institutions:**

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent calendar year. Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (100 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
0				

**Project Indicators (Next Quarter)**

**1. Please describe significant project accomplishments planned for completion during the next quarter (150 words or less).**

Zayo will have our EA completed. We should have government approval of our EA so that we can proceed with our RRP for Engineering Services. We should then award our subcontract for Engineering Services to design our network. We should also have completed our RFP process for Fiber and awarded our subcontract for Fiber.

**2. Please provide the percent complete for the following key milestones in your project. Write "N/A" in the second column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (100 words or less).**

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	0.68	
2b.	Environmental Assessment	100	
2c.	Network Design	0	
2d.	Rights of Way	0	
2e.	Construction Permits and Other Approvals	0	
2f.	Site Preparation	0	
2g.	Equipment Procurement	0	
2h.	Network Build (all components - owned, leased, IRU, etc.)	0	
2i.	Equipment Deployment	0	
2j.	Network Testing	0	
2k.	Other (please specify):		

**3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (150 words or less).**

None. The EA should be approved and we will be doing source selection and awarding our engineering and design work as well as issuing materials subcontracts.

### Infrastructure Budget Execution Details

#### Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$120,000	\$24,000	\$96,000	\$120,000	\$24,000	\$96,000	\$120,000	\$24,000	\$96,000
b. Land, structures, right-of-ways, appraisals, etc.	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$991,980	\$198,396	\$793,584	\$0	\$0	\$0	\$0	\$0	\$0
e. Other architectural and engineering fees	\$939,678	\$187,936	\$751,742	\$87,284	\$17,457	\$69,827	\$87,284	\$17,457	\$69,827
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$400,000	\$80,000	\$320,000	\$0	\$0	\$0	\$0	\$0	\$0
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$32,260,751	\$5,572,147	\$22,288,604	\$0	\$0	\$0	\$0	\$0	\$0
j. Equipment	\$1,113,000	\$222,600	\$890,400	\$0	\$0	\$0	\$0	\$0	\$0
k. Miscellaneous	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
<b>l. SUBTOTAL (add a through k)</b>	<b>\$35,825,359</b>	<b>\$6,285,079</b>	<b>\$25,140,280</b>	<b>\$207,284</b>	<b>\$41,457</b>	<b>\$165,827</b>	<b>\$207,284</b>	<b>\$41,457</b>	<b>\$165,827</b>
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
<b>TOTALS (sum of l and m)</b>	<b>\$35,825,359</b>	<b>\$6,285,079</b>	<b>\$25,140,280</b>	<b>\$207,284</b>	<b>\$41,457</b>	<b>\$165,827</b>	<b>\$207,284</b>	<b>\$41,457</b>	<b>\$0</b>

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income:	b. Program Income to Date: \$0
---------------------------------------	--------------------------------