

RECIPIENT NAME:Motorola, Inc.

AWARD NUMBER: NT10BIX5570089

DATE: 02/11/2011

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 12/31/2013

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570089	3. DUNS Number 001325463
4. Recipient Organization Motorola, Inc. 1303 East Algonquin Road, Schaumburg, IL 60196-4041		
5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2010	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Tom Breves	7c. Telephone (area code, number and extension) 4107126590	
	7d. Email Address tom.breves@motorola.com	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 02-11-2011	

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (600 words or less).

Significant project accomplishments include: 1) Establishment of a local project office. 2) Continuation of site environmental assessment activities. 3) Completed RFP process for site assessment vendor subcontractor.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	1	N/A
2b.	Environmental Assessment	0	The indicated variance from the baseline plan for the previous quarter occurred as a result of delays in the finalization and readiness of sites and other initial program delays.
2c.	Network Design	0	The indicated variance from the baseline plan for the previous quarter occurred as a result of delays in the finalization and readiness of sites and other initial program delays.
2d.	Rights of Way	0	N/A
2e.	Construction Permits and Other Approvals	0	N/A
2f.	Site Preparation	0	The indicated variance from the baseline plan for the previous quarter occurred as a result of delays in the finalization and readiness of sites and other initial program delays.
2g.	Equipment Procurement	0	N/A
2h.	Network Build (all components - owned, leased, IRU, etc)	0	N/A
2i.	Equipment Deployment	0	N/A
2j.	Network Testing	0	N/A
2k.	Other (please specify):	6	N/A

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

N/A

4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	0	N/A
New network miles leased	0	N/A
Existing network miles upgraded	0	N/A
Existing network miles leased	0	N/A
Number of miles of new fiber (aerial or underground)	0	N/A

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Number of new wireless links	0	N/A
Number of new towers	0	N/A
Number of new and/or upgraded interconnection points	0	N/A

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	0
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements (in quarters)	0

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words of less). Providers:
Project baseline did not project any wholesale provider agreements during this quarter.

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words of less). Wholesale services description:

Project baseline did not project any wholesale provider agreements during this quarter.

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (600 words or less).

No third party entities were designated to operate any part of this network.

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words of less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	Project baseline did not project any wholesale provider agreements during this quarter.
	Providers with signed agreements receiving improved access	0	Project baseline did not project any wholesale provider agreements during this quarter.
	Providers with signed agreements receiving access to dark fiber	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	Per project baseline, no tiers of service were offered in this quarter.
Community Anchor Institutions (including	Total subscribers served	0	Per project baseline, no subscribers service were scheduled for the quarter.

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Government institutions)			
	Subscribers receiving new access	0	Per project baseline, no subscribers service were scheduled for the quarter.
	Subscribers receiving improved access	0	Per project baseline, no subscribers service were scheduled for the quarter.
	Please identify the speed tiers that are available and the number or subscribers for each	0	Per project baseline, no subscribers service were scheduled for the quarter.
Residential / Households	Entities passed	0	Per project baseline, no subscribers service were scheduled for the quarter.
	Total subscribers served	0	Per project baseline, no subscribers service weres scheduled for the quarter.
	Subscribers receiving new access	0	Per project baseline, no subscribers service were scheduled for the quarter.
	Subscribers receiving improved access	0	Per project baseline, no subscribers service were scheduled for the quarter.
	Please identify the speed tiers that are available and the number of subscribers for each	0	Per project baseline, no subscribers service were scheduled for the quarter.
Businesses	Entities passed	0	Per project baseline, no subscribers service were scheduled for the quarter.
	Total subscribers served	0	Per project baseline, no subscribers service were scheduled for the quarter.
	Subscribers receiving new access	0	Per project baseline, no subscribers service were scheduled for the quarter.
	Subscribers receiving improved access	0	Per project baseline, no subscribers service were scheduled for the quarter.
	Please identify the speed tiers that are available and the number of subscribers for each	0	Per project baseline, no subscribers service were scheduled for the quarter.

7. Please describe any special offerings you may provide (600 words or less).

No special offerings were provided or anticipated to be provided during the quarter.

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (300 words or less).

N/A

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service	Type of Anchor	Are you also the	Narrative description of how anchor institutions are using BTOP-
------------------	---------	----------------	------------------	--

	Area (town or county)	Institution (as defined in your baseline)	broadband service provider for this institution? (Yes / No)	funded infrastructure
N/A	N/A	N/A	N/A	N/A

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).
 Significant project accomplishments include: 1) Completion of 200+ site assessments.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	2	Motorola Solutions is anticipating that the indicated variance from the baseline plan for the next quarter will occur as a result of delays in the finalization and readiness of sites and other initial program delays.
2b.	Environmental Assessment	51	Motorola Solutions is anticipating that the indicated variance from the baseline plan for the next quarter will occur as a result of delays in the finalization and readiness of sites and other initial program delays.
2c.	Network Design	5	Motorola Solutions is anticipating that the indicated variance from the baseline plan for the next quarter will occur as a result of delays in the finalization and readiness of sites and other initial program delays.
2d.	Rights of Way	0	N/A
2e.	Construction Permits and Other Approvals	0	N/A
2f.	Site Preparation	0	N/A
2g.	Equipment Procurement	0	Motorola Solutions is anticipating that the indicated variance from the baseline plan for the next quarter will occur as a result of delays in the finalization and readiness of sites and other initial program delays.
2h.	Network Build (all components - owned, leased, IRU, etc.)	0	N/A
2i.	Equipment Deployment	0	N/A
2j.	Network Testing	0	N/A
2k.	Other (please specify):	12	Motorola Solutions is anticipating that the indicated variance from the baseline plan for the next quarter will occur as a result of delays in the finalization and readiness of sites and other initial program delays.

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).
 The BayWEB grant project is currently challenged by the formation of and negotiations with the public partners' Governance Organization with regards to the site readiness and forward-looking business arrangement. In addition, due to the number of sites required in the project and a few last minute changes by some of the participants, we are working hard to complete the National Historic Preservation requirements but are slightly behind schedule.

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$165,000	\$165,000	\$0	\$342,000	\$103,000	\$239,000	\$642,000	\$194,000	\$448,000
b. Land, structures, right-of-ways, appraisals, etc.	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$24,288,492	\$9,528,787	\$14,759,705	\$0	\$0	\$0	\$265,000	\$80,000	\$185,000
e. Other architectural and engineering fees	\$3,362,099	\$1,319,009	\$2,043,090	\$139,000	\$42,000	\$97,000	\$353,000	\$107,000	\$246,000
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
j. Equipment	\$44,668,046	\$10,877,290	\$33,790,756	\$0	\$0	\$0	\$0	\$0	\$0
k. Miscellaneous	\$0	\$0	\$0	\$16,000	\$5,000	\$11,000	\$73,000	\$22,000	\$51,000
l. SUBTOTAL (add a through k)	\$72,483,637	\$21,890,086	\$50,593,551	\$497,000	\$150,000	\$347,000	\$1,333,000	\$403,000	\$930,000
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
n. TOTALS (sum of l and m)	\$72,483,637	\$21,890,086	\$50,593,551	\$497,000	\$150,000	\$347,000	\$1,333,000	\$403,000	\$930,000

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0 b. Program Income to Date: \$0