

**QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS**

General Information		
<b>1. Federal Agency and Organizational Element to Which Report is Submitted</b>  Department of Commerce, National Telecommunications and Information Administration	<b>2. Award Identification Number</b>  NT10BIX5570132	<b>3. DUNS Number</b>  009848524
<b>4. Recipient Organization</b>  E.N.M.R. Telephone Cooperative 7111 N Prince St , Clovis, NM 88101-9730		
<b>5. Current Reporting Period End Date (MM/DD/YYYY)</b>  09-30-2013	<b>6. Is this the last Report of the Award Period?</b>  <p style="text-align: center;"> <input checked="" type="radio"/> Yes    <input type="radio"/> No                     </p>	
<b>7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.</b>		
<b>7a. Typed or Printed Name and Title of Certifying Official</b>  Jason Felty	<b>7c. Telephone (area code, number and extension)</b>  5753894379	<b>7d. Email Address</b>  jasonf@plateautel.com
<b>7b. Signature of Certifying Official</b>  Submitted Electronically	<b>7e. Date Report Submitted (MM/DD/YYYY):</b>  11-19-2013	

**Project Indicators (This Quarter)**

**1. Please describe significant project accomplishments completed during this quarter (600 words or less).**

Completion of award by end date of July 31, 2013. E.N.M.R. Telephone Cooperative completed construction of 185 new fiber network miles, connected 369 Community Anchor Institutions (151 new access and 218 improved access), and negotiated 4 new service agreements with broadband wholesalers/last mile providers.

**2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).**

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	100	No variance.
2b.	Environmental Assessment	100	No variance.
2c.	Network Design	100	No variance.
2d.	Rights of Way	100	No variance.
2e.	Construction Permits and Other Approvals	100	No variance.
2f.	Site Preparation	100	No variance.
2g.	Equipment Procurement	100	No variance.
2h.	Network Build (all components - owned, leased, IRU, etc)	100	No variance.
2i.	Equipment Deployment	100	No variance.
2j.	Network Testing	100	No variance.
2k.	Other (please specify): N/A	0	N/A

**3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).**

None.

**4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).**

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	185	As a result of the approval of Modification #1 (AAR2283204) and Modification #3 (AAR2416112) new network miles were projected to total 191. Based on actual new network miles deployed of 185 there is a variance of 6 new network miles which is as a result of projected (staked) versus actual construction.
New network miles leased	97	No variance.
Existing network miles upgraded	49	As a result of the approval of Modification #1 (AAR2283204) which included the removal of 3 of ENMR's existing service areas from the Round II BTOP project the existing network miles upgraded estimates were affected. The 49 miles listed

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
		represents the actual fiber miles constructed for the remaining ENMR service areas that were included in the application.
Existing network miles leased	0	N/A
Number of miles of new fiber (aerial or underground)	282	This amount is comprised of the sum of new network miles deployed and new network miles leased.
Number of new wireless links	0	N/A
Number of new towers	0	N/A
Number of new and/or upgraded interconnection points	20	No variance.

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	4
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements (in quarters)	12

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers: Conterra Ultra Broadband, Verizon Wireless, North Central NM Economic Development, Northern New Mexico Telecom, Inc.

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:

Long Haul Special Access Services which are typically point to point Ethernet services from Interconnection point to Interconnection point; Local Access Services which are typically Ethernet services from the local Interconnection point to the anchor institutions; Dedicated Internet Access and Long Distance Access services.

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (600 words or less).

N/A

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	4	There are 4 providers currently receiving new access from ENMR's core middle mile network.
	Providers with signed agreements receiving improved access	0	N/A
	Providers with signed agreements receiving access to dark fiber	0	N/A
	Please identify the speed tiers that are available and the number of	4	50Mb - 1, 100Mb - 1, 500Mb - 1, 1Gb - 1, 2.5Gb - 0, 10Gb - 0

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	subscribers for each		
Community Anchor Institutions (including Government institutions)	Total subscribers served	369	Of the 402 Community Anchor Institutions located along the approved fiber routes ENMR Telephone Cooperative was able to directly connect a total of 369.
	Subscribers receiving new access	151	Of the directly connected CAI's a total of 151 are receiving new access to ENMR Telephone Cooperative's Round II BTOP funded network.
	Subscribers receiving improved access	218	Of the directly connected CAI's a total of 218 are receiving improved access to ENMR Telephone Cooperative's Round II BTOP funded network.
	Please identify the speed tiers that are available and the number or subscribers for each	369	5Mb - 0, 10Mb - 0, 15Mb - 0, 20Mb - 0, 30Mb - 0, 40Mb - 0, 50Mb - 0, 100Mb - 0, 1Gb - 0, undetermined - 369. As of the end of the quarter ENMR Telephone Cooperative is not providing service to any CAI locations.
Residential / Households	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
Businesses	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A

7. Please describe any special offerings you may provide (600 words or less).

N/A

8a. Have your network management practices changed over the last quarter?  Yes  No

8b. If so, please describe the changes (300 words or less).

N/A

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
N/A	N/A	N/A	N/A	N/A

**Project Indicators (Next Quarter)**

**1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).**  
 None; project complete.

**2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).**

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	100	No variance.
2b.	Environmental Assessment	100	No variance.
2c.	Network Design	100	No variance.
2d.	Rights of Way	100	No variance.
2e.	Construction Permits and Other Approvals	100	No variance.
2f.	Site Preparation	100	No variance.
2g.	Equipment Procurement	100	No variance.
2h.	Network Build (all components - owned, leased, IRU, etc.)	100	No variance.
2i.	Equipment Deployment	100	No variance.
2j.	Network Testing	100	No variance.
2k.	Other (please specify): N/A	0	N/A

**3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).**  
 None.

**Infrastructure Budget Execution Details**

**Activity Based Expenditures (Infrastructure)**

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
b. Land, structures, right-of-ways, appraisals, etc.	\$838,887	\$251,666	\$587,221	\$838,887	\$251,666	\$587,221	\$838,887	\$251,666	\$587,221
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$3,672,108	\$1,101,632	\$2,570,476	\$3,727,743	\$1,157,267	\$2,570,476	\$3,727,743	\$1,157,267	\$2,570,476
e. Other architectural and engineering fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$14,485,517	\$4,345,656	\$10,139,861	\$14,686,116	\$4,546,255	\$10,139,861	\$14,686,116	\$4,546,255	\$10,139,861
j. Equipment	\$4,518,939	\$1,355,682	\$3,163,257	\$4,326,826	\$1,163,569	\$3,163,257	\$4,326,826	\$1,163,569	\$3,163,257
k. Miscellaneous	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
<b>l. SUBTOTAL (add a through k)</b>	<b>\$23,515,451</b>	<b>\$7,054,636</b>	<b>\$16,460,815</b>	<b>\$23,579,572</b>	<b>\$7,118,757</b>	<b>\$16,460,815</b>	<b>\$23,579,572</b>	<b>\$7,118,757</b>	<b>\$16,460,815</b>
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
<b>n. TOTALS (sum of l and m)</b>	<b>\$23,515,451</b>	<b>\$7,054,636</b>	<b>\$16,460,815</b>	<b>\$23,579,572</b>	<b>\$7,118,757</b>	<b>\$16,460,815</b>	<b>\$23,579,572</b>	<b>\$7,118,757</b>	<b>\$16,460,815</b>

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0	b. Program Income to Date: \$0
---	--------------------------------