

**QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS**

General Information		
<b>1. Federal Agency and Organizational Element to Which Report is Submitted</b>  Department of Commerce, National Telecommunications and Information Administration	<b>2. Award Identification Number</b>  NT10BIX5570158	<b>3. DUNS Number</b>  962696089
<b>4. Recipient Organization</b>  Los Angeles Regional Interoperable Communications System Authority 2525 Corporate PL Ste 200, Monterey Park, CA 91754-7672		
<b>5. Current Reporting Period End Date (MM/DD/YYYY)</b>  06-30-2012	<b>6. Is this the last Report of the Award Period?</b>  <input type="radio"/> Yes <input checked="" type="radio"/> No	
<b>7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.</b>		
<b>7a. Typed or Printed Name and Title of Certifying Official</b>  Arnaldo de la Paz	<b>7c. Telephone (area code, number and extension)</b>  3238818318	<b>7d. Email Address</b>  arnaldo.delapaz@la-rics.org
<b>7b. Signature of Certifying Official</b>  Submitted Electronically	<b>7e. Date Report Submitted (MM/DD/YYYY):</b>  08-03-2012	

**Project Indicators (This Quarter)**

**1. Please describe significant project accomplishments completed during this quarter (600 words or less).**  
 No significant updates at this time. The LA-RICS Authority has placed the procurement on hold in order to address the partial suspension from the NTIA on LTE related equipment purchases.

**2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).**

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	5	Procurement process on hold. Progress made on environmental assessment and site analysis/valuations.
2b.	Environmental Assessment	48	Completed and reviewed first draft NEPA environmental assessment/ CEQA initial study document outline, along with all related technical reports. Outreach to key stakeholders, including local land use agencies and conservation groups, continued. The technical team began incorporating the initial environmental findings into the proposed system design in order to reduce or eliminate any potential impacts to environmental resource areas.
2c.	Network Design	25	Procurement process on hold.
2d.	Rights of Way	5	Conducted detailed site and land valuation analysis.
2e.	Construction Permits and Other Approvals	1	Working with legal counsel to plan for permitting of 255 sites.
2f.	Site Preparation	0	Procurement process on hold.
2g.	Equipment Procurement	0	Procurement process on hold.
2h.	Network Build (all components - owned, leased, IRU, etc)	0	Procurement process on hold.
2i.	Equipment Deployment	0	Procurement process on hold.
2j.	Network Testing	0	Procurement process on hold.
2k.	Other (please specify):	0	N/A

**3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).**

On February 22, 2012, President Barack Obama signed into law the Middle Class Tax Relief and Jobs Initiative of 2012 (HR 3630). In light of this legislation, on April 2, 2012, verbal notification was received from the Department of Commerce (DOC) indicating a freeze on the LA-RICS Authority's ability to spend Broadband Technology Opportunity Program (BTOP) grant funds pending a determination of FirstNet system architecture for the Nationwide Public Safety Broadband Network. Written notice was sent to both proposers on April 4, 2012, informing them of the suspension of negotiations. On May 11, 2012, formal notification was received from the DOC clarifying their April 2nd directive. The suspension was further continued on May 11, 2012, based on the written notification from DOC. The LA-RICS Authority is continuing to work with DOC to clarify what portions of the LTE broadband project may proceed and which portions must remain suspended. At this time, the LA-RICS procurement is still on hold until the LA-RICS Authority determines the best option in moving forward with the procurement process.

**4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).**

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	0	Procurement process on hold.
New network miles leased	0	N/A

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Existing network miles upgraded	0	Procurement process on hold.
Existing network miles leased	0	Procurement process on hold.
Number of miles of new fiber (aerial or underground)	0	N/A
Number of new wireless links	0	Procurement process on hold.
Number of new towers	0	Procurement process on hold.
Number of new and/or upgraded interconnection points	0	Procurement process on hold.

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	0
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements (in quarters)	0

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers:  
N/A

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:  
N/A

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this third party operates (600 words or less).  
N/A

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	N/A
	Providers with signed agreements receiving improved access	0	N/A
	Providers with signed agreements receiving access to dark fiber	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
<b>Community Anchor Institutions (including Government institutions)</b>	Total subscribers served	0	Zero variance.
	Subscribers receiving new access	0	Zero variance.
	Subscribers receiving improved access	0	Zero variance.
	Please identify the speed tiers that are available and the number or subscribers for each	0	System not deployed yet.
<b>Residential / Households</b>	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
<b>Businesses</b>	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A

7. Please describe any special offerings you may provide (600 words or less).

N/A

8a. Have your network management practices changed over the last quarter?  Yes  No

8b. If so, please describe the changes (300 words or less).

N/A

**9. Community Anchor Institutions:**

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
N/A	N/A	N/A	N/A	N/A

Project Indicators (Next Quarter)

**1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).**  
 The LA-RICS Authority is currently considering different procurement options to address the partial suspension on LTE-related equipment purchases. We anticipate releasing an addendum or a new Request for Proposal in the next quarter to address the changes in our proposed specifications.

**2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).**

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	6	LA-RICS anticipates release of addendum or new RFP to address LTE related equipment in proposed specifications.
2b.	Environmental Assessment	55	Continue refining the NEPA environmental assessment/CEQA initial study document structure and continue the outreach to key stakeholders, include local land use agencies.
2c.	Network Design	25	No further updates on design until a contract is executed with a telecommunications vendor.
2d.	Rights of Way	6	Analysis of site valuations for proposed design of 255 sites.
2e.	Construction Permits and Other Approvals	2	Working with legal counsel to determine strategies on obtaining permits and site use agreements.
2f.	Site Preparation	0	No updates until a contract is executed with a telecommunications vendor and design is finalized.
2g.	Equipment Procurement	0	Procurement on hold. Partial suspension on LTE-related equipment purchases will not allow for such activity.
2h.	Network Build (all components - owned, leased, IRU, etc.)	0	Procurement on hold. Partial suspension on LTE-related equipment purchases will not allow for such activity.
2i.	Equipment Deployment	0	Procurement on hold. Partial suspension on LTE-related equipment purchases will not allow for such activity.
2j.	Network Testing	0	Procurement on hold. Partial suspension on LTE-related equipment purchases will not allow for such activity.
2k.	Other (please specify):	0	N/A

**3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).**  
 The LA-RICS Authority is determining the best strategy in moving forward with the procurement. The Board of Directors may decide to issue an addendum or a new Request or Proposal to address the LTE-related equipment that was included in the proposed system specifications which now is affected by the partial suspension from DOC.

**Infrastructure Budget Execution Details**

**Activity Based Expenditures (Infrastructure)**

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$13,297,104	\$2,685,484	\$10,611,620	\$1,448,699	\$1,448,699	\$0	\$1,600,000	\$1,600,000	\$0
b. Land, structures, right-of-ways, appraisals, etc.	\$73,597,901	\$37,780,781	\$35,817,120	\$0	\$0	\$0	\$0	\$0	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$16,360,786	\$1,543,236	\$14,817,550	\$2,362,853	\$0	\$2,362,853	\$2,600,000	\$0	\$2,600,000
e. Other architectural and engineering fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
j. Equipment	\$113,368,574	\$20,394,864	\$92,973,710	\$0	\$0	\$0	\$0	\$0	\$0
k. Miscellaneous	\$1,270,000	\$850,000	\$420,000	\$0	\$0	\$0	\$0	\$0	\$0
<b>l. SUBTOTAL (add a through k)</b>	\$217,894,365	\$63,254,365	\$154,640,000	\$3,811,552	\$1,448,699	\$2,362,853	\$4,200,000	\$1,600,000	\$2,600,000
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
<b>n. TOTALS (sum of l and m)</b>	\$217,894,365	\$63,254,365	\$154,640,000	\$3,811,552	\$1,448,699	\$2,362,853	\$4,200,000	\$1,600,000	\$2,600,000

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0

b. Program Income to Date: \$0