



## FIRST PERFORMANCE PROGRESS REPORT 2010

<p>1. Recipient Organization (Name and complete address including zip code) Finance, Oklahoma Office of State 2300 N. Lincoln Blvd. Room 122 Oklahoma City, OK 73105-4801</p>	<p>2. Award Identification Number  <b>NT10BIX5570113</b></p>
<p>3. Performance Narrative (Q1) <i>Please describe your project activities and progress for the first quarter of your award period. This should include a description of federal expenditures to date, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any delays or challenges. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)</i></p> <p><b>During the period from grant award thru September 30, 2010 (Q1) the following activities have occurred:</b></p> <ol style="list-style-type: none"><li><b>1) The grant award has been signed and accepted.</b></li><li><b>2) All documentation received with the award has been reviewed.</b></li><li><b>3) Enrollment in ASAP.gov has been completed.</b></li><li><b>4) The Environmental Assessment project has commenced and the first set of documents have been prepared for submission.</b></li><li><b>5) Conference calls have been held with NTIA to review the project and the state's match.</b></li><li><b>6) Development of the detailed baseline project plan has commenced.</b></li><li><b>7) A Grant File has been set up to collect and maintain all project documentation.</b></li><li><b>8) Network design for the fiber installation has commenced.</b></li><li><b>9) Aerial survey and photography contract has been scoped to re-survey and photograph the entire route.</b></li><li><b>10) The Railroad Permit process has commenced.</b></li><li><b>11) There have been no federal expenditures.</b></li><li><b>12) There have been no delays or significant challenges.</b></li></ol>	
<p>4. Performance Projections (Q2) <i>Please describe your anticipated project activities and progress for the next quarter. This should include a description of federal expenditures, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any potential delays or challenges you foresee. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)</i></p> <p><b>Anticipated project activities for the period October 1, 2010 through December 31, 2010 (Q2):</b></p> <ol style="list-style-type: none"><li><b>1) Network design for the fiber installation will continue.</b></li><li><b>2) Aerial survey and photography contract will be executed.</b></li><li><b>3) The Railroad Permit process will continue.</b></li><li><b>4) An RFP for the Consultant contracts for the Fiber Installation Design Plans will be developed and issued.</b></li></ol>	

5) The Environmental Assessment will continue with consultations with the Oklahoma State Historical Preservation Office, the Oklahoma Tribal Historical Preservation Office, the Core of Engineers, and the U.S. Fish and Wildlife service. These consultations will include the Oklahoma Department of Transportation staff archeologist and biologist.

6) The Baseline Project Plan will be completed and submitted by November 15, 2010.

7) A presentation on the Oklahoma Community Anchor Network project will be made to the Community Anchor Institutions on November 18, 2010. This presentation will include an overview of the Baseline Project Plan and other information needed by the Community Anchor Institutions in order to begin their planning for connection to the Oklahoma Community Anchor Network project fiber.

8) There will be no federal expenditures during Q2.

5. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.

5a. Typed or Printed Name and Title of Authorized Certifying Official

Richard Clark  
Operations and Applications Manager  
Oklahoma Broadband Project Coordinator

5c. Telephone (area code, number and extension)

405-522-4971

5d. Email Address

Richard.clark@osf.ok.gov

5b. Signature of Authorized Certifying Official



5e. Date Report Submitted (Month, Day, Year)

10-28-2010 Revised 11-16-2010

According to the Paperwork Reduction Act, as amended, no person is required to respond to, nor shall any person be subject to penalty for failure to comply with, a collection of information subject to the requirements of the PRA, unless that collection of information displays a currently valid OMB control number. Public reporting burden for this collection of information is estimated to average 1 hour and 30 minutes per response, including time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding the burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Anthony G. Wilhelm, Director, Broadband Technology Opportunities Program, Office of Telecommunications and Information Applications, National Telecommunications and Information Administration, U.S. Department of Commerce (DOC), 1401 Constitution Avenue, N.W., HCHB, Room 4887, Washington, D.C. 20230.