

## Clackamas County CBX Project Plan & Remaining Construction Schedule

											EXTENSION PERIOD		
Last Mile/CAI Detail	CAI Count	Fielding Complete?	Design Complete?	PGE Permit received?	City Permit Received?	RR Permit Received?	Material Received?	Splicing Complete?	Testing Complete?	Complete by end of 06/2013	Complete by end of 07/2013	Complete by end of 08/2013	Complete by end of 09/2013
Sunrise Water Authority		yes	yes	yes	yes	N/A	yes	5/24/2013	5/31/2013	x			
Hoodland Fire Dist - Welches		yes	yes	yes	N/A	N/A	Due 5/21/2013	6/7/2013	6/14/2013	x			
Campbell schl		yes	yes	yes	yes	N/A	yes	6/7/2013	6/14/2013	x			
Hoodland Library		yes	yes	yes	yes	N/A	yes	6/7/2013	6/14/2013	x			
Damascus City Hall		yes	yes	yes	yes	N/A	yes	6/7/2013	6/14/2013	x			
Providence Milwaukie		yes	yes	yes	yes	N/A	yes	6/7/2013	6/14/2013	x			
Providence Molalla		yes	yes	yes	yes	N/A	Due 5/21/2013	6/7/2013	6/14/2013	x			
Holcomb Elementary		yes	yes	yes	yes	N/A	yes	6/7/2013	6/14/2013	x			
Park Place schl		yes	yes	yes	yes	N/A	yes	6/7/2013	6/14/2013	x			
CCFD #1 Holcomb Fire stn		yes	yes	yes	yes	N/A	yes	6/7/2013	6/14/2013	x			
Community Housing		yes	yes	yes	yes	N/A	yes	6/21/2013	6/28/2013	x			
Barclay schl		yes	yes	6/7/2013	6/14/2013	N/A	Due 5/21/2013	6/21/2013	6/28/2013	x			
Oregon City Schl - Jackson Campus		yes	yes	yes	yes	N/A	Due 5/21/2013	6/21/2013	6/28/2013	x			
OC Providence Hospital		yes	yes	yes	yes	N/A	Due 5/21/2013	6/21/2013	6/28/2013	x			
Hoodland Fire Dist - Govt Camp	1	6/7/2013	6/14/2013	N/A	N/A	N/A	yes	6/21/2013	6/28/2013		x		
CCFD #1 - Fire Station 16	2	6/7/2013	6/14/2013	6/21/2013	6/28/2013	N/A	Due 5/21/2013	7/12/2013	7/19/2013		x		
King Elementary	3	yes	yes	6/21/2013	6/28/2013	N/A	Due 5/21/2013	7/12/2013	7/19/2013		x		
Gardiner School	4	yes	yes	6/21/2013	6/28/2013	N/A	Due 5/21/2013	7/26/2013	7/31/2013		x		
Gaffney School	5	6/7/2013	6/14/2013	6/21/2013	6/28/2013	N/A	Due 5/21/2013	7/26/2013	7/31/2013		x		
John McGloughlin School	6	yes	yes	6/21/2013	6/28/2013	N/A	Due 5/21/2013	7/26/2013	7/31/2013		x		
CCFD #1, South End Rd fire stn	7	yes	yes	6/21/2013	6/28/2013	N/A	Due 5/21/2013	7/26/2013	7/31/2013		x		
ODOT - Govt Camp Operations	8	yes	yes	6/21/2013	NA	NA	yes	7/26/2013	7/31/2013		x		
Colton Fire	9	6/7/2013	6/14/2013	6/21/2013	6/28/2013	N/A	yes	8/2/2013	8/9/2013			x	
Happy Valley Public Works; backup EOC	10	yes	yes	6/21/2013	6/28/2013	N/A	Due 5/21/2013	8/2/2013	8/16/2013			x	
Hood View Park & Community Ctr	11	6/7/2013	6/14/2013	6/21/2013	6/28/2013	N/A	Due 5/21/2013	8/2/2013	8/16/2013			x	
Clackamas River Water - Main office	12	yes	6/14/2013	6/21/2013	6/28/2013	N/A	Due 5/21/2013	8/2/2013	8/16/2013			x	
Clackamas River Water - Operations	13	yes	6/14/2013	6/21/2013	6/28/2013	7/5/2013	Due 5/21/2013	8/2/2013	8/16/2013			x	
Providence Canby	14	6/7/2013	6/14/2013	6/21/2013	6/28/2013	N/A	Due 7/01/2013	8/2/2013	8/16/2013			x	
Baker Prairie schl	15	6/7/2013	6/14/2013	6/21/2013	6/28/2013	8/9/2013	Due 8/01/2013	8/16/2013	8/23/2013			x	
HWY 26 Middle Mile remaining		5/24/2013	5/31/2013	6/14/2013	N/A	N/A	yes	8/30/2013	9/6/2013				x