


RECIPIENT NAME:
AWARD NUMBER:
DATE:

OMB CONTROL NUMBER: 0660-0037
EXPIRATION DATE: 12-31-2010

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information		
1. Federal Agency and Organizational Element to Which Report is Submitted NTIA	2. Award Identification Number NT10BIX5570027	3a. DUNS Number 009848524
		3b. EIN 85-6000923
4. Recipient Organization (Name and complete address including country, congressional district, and zip code) ENMR•Plateau Telecommunications 7111 North Prince Street Clovis, NM 88101-9730 Congressional District 03		
5. Current Reporting Period End Date (MM/DD/YYYY) 06/30/2010	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Tom Phelps CEO	7c. Telephone (area code, number and extension) 575-389-5100	
	7d. Email Address tphelps@plateautel.com	
7b. Signature of Certifying Official 	7e. Date Report Submitted (MM/DD/YYYY): 07/30/2010	

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (150 words or less).
 The procurement process for both the environmental and engineering consultants were completed and awarded.

2. Please provide the percent complete for the following key milestones in your project. Write "N/A" in the second column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (100 words or less).

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	0	
2b.	Environmental Assessment	80	
2c.	Network Design	85	
2d.	Rights of Way		N/A
2e.	Construction Permits and Other Approvals	10	
2f.	Site Preparation	0	
2g.	Equipment Procurement	0	
2h.	Network Build (all components - owned, leased, IRU, etc)	0	
2i.	Equipment Deployment	0	
2j.	Network Testing	0	
2k.	Other (please specify):		N/A

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (150 words or less).

We have experienced a few challenges related to understanding and developing the procurement processes according to NTIA requirements, which at the beginning caused a slight setback in our original schedule. We have since addressed these issues with the procurement rules and have conducted the bidding process for the environmental and engineering consultants. We anticipate getting back on the original schedule in the upcoming quarter.

4. Please report the following information regarding network build progress. Write "N/A" in the second column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (100 words or less).

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	0	
New network miles leased	0	
Existing network miles upgraded	0	
Existing network miles leased	0	
Number of miles of new fiber (aerial or underground)	0	
Number of new wireless links		N/A
Number of new towers		N/A
Number of interconnection points	0	

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your subrecipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	3
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0

RECIPIENT NAME:
AWARD NUMBER:
DATE:

OMB CONTROL NUMBER: 0660-0037
EXPIRATION DATE: 12-31-2010

Indicators	
Average term of signed agreements	3

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements. Providers:
 SuddenLink, CableOne and US Cable

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product. Wholesale services description:
 Long Haul Special Access Services which are typically point to point Ethernet services from Interconnect point to Interconnect point;
 Local Access Services which are typically Ethernet services from the local Interconnect point to the anchor institution.

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a subrecipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (150 words or less).

6. Please provide the data according to the type of subscriber. Write "N/A" if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (100 words of less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	ENMR-Plateau currently has agreements with several broadband wholesalers on the current network and intend to transfer those service onto the new network once completed.
	Providers with signed agreements receiving improved access	0	
	Providers with signed agreements receiving access to dark fiber	0	
	Please identify the speed tiers that are available and the number of subscribers for each	0	
Community Anchor Institutions (including Government institutions)	Total subscribers served	0	
	Subscribers receiving new access	0	
	Subscribers receiving improved access	0	
	Please identify the speed tiers that are available and the number or subscribers for each	0	10Mb - 0; 15Mb - 0; 20Mb - 0; 30Mb - 0; 40Mb - 0; 50Mb - 0; 100Mb - 0; 1Gb - 0
Residential / Households	Entities passed		N/A
	Total subscribers served		N/A
	Subscribers receiving new access		N/A
	Subscribers receiving improved access		N/A
	Please identify the speed tiers that are available and the number of subscribers for each		N/A
Businesses	Entities passed		N/A
	Total subscribers served		N/A
	Subscribers receiving new access		N/A
	Subscribers receiving improved access		N/A
	Please identify the speed tiers that are available and the number of subscribers for each		N/A

7. Please describe any special offerings you may provide (150 words or less).
 None

8a. Have your network management practices changed over the last quarter? No Yes

8b. If so, please describe the changes (150 words or less).

9. Community Anchor Institutions:
 Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent calendar year. Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (100 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (150 words or less).
 The draft Environmental Assessment was submitted on 7/23/10 and is planned to be finalized and approved in this next quarter. Staking for fiber construction has begun and is also planned to be completed this quarter. Construction permits are expected to be submitted for approval once the environmental assessment is complete. The permits are expected to be obtained next quarter. The procurement process for the outside plant construction will also begin next quarter.

2. Please provide the percent complete for the following key milestones in your project. Write "N/A" in the second column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (100 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	1	
2b.	Environmental Assessment	100	
2c.	Network Design	100	
2d.	Rights of Way		N/A
2e.	Construction Permits and Other Approvals	100	
2f.	Site Preparation	10	
2g.	Equipment Procurement	0	
2h.	Network Build (all components - owned, leased, IRU, etc.)	0	
2i.	Equipment Deployment	0	
2j.	Network Testing	0	
2k.	Other (please specify):		N/A

RECIPIENT NAME:
AWARD NUMBER:
DATE:

OMB CONTROL NUMBER: 0660-0037
EXPIRATION DATE: 12-31-2010

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (150 words or less).

We are currently not anticipating any delays with permit approval but there could be some minor delays with the NMDOT approval process. We intend to monitor and manage this concern on an ongoing basis.

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
b. Land, structures, right-of-ways, appraisals, etc.	\$255,000	\$76,500	\$178,500	\$0	\$0	\$0	\$0	\$0	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$911,500	\$273,450	\$638,050	\$14,809	\$4,443	\$10,366	\$97,712	\$29,314	\$68,398
e. Other architectural and engineering fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$10,076,411	\$3,392,651	\$6,683,457	\$0	\$0	\$0	\$0	\$0	\$0
j. Equipment	\$5,360,000	\$1,608,000	\$3,752,000	\$0	\$0	\$0	\$0	\$0	\$0
k. Miscellaneous	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
l. SUBTOTAL (add a through k)	\$16,602,661	\$5,350,631	\$11,252,000	\$14,809	\$4,443	\$10,366	\$97,712	\$29,314	\$68,398
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
TOTALS (sum of l and m)	\$16,602,661	\$5,350,631	\$11,252,000	\$14,809	\$4,443	\$10,366	\$97,712	\$29,314	

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0	b. Program Income to Date: \$0
---	--------------------------------