

IL Department of Central Management Services
Project Schedule
October 1, 2013 to December 31, 2013

October

- Continue construction on 1 lateral connecting McHenry Community College.
 - Continue conduit, fiber and hand hole installation on the 2.9 miles remaining as IDOT secures easements (road expansion requiring new property easements).
- Continue construction on 10 mile Chicago Backbone Path.
 - Continue attaching fiber to Chicago Transit Authority elevated rail road tracks (1 mile).
 - Continue pulling fiber in existing City of Chicago conduit (1 mile).

November

- Continue construction on 1 lateral connecting McHenry Community College.
 - Continue conduit, fiber and hand hole installation on the 2.9 miles remaining as IDOT secures easements (road expansion requiring new property easements).
- Continue construction on 10 mile Chicago Backbone Path.
 - Continue attaching fiber to Chicago Transit Authority elevated rail road tracks (1 mile).
 - Continue pulling fiber in existing City of Chicago conduit (1 mile).

December

- Complete construction on 1 lateral connecting McHenry Community College.
 - Complete conduit, fiber and hand hole installation on the 2.9 miles remaining assuming IDOT secures easements (road expansion requiring new property easements).
 - Splice fiber segment.
 - Test fiber from end to end.
 - Turn up lateral.
- Complete construction on 10 mile Chicago Backbone Path.
 - Complete attaching fiber to Chicago Transit Authority elevated rail road tracks (1 mile).
 - Complete pulling fiber in existing City of Chicago conduit (1 mile).
 - Splice fiber segments.
 - Test fiber from end to end.
 - Turn up backbone path.