

Exhibit B – Project Plan Milestones

Project Extension Period	Projected Activities/Milestones
July 2013	<ul style="list-style-type: none"> • Complete 205 CAI connections • Complete 5 Points of Interconnection • Complete remaining aerial make ready work to achieve full licensure across route • Install 70 miles of fiber.
August 2013	<ul style="list-style-type: none"> • Complete 235 CAI connections • Complete 6 Points of Interconnection • Install final 20 miles of fiber. Aerial and underground fiber installation 100% complete
September 2013	<ul style="list-style-type: none"> • Complete 263 CAI connections • Complete 6 Points of Interconnection • Complete Fiber splicing
October 2013	<ul style="list-style-type: none"> • Complete 172 CAI connections • Complete 0 Point of Interconnection
November 2013	<ul style="list-style-type: none"> • Complete 55 CAI connections • Complete 1 Point of Interconnection. • All Points of Interconnection completed.
December 2013	<ul style="list-style-type: none"> • Complete DWDM network Installations
January 2014	<ul style="list-style-type: none"> • Complete 4 CAI's, integration of 100% of CAI's • Final completion of work