

RECIPIENT NAME:Level 3 EON, LLC

AWARD NUMBER: NT10BIX5570041

DATE: 05/28/2013

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 12/31/2013

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570041	3. DUNS Number 831201483
4. Recipient Organization Level 3 EON, LLC 1025 Eldorado Blvd, Broomfield, CO 80021		
5. Current Reporting Period End Date (MM/DD/YYYY) 03-31-2013	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Jeff Ary	7c. Telephone (area code, number and extension) 7208882776	
	7d. Email Address jeff.ary@level3.com	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 05-28-2013	

Project Indicators (This Quarter)																																																			
<p>1. Please describe significant project accomplishments completed during this quarter (600 words or less). Working with the NTIA on the project closeout process. Finalizing our final audit and reports. Continued to market services throughout sales team to last mile providers.</p>																																																			
<p>2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).</p> <table border="1"> <thead> <tr> <th></th> <th>Milestone</th> <th>Percent Complete</th> <th>Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)</th> </tr> </thead> <tbody> <tr> <td>2a.</td> <td>Overall Project</td> <td>47</td> <td>Final expenses will be for closeout costs. Percent complete for the overall project is strictly based on the budget.</td> </tr> <tr> <td>2b.</td> <td>Environmental Assessment</td> <td>100</td> <td>Complete</td> </tr> <tr> <td>2c.</td> <td>Network Design</td> <td>100</td> <td>Complete</td> </tr> <tr> <td>2d.</td> <td>Rights of Way</td> <td>0</td> <td>N/A - All construction will be on our own property.</td> </tr> <tr> <td>2e.</td> <td>Construction Permits and Other Approvals</td> <td>100</td> <td>Complete</td> </tr> <tr> <td>2f.</td> <td>Site Preparation</td> <td>72</td> <td>Percent complete is strictly based on the budget. All physical work is complete and we will be under budget for this line item.</td> </tr> <tr> <td>2g.</td> <td>Equipment Procurement</td> <td>44</td> <td>All equipment has been purchased and we will be under budget for this line item. Percent complete is strictly based on the budget.</td> </tr> <tr> <td>2h.</td> <td>Network Build (all components - owned, leased, IRU, etc)</td> <td>100</td> <td>Complete. All physical work is complete.</td> </tr> <tr> <td>2i.</td> <td>Equipment Deployment</td> <td>100</td> <td>Complete. All physical work is complete.</td> </tr> <tr> <td>2j.</td> <td>Network Testing</td> <td>100</td> <td>Complete. All physical work is complete.</td> </tr> <tr> <td>2k.</td> <td>Other (please specify): N/A</td> <td>0</td> <td>N/A</td> </tr> </tbody> </table>					Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)	2a.	Overall Project	47	Final expenses will be for closeout costs. Percent complete for the overall project is strictly based on the budget.	2b.	Environmental Assessment	100	Complete	2c.	Network Design	100	Complete	2d.	Rights of Way	0	N/A - All construction will be on our own property.	2e.	Construction Permits and Other Approvals	100	Complete	2f.	Site Preparation	72	Percent complete is strictly based on the budget. All physical work is complete and we will be under budget for this line item.	2g.	Equipment Procurement	44	All equipment has been purchased and we will be under budget for this line item. Percent complete is strictly based on the budget.	2h.	Network Build (all components - owned, leased, IRU, etc)	100	Complete. All physical work is complete.	2i.	Equipment Deployment	100	Complete. All physical work is complete.	2j.	Network Testing	100	Complete. All physical work is complete.	2k.	Other (please specify): N/A	0	N/A
	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)																																																
2a.	Overall Project	47	Final expenses will be for closeout costs. Percent complete for the overall project is strictly based on the budget.																																																
2b.	Environmental Assessment	100	Complete																																																
2c.	Network Design	100	Complete																																																
2d.	Rights of Way	0	N/A - All construction will be on our own property.																																																
2e.	Construction Permits and Other Approvals	100	Complete																																																
2f.	Site Preparation	72	Percent complete is strictly based on the budget. All physical work is complete and we will be under budget for this line item.																																																
2g.	Equipment Procurement	44	All equipment has been purchased and we will be under budget for this line item. Percent complete is strictly based on the budget.																																																
2h.	Network Build (all components - owned, leased, IRU, etc)	100	Complete. All physical work is complete.																																																
2i.	Equipment Deployment	100	Complete. All physical work is complete.																																																
2j.	Network Testing	100	Complete. All physical work is complete.																																																
2k.	Other (please specify): N/A	0	N/A																																																
<p>3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less). We didn't encounter any material challenges in the 1st quarter.</p>																																																			
<p>4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).</p> <table border="1"> <thead> <tr> <th>Indicator</th> <th>Total</th> <th>Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)</th> </tr> </thead> <tbody> <tr> <td>New network miles deployed</td> <td>0</td> <td>N/A</td> </tr> <tr> <td>New network miles leased</td> <td>0</td> <td>N/A</td> </tr> <tr> <td>Existing network miles upgraded</td> <td>0</td> <td>N/A</td> </tr> <tr> <td>Existing network miles leased</td> <td>0</td> <td>N/A</td> </tr> <tr> <td>Number of miles of new fiber (aerial or underground)</td> <td>0</td> <td>N/A</td> </tr> <tr> <td>Number of new wireless links</td> <td>0</td> <td>N/A</td> </tr> </tbody> </table>				Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)	New network miles deployed	0	N/A	New network miles leased	0	N/A	Existing network miles upgraded	0	N/A	Existing network miles leased	0	N/A	Number of miles of new fiber (aerial or underground)	0	N/A	Number of new wireless links	0	N/A																											
Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)																																																	
New network miles deployed	0	N/A																																																	
New network miles leased	0	N/A																																																	
Existing network miles upgraded	0	N/A																																																	
Existing network miles leased	0	N/A																																																	
Number of miles of new fiber (aerial or underground)	0	N/A																																																	
Number of new wireless links	0	N/A																																																	

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Number of new towers	0	N/A
Number of new and/or upgraded interconnection points	17	All interconnection points are complete.

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	1
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements (in quarters)	12

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers: The name of the providers is confidential per our contracts.

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description: Protected and unprotected transport 50Mbps to 10Gbps to last mile providers. Speeds: 50M, 100M, 150M, 200M, 300M, 400M, 500M, 600M, 1G, 2.5G, 10G, OC-3, OC-12, OC-48, OC-192. Pricing varies based on length of circuit, bandwidth, type of transport, and contract term.

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this third party operates (600 words or less).
N/A

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	1	Completion of the project took longer than originally planned. We expect this to pick up going forward.
	Providers with signed agreements receiving improved access	0	The interconnection points are complete, so we expect to see movement in this area soon.
	Providers with signed agreements receiving access to dark fiber	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	1	Protected and unprotected transport 50Mbps to 10Gbps to last mile providers. Speeds: 50M, 100M, 150M, 200M, 300M, 400M, 500M, 600M, 1G, 2.5G, 10G, OC-3, OC-12, OC-48, OC-192.
Community Anchor Institutions (including Government institutions)	Total subscribers served	0	N/A - Will serve anchor institutions via last mile providers.
	Subscribers receiving new access	0	N/A - Will serve anchor institutions via last mile providers.

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	Subscribers receiving improved access	0	N/A - Will serve anchor institutions via last mile providers.
	Please identify the speed tiers that are available and the number or subscribers for each	0	N/A - Will serve anchor institutions via last mile providers.
Residential / Households	Entities passed	0	N/A - Will serve households via last mile providers.
	Total subscribers served	0	N/A - Will serve households via last mile providers.
	Subscribers receiving new access	0	N/A - Will serve households via last mile providers.
	Subscribers receiving improved access	0	N/A - Will serve households via last mile providers.
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A - Will serve households via last mile providers.
Businesses	Entities passed	0	N/A - Will serve businesses via last mile providers.
	Total subscribers served	0	N/A - Will serve businesses via last mile providers.
	Subscribers receiving new access	0	N/A - Will serve businesses via last mile providers.
	Subscribers receiving improved access	0	N/A - Will serve businesses via last mile providers.
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A - Will serve businesses via last mile providers.

7. Please describe any special offerings you may provide (600 words or less).

We will provide 17 new access points on Level 3's existing broadband network to enable last mile providers to offer affordable high-speed services to underserved areas. The additional points of interconnection will offer broadband speeds between 50 Mbps and 10 Gbps.

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (300 words or less).

N/A

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
N/A	N/A	N/A	N/A	N/A

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).

We will complete the project closeout; this will include our final audit, reports and UCC-1 fillings.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	48	Percent complete is strictly based on the budget. We will be under budget for these line items.
2b.	Environmental Assessment	100	Complete
2c.	Network Design	100	Complete
2d.	Rights of Way	0	N/A - All construction will be on our own property.
2e.	Construction Permits and Other Approvals	100	Complete
2f.	Site Preparation	72	Complete. Percent complete is strictly based on the budget. We will be under budget for this line item.
2g.	Equipment Procurement	44	Complete. Percent complete is strictly based on the budget. We will be under budget for this line item.
2h.	Network Build (all components - owned, leased, IRU, etc.)	100	Complete
2i.	Equipment Deployment	100	Complete
2j.	Network Testing	100	Complete
2k.	Other (please specify): N/A	0	N/A

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

No challenges anticipated at this time. We expect the project closeout, including final audit, to go smoothly.

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$80,000	\$20,000	\$60,000	\$21,577	\$5,394	\$16,183	\$47,577	\$11,894	\$35,683
b. Land, structures, right-of-ways, appraisals, etc.	\$45,101	\$11,275	\$33,826	\$0	\$0	\$0	\$0	\$0	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$2,500	\$625	\$1,875	\$3,552	\$888	\$2,664	\$3,552	\$888	\$2,664
e. Other architectural and engineering fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$191,250	\$47,812	\$143,438	\$33,970	\$8,492	\$25,478	\$33,970	\$8,492	\$25,478
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$662,200	\$165,550	\$496,650	\$575,079	\$143,770	\$431,309	\$575,079	\$143,770	\$431,309
j. Equipment	\$5,256,000	\$1,314,000	\$3,942,000	\$2,320,391	\$580,097	\$1,740,294	\$2,320,391	\$580,097	\$1,740,294
k. Miscellaneous	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
l. SUBTOTAL (add a through k)	\$6,237,051	\$1,559,262	\$4,677,789	\$2,954,569	\$738,641	\$2,215,928	\$2,980,569	\$745,141	\$2,235,428
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
n. TOTALS (sum of l and m)	\$6,237,051	\$1,559,262	\$4,677,789	\$2,954,569	\$738,641	\$2,215,928	\$2,980,569	\$745,141	\$2,235,428

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0	b. Program Income to Date: \$29,203
---	-------------------------------------