

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information		
1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570071	3. DUNS Number 807871632
4. Recipient Organization Zayo Bandwidth, LLC 901 Front Street Suite 200, Louisville, CO 80027-1839		
5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2011	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official David Lundy	7c. Telephone (area code, number and extension) 3039477052	
	7d. Email Address david.lundy@zayo.com	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 02-14-2012	

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (600 words or less).
 Zayo requested a Termination for Convenience with an effective date of 9/30/11 for this project. Zayo Bandwidth, LLC was absorbed by its parent Zayo Group, LLC. Zayo has asked for a termination for convenience of the current grant and is asking NTIA and BTOP to reissue the grant under a new grant to Zayo Group, LLC. Zayo is pursuing this course of action under the direction of NTIA and BTOP. Zayo is continuing to build and fully commit to this project because of our commitment to both the project and or faith in the NTIA and BTOP. Zayo has continued to build and is actually at 33% build based on dollars spend and 17% based on actual miles built (45 miles of 268). This information will be on the first quarter report of our new award.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	17	This is 4.1% ahead of our baseline.
2b.	Environmental Assessment	100	This is 5% ahead of our baseline.
2c.	Network Design	60	This is 40% ahead of baseline.
2d.	Rights of Way	0	This is on target.
2e.	Construction Permits and Other Approvals	1	This is 1% ahead of our baseline.
2f.	Site Preparation	9	This is on target.
2g.	Equipment Procurement	72	This is 63% ahead of our baseline.
2h.	Network Build (all components - owned, leased, IRU, etc)	5	This is 4% behind our baseline.
2i.	Equipment Deployment	0	This is 9% behind our baseline because of network build issues.
2j.	Network Testing	0	This is 5% behind our baseline.
2k.	Other (please specify):	0	N/A

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).
 Please refer to the current progress of this project in #1 above.

4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	0	Zayo is 26 miles behind our baseline because of permitting issues.
New network miles leased	0	None
Existing network miles upgraded	0	None
Existing network miles leased	0	None
Number of miles of new fiber (aerial or underground)	0	Zayo is 26 miles behind our baseline because of permitting issues.
Number of new wireless links	0	None

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Number of new towers	0	None
Number of new and/or upgraded interconnection points	0	This is 5 off our baseline because of construction delays discussed above.

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	0
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements (in quarters)	0

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers:
 None

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:
 None

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this third party operates (600 words or less).
 None

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	This is in line with our baseline.
	Providers with signed agreements receiving improved access	0	This is 5% behind our baseline because of construction delays.
	Providers with signed agreements receiving access to dark fiber	0	This is in line with our baseline.
	Please identify the speed tiers that are available and the number of subscribers for each	0	No Variance.
Community Anchor Institutions (including Government institutions)	Total subscribers served	0	No Variance.
	Subscribers receiving new access	0	No Variance.

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	Subscribers receiving improved access	0	No Variance.
	Please identify the speed tiers that are available and the number or subscribers for each	0	No Variance.
Residential / Households	Entities passed	0	No Variance.
	Total subscribers served	0	No Variance.
	Subscribers receiving new access	0	No Variance.
	Subscribers receiving improved access	0	No Variance.
	Please identify the speed tiers that are available and the number of subscribers for each	0	No Variance.
Businesses	Entities passed	0	No Variance.
	Total subscribers served	0	No Variance.
	Subscribers receiving new access	0	No Variance.
	Subscribers receiving improved access	0	No Variance.
	Please identify the speed tiers that are available and the number of subscribers for each	0	No Variance.

7. Please describe any special offerings you may provide (600 words or less).
None

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (300 words or less).
None

9. Community Anchor Institutions:
Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOF funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOF-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOF-funded infrastructure
None	None	None	None	None

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).
Grant should be terminated.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	27	This is 1.7% ahead of our baseline.
2b.	Environmental Assessment	100	This is on target.
2c.	Network Design	90	This is 30% ahead of our baseline.
2d.	Rights of Way	0	This is on target.
2e.	Construction Permits and Other Approvals	90	This is 30% ahead of our baseline.
2f.	Site Preparation	23	This is on target.
2g.	Equipment Procurement	81	This is 58% ahead of our baseline.
2h.	Network Build (all components - owned, leased, IRU, etc.)	15	This is 8% behind schedule because of (build issues) permitting pole attachment issues with providers.
2i.	Equipment Deployment	15	This is 8% behind schedule because of build issues.
2j.	Network Testing	0	This is 20% behind our baseline because of build issues.
2k.	Other (please specify):	0	This is on target with our baseline.

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

This award should be terminated for convenience.

