

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570105	3. DUNS Number 807477898
--	---	--

4. Recipient Organization

Treasury, New Jersey Department of 125 W. State Street, Trenton, NJ 08608-1101

5. Current Reporting Period End Date (MM/DD/YYYY) 03-31-2012	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No
--	---

7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.

7a. Typed or Printed Name and Title of Certifying Official Shelley Bates	7c. Telephone (area code, number and extension) X
	7d. Email Address shelley.bates@oit.state.nj.us

7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 05-08-2012
---	--

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (600 words or less).
 The State of New Jersey was unable to award a construction contract with the RFP released in 2011. In view of that, on 2/9/2012 the State submitted a request for a 2-year extension to the NTIA. On 2/22/2012, the 2012 Middle Class Tax Relief and Jobs Creation Act was passed creating the framework for construction a national public safety network. On 3/5/2012 the BTOP recipients were advised by the NTIA that there is a possibility that our lease to use the 700MHz PS spectrum may not be renewed which could jeopardize the grant. On 3/12/2012, NJ received a CAP letter from the NTIA requesting among other things, a plan to move forward and a plan for the match requirement. New Jersey is contemplating the best approach to move forward with the project that best serves the citizens of the State and remains consistent with the intentions of the Act.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	1	See narrative in section (3)
2b.	Environmental Assessment	90	The environmental assessments were done on the original site list. The State received a categorical exclusion. Letters of compliance were received from Fish and Wildlife, Tribal entities. In addition the Historic Preservation Society issued a programmatic agreement.
2c.	Network Design	5	The network design was not completed because a vendor was not selected through the RFP process
2d.	Rights of Way	0	At this time there are no right of way requirements. Fiber construction which was part of the original design has been removed from the project scope.
2e.	Construction Permits and Other Approvals	0	The project scope does not call for construction of any new towers. Any permits needed for attachment will be obtained by the contractor.
2f.	Site Preparation	0	Site preparation was not started because a vendor was not selected through the RFP process
2g.	Equipment Procurement	0	At this time no equipment has been purchased or deployed because a vendor was not selected through the RFP process
2h.	Network Build (all components - owned, leased, IRU, etc)	0	The State was unable to award a contract with the RFP and as a result the build out has been delayed.
2i.	Equipment Deployment	0	The State was unable to award a contract with the RFP and as a result the installation of equipment has been delayed.
2j.	Network Testing	0	Since the State has not deployed any equipment, testing has not begun.
2k.	Other (please specify): N/A	0	The State was unable to award, as a result construction activities have been delayed.

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).
 The State of New Jersey was unable to award a construction contract with the RFP released in 2011. In view of that, on 2/9/2012 the State submitted a request for a 2-year extension to the NTIA. Following that, the 2012 Middle Class Tax Relief and Jobs Creation Act was passed creating the framework for construction a national public safety network. On 3/5/2012 the BTOP recipients were advised by the NTIA that there is a possibility that our lease to use the 700MHz PS spectrum may not be renewed which could jeopardize the grant. On 3/12/2012, NJ received a CAP letter from the NTIA requesting among other things, a plan to move forward and a plan for the match requirement. New Jersey is contemplating the best approach to move forward with the project that best serves the citizens of the State and remains consistent with the intentions of the Act.

4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	0	See narrative in section 3.
New network miles leased	0	N/A
Existing network miles upgraded	0	N/A
Existing network miles leased	0	N/A
Number of miles of new fiber (aerial or underground)	0	Fiber was in the originally approved design, but has been taken out. As such there is none deployed.
Number of new wireless links	0	See narrative in section 3.
Number of new towers	0	N/A
Number of new and/or upgraded interconnection points	0	See narrative in section 3.

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	0
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements (in quarters)	0

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers: None. No change from baseline

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:

None. No change from baseline

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (600 words or less).

The state has not designated third party to operate their network.

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	No change from baseline
	Providers with signed agreements receiving improved access	0	No change from baseline

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	Providers with signed agreements receiving access to dark fiber	0	No change from baseline
	Please identify the speed tiers that are available and the number of subscribers for each	0	No change from baseline
Community Anchor Institutions (including Government institutions)	Total subscribers served	0	No change from baseline
	Subscribers receiving new access	0	No change from baseline
	Subscribers receiving improved access	0	No change from baseline
	Please identify the speed tiers that are available and the number or subscribers for each	0	No change from baseline
Residential / Households	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
Businesses	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A

7. Please describe any special offerings you may provide (600 words or less).

N/A

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (300 words or less).

N/A

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this	Narrative description of how anchor institutions are using BTOP-funded infrastructure

			institution? (Yes / No)	
N/A	N/A	N/A	N/A	N/A

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).
 The activities described herein are contingent upon approval of the revised budget. During this quarter, the State expects to development a revised plan for budget dollars that will be consistent with the objectives of the Act and it national network vision. In addition, will begin outreach to state, local, and tribal government and public safety entities to solicit assets (tower, fiber etc.) to support initiative. We will begin a site acquisition initiative, and start developing an RFP for a commercial tower master services contract.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	1	See narrative in section 3.
2b.	Environmental Assessment	90	EA's are complete for the 114 sites in the project. we may need to replace or supplement these sites so the percent complete will remain at 90%
2c.	Network Design	5	See narrative in section 3.
2d.	Rights of Way	0	Rights of Way is no longer needed since the fiber component has been removed form the project
2e.	Construction Permits and Other Approvals	0	The project scope does not call for construction of any new towers. Any permits needed for attachment will be obtained by the contractor when the project starts.
2f.	Site Preparation	0	Under the State's revised plan, an RFP will be issued for site evaluation services. Site development services may be included as part of the RFP. The State is working with the NTIA on an agreeable plan. See answer to question (3) for more detail.
2g.	Equipment Procurement	0	See narrative in section 3.
2h.	Network Build (all components - owned, leased, IRU, etc.)	0	See narrative in section 3.
2i.	Equipment Deployment	0	See narrative in section 3.
2j.	Network Testing	0	See narrative in section 3.
2k.	Other (please specify):	0	No Change

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).
 The State's project plan and progress will be materially affected by the status of the lease to use the 700 MHz spectrum. If the lease is not extended, NJ will not have spectrum access rights to operate an LTE network. We will work with the NTIA to determine an acceptable contingency plan.

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$502,200	\$0	\$502,200	\$148,852	\$28,000	\$120,852	\$178,000	\$28,000	\$150,000
b. Land, structures, right-of-ways, appraisals, etc.	\$14,390,880	\$11,550,000	\$2,840,880	\$0	\$0	\$0	\$0	\$0	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$2,129,868	\$0	\$2,129,868	\$43,918	\$0	\$43,918	\$150,000	\$0	\$150,000
e. Other architectural and engineering fees	\$1,618,825	\$0	\$1,618,825	\$134,604	\$0	\$134,604	\$134,604	\$0	\$134,604
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$7,786,518	\$0	\$7,786,518	\$0	\$0	\$0	\$0	\$0	\$0
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$11,090,600	\$0	\$11,090,600	\$0	\$0	\$0	\$0	\$0	\$0
j. Equipment	\$13,544,926	\$0	\$13,544,926	\$0	\$0	\$0	\$0	\$0	\$0
k. Miscellaneous	\$124,335	\$0	\$124,335	\$595	\$0	\$595	\$2,000	\$0	\$2,000
l. SUBTOTAL (add a through k)	\$51,188,152	\$11,550,000	\$39,638,152	\$327,969	\$28,000	\$299,969	\$464,604	\$28,000	\$436,604
m. Contingencies									
n. TOTALS (sum of l and m)	\$51,188,152	\$11,550,000	\$39,638,152	\$327,969	\$28,000	\$299,969	\$464,604	\$28,000	\$436,604

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0	b. Program Income to Date: \$0
---	--------------------------------