

**QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS**

General Information		
<b>1. Federal Agency and Organizational Element to Which Report is Submitted</b>  Department of Commerce, National Telecommunications and Information Administration	<b>2. Award Identification Number</b>  NT10BIX5570106	<b>3. DUNS Number</b>  099539793
<b>4. Recipient Organization</b>  Pyramid Lake Paiute Tribe 208 Capitol HL, Nixon, NV 89424		
<b>5. Current Reporting Period End Date (MM/DD/YYYY)</b>  06-30-2013	<b>6. Is this the last Report of the Award Period?</b>  <div style="text-align: center;"> <input type="radio"/> Yes    <input checked="" type="radio"/> No                     </div>	
<b>7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.</b>		
<b>7a. Typed or Printed Name and Title of Certifying Official</b>  Thomas Skinner  BTOP Project Manager	<b>7c. Telephone (area code, number and extension)</b>  7757411010	<b>7d. Email Address</b>  tskinner@plpt.nsn.us
<b>7b. Signature of Certifying Official</b>  Submitted Electronically	<b>7e. Date Report Submitted (MM/DD/YYYY):</b>  08-15-2013	

**Project Indicators (This Quarter)**

**1. Please describe significant project accomplishments completed during this quarter (600 words or less).**  
 We have continued construction and are close to finishing the back bone installation. We experienced a slow down due to the absence of construction during the migratory bird season which is scheduled to end July 15.

**2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).**

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	63	We are approximately 63 percent complete.
2b.	Environmental Assessment	100	Complete
2c.	Network Design	90	The outside plant, backbone fiber and node engineering are completed. The node buildings have been installed and we expect the inside plant and outside plant engineering and installation to be completed in the next quarter.
2d.	Rights of Way	100	Complete
2e.	Construction Permits and Other Approvals	100	Complete
2f.	Site Preparation	100	Complete
2g.	Equipment Procurement	90	The equipment has begun to be delivered and we expect all of the equipment to be received in the beginning of the next quarter.
2h.	Network Build (all components - owned, leased, IRU, etc)	90	The IRU has been completed and approved by council.
2i.	Equipment Deployment	45	We have deployed about 45 percent of the equipment. As we receive more equipment it will be installed.
2j.	Network Testing	0	We expect to start testing in the next quarter as the backbone fiber and node sites are finished being installed.
2k.	Other (please specify):	100	Complete

**3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).**  
 The Migratory Bird season was our main setback this quarter. Progress along the 446 highway is still slow as the contractor is having trouble getting through the rock.

**4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).**

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	38	We have placed 38 miles and expect to be on track with the baseline data in the next quarter.
New network miles leased	33	The IRU is complete.
Existing network miles upgraded	0	NA
Existing network miles leased	0	NA

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Number of miles of new fiber (aerial or underground)	38	We have placed 38 miles and expect to be on track with the baseline data in the next quarter.
Number of new wireless links	0	NA
Number of new towers	0	NA
Number of new and/or upgraded interconnection points	0	NA

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	0
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements (in quarters)	0

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers:  
NA

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:

There are three wholesale services projected with this network infrastructure. The first one is a shared 100 mbps shared service. The second one is a dedicated 10 mbps service and associated voice and video services. The third one is a fiber circuit without network data, video or voice services being provided. Pricing plans are contingent on the network recurring costs.

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (600 words or less).  
NA

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	NA
	Providers with signed agreements receiving improved access	0	NA
	Providers with signed agreements receiving access to dark fiber	0	NA
	Please identify the speed tiers that are available and the number of subscribers for each	0	NA
Community Anchor Institutions (including	Total subscribers served	0	NA

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
<b>Government institutions)</b>			
	Subscribers receiving new access	0	NA
	Subscribers receiving improved access	0	NA
	Please identify the speed tiers that are available and the number or subscribers for each	0	NA
<b>Residential / Households</b>	Entities passed	0	NA
	Total subscribers served	0	NA
	Subscribers receiving new access	0	NA
	Subscribers receiving improved access	0	NA
	Please identify the speed tiers that are available and the number of subscribers for each	0	NA
<b>Businesses</b>	Entities passed	0	The two tribal businesses reported last quarter have been connected.
	Total subscribers served	2	They are set to be turned up in the next quarter.
	Subscribers receiving new access	0	NA
	Subscribers receiving improved access	2	The 2 connections are being served with a 56k modem and will be receiving 10Mb.
	Please identify the speed tiers that are available and the number of subscribers for each	2	We are offering 10Mbps to each and they can scale as needed from there up to 100Mbps.

7. Please describe any special offerings you may provide (600 words or less).  
NA

8a. Have your network management practices changed over the last quarter?  Yes  No

8b. If so, please describe the changes (300 words or less).  
NA

9. Community Anchor Institutions:  
Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
NA	NA	NA	NA	NA

**Project Indicators (Next Quarter)**

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).  
The backbone of the network and all of the CAIs' will be up and running and the network will allow connections in Wadsworth Sutcliffe

and Nixon, and Reno NV.

**2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).**

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	100	Complete
2b.	Environmental Assessment	100	Complete
2c.	Network Design	100	Complete
2d.	Rights of Way	100	Complete
2e.	Construction Permits and Other Approvals	100	Complete
2f.	Site Preparation	100	Complete
2g.	Equipment Procurement	100	Complete
2h.	Network Build (all components - owned, leased, IRU, etc.)	100	Complete
2i.	Equipment Deployment	100	Complete
2j.	Network Testing	100	Complete
2k.	Other (please specify):	100	Complete

**3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).**

We do not for see any challenges or issues in the next quarter.

**Infrastructure Budget Execution Details**

**Activity Based Expenditures (Infrastructure)**

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$895,066	\$6,000	\$889,066	\$510,039	\$6,000	\$504,039	\$895,066	\$6,000	\$889,066
b. Land, structures, right-of-ways, appraisals, etc.	\$185,051	\$60,000	\$125,051	\$103,005	\$60,000	\$43,005	\$185,051	\$60,000	\$125,051
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$189,600	\$0	\$189,600	\$13,600	\$0	\$13,600	\$189,600	\$0	\$189,600
e. Other architectural and engineering fees	\$266,356	\$36,000	\$230,356	\$101,705	\$36,000	\$65,705	\$266,356	\$36,000	\$230,356
f. Project inspection fees	\$45,600	\$0	\$45,600	\$0	\$0	\$0	\$45,600	\$0	\$45,600
g. Site work	\$42,775	\$30,000	\$12,775	\$42,775	\$30,000	\$12,775	\$42,775	\$30,000	\$12,775
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$7,612,371	\$2,300,000	\$5,312,371	\$5,145,801	\$2,300,000	\$2,845,801	\$7,612,371	\$2,300,000	\$5,312,371
j. Equipment	\$198,937	\$0	\$198,937	\$17,452	\$0	\$17,452	\$198,937	\$0	\$198,937
k. Miscellaneous	\$66,250	\$0	\$66,250	\$22,939	\$0	\$22,939	\$66,250	\$0	\$66,250
<b>l. SUBTOTAL (add a through k)</b>	\$9,502,006	\$2,432,000	\$7,070,006	\$5,957,316	\$2,432,000	\$3,525,316	\$9,502,006	\$2,432,000	\$7,070,006
m. Contingencies									
<b>n. TOTALS (sum of l and m)</b>	\$9,502,006	\$2,432,000	\$7,070,006	\$5,957,316	\$2,432,000	\$3,525,316	\$9,502,006	\$2,432,000	\$7,070,006

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0	b. Program Income to Date: \$0
---	--------------------------------