DATE: 02/25/2013

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS					
General Information					
1. Federal Agency and Organizational Element to Which Report is Submitted	2. Award Identification Number		3. DUNS Number		
Department of Commerce, National Telecommunications and Information Administration	NT10BIX5570115		080490584		
4. Recipient Organization	4. Recipient Organization				
University of Wisconsin System 432 N Lake St, Room 104 , Madison, WI 53706					
5. Current Reporting Period End Date (MM/DD/YYYY)		6. Is this the last Annual Report of the Award Period?			
12-31-2012		⊖ Yes ● No			
7. Certification: I certify to the best of my knowledge an purposes set forth in the award documents.	7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.				
7a. Typed or Printed Name and Title of Certifying Officia	al	7c. Telephone (area code, number and extension)			
Carol Golisch		6088904248			
		7d. Email Address			
Fiscal Compliance & Reports Manager		carol.golisch@uwex.edu			
7b. Signature of Certifying Official	7e. Date Report Submitted (MM/DD/YYYY):				
Submitted Electronically		02-25-2013			

DATE: 02/25/2013

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost indicatorSpeedor any other relevant information)Average cost per new mile (Middle Mile)58,711Average cost per new mile is slightly higher than \$56,331 / mile Year 2 milestone target cost due to higher portion of rocky conditions than originally planned.Average cost per household passed (Last Mile)0No last mile service areas yet installed.Average cost per subscriber (Last Mile)0No last mile service areas yet installed.Maximum broadband speed advertised (Middle Mile)40GbHospitals are making use of 40Gb link on newly installed BCCB network.Maximum broadband speed advertised (Last Mile)0No last mile service areas yet installed.Average broadband speed provided (Middle Mile)2.65GbMost new connections are 1Gb. There are three connections running at 100 and one at 40Gb. Simple average calculated across all Community Anchor Institutions currently receiving service.Average broadband speed provided (Last Mile)0No last mile service areas yet installed			
Average cost per new mile (Middle Mile) 58,711 milestone target cost due to higher portion of rocky conditions than originally planned. Average cost per household passed (Last Mile) 0 No last mile service areas yet installed. Average cost per subscriber (Last Mile) 0 No last mile service areas yet installed. Maximum broadband speed advertised (Middle Mile) 40Gb Hospitals are making use of 40Gb link on newly installed BCCB network. Maximum broadband speed advertised (Last Mile) 0 No last mile service areas yet installed. Maximum broadband speed advertised (Middle Clast Mile) 0 No last mile service areas yet installed. Average broadband speed provided (Middle 2.65Gb Most new connections are 1Gb. There are three connections running at 100 and one at 40Gb. Simple average calculated across all Community Anchor Institutions currently receiving service. Average broadband speed provided (Last 0 No last mile service areas yet installed.	Cost Indicator	•	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Mile) No last mile service areas yet installed. Average cost per subscriber (Last Mile) 0 No last mile service areas yet installed. Maximum broadband speed advertised (Middle Mile) 40Gb Hospitals are making use of 40Gb link on newly installed BCCB network. Maximum broadband speed advertised (Last Mile) 0 No last mile service areas yet installed. Average broadband speed provided (Middle Mile) 2.65Gb Most new connections are 1Gb. There are three connections running at 100 and one at 40Gb. Simple average calculated across all Community Anchor Institutions currently receiving service. Average broadband speed provided (Last 0 No last mile service areas yet installed.	Average cost per new mile (Middle Mile)	58,711	milestone target cost due to higher portion of rocky conditions than originally
Maximum broadband speed advertised (Middle Mile) 40Gb Hospitals are making use of 40Gb link on newly installed BCCB network. Maximum broadband speed advertised (Last Mile) 0 No last mile service areas yet installed. Average broadband speed provided (Middle Mile) 2.65Gb Most new connections are 1Gb. There are three connections running at 100 and one at 40Gb. Simple average calculated across all Community Anchor Institutions currently receiving service. Average broadband speed provided (Last 0 No last mile service areas yet installed	• • •	0	No last mile service areas yet installed.
(Middle Mile) 40Gb Hospitals are making use of 40Gb link on newly installed BCCB network. Maximum broadband speed advertised (Last Mile) 0 No last mile service areas yet installed. Average broadband speed provided (Middle Mile) 2.65Gb Most new connections are 1Gb. There are three connections running at 100 and one at 40Gb. Simple average calculated across all Community Anchor Institutions currently receiving service. Average broadband speed provided (Last 0 No last mile service areas yet installed	Average cost per subscriber (Last Mile)	0	No last mile service areas yet installed.
(Last Mile) 0 No last mile service areas yet installed. Average broadband speed provided (Middle Mile) 2.65Gb Most new connections are 1Gb. There are three connections running at 100 and one at 40Gb. Simple average calculated across all Community Anchor Institutions currently receiving service. Average broadband speed provided (Last	•	40Gb	Hospitals are making use of 40Gb link on newly installed BCCB network.
Average broadband speed provided (Middle 2.65Gb and one at 40Gb. Simple average calculated across all Community Änchor Mile) 2.65Gb Institutions currently receiving service. Average broadband speed provided (Last 0 No last mile service areas yet installed	•	0	No last mile service areas yet installed.
No last mile service areas vet installed	• • • •	2.65Gb	
	o i i v	0	No last mile service areas yet installed.

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
See attached addendum.	See attached addendum.	See attached addendum.	See attached addendum.
Add Facil	ity	R	emove Facility

Add Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

1. No interconnection agreements were signed this year.

2. Negotiations are currently underway with two providers.

3. No interconnection agreements were denied this year.

Peering and Transit Agreements (600 words or less)

No activity has occurred regarding peering and transit agreements this year.

AWARD NUMBER: NT10BIX5570115

DATE: 02/25/2013

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	30	Public Housing	2
Libraries	2	Other Institutions of Higher Education	10
Medical and Healthcare Providers	28	Other Community Support Organizations	16
Public Safety Entities	32	Other Government Facilities	51
Community Colleges	10	Total Community Anchor Institutions	181

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

Average increase in broadband speed for three upgraded connections is 953Mb - institutions previously had 20-100Mb connections, increased to 1Gb each. The net increase was calculated for each site and averaged together.

Average increase in broadband speed for 37 new connections is 2.78Gb - institutions considered "new" (institutions never before served by sub recipient) are treated as having a previous speed of zero. The new connections are typically 1Gb, with three at 10Gb and one at 40Gb. The speed for each connection was averaged together.

Overall average increase in broadband speed is 2.64Gb when net increase from all sites above is averaged together.

6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:

No retail services will be provided until network is available in last mile service areas.

7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)?

Services provided by this project predominantly include simple, large bandwidth connectivity over fiber and using Ethernet equipment owned and operated by the connected institutions. Expected service rates will be limited only by the hardware capacity. All traffic will be allowed to each institution which has the right to filter, limit, or block as needed for that institution.

No rate limits, content filtering, or connectivity restrictions will be applied by UW-Extension or other outside party. Network

management policies in each community are under development.

All policies will allow open access, interconnection and promote nondiscrimination.

UW-Extension network management policies are available on our Web site:http://broadband.uwex.edu.

8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less).

NA

9. Please provide the following information regarding the number of fiber strand-miles:							
Total Number of	Total Number of Active Fiber	Total Number of Leased Fiber	f Total Number of To Dark Fiber		Total Number of Strand-miles Being Built		
Strand-miles	Strand-miles Used by Recipient	Strand-miles		Active	Leased	Dark	
67,995	571	0	36,170	0	0	31,254	

10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:

NA

11. Please provide the following information regarding the facility collocation capacity:

AWARD NUMBER: NT10BIX5570115

Total Facility (total square feet for all facilities)	Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available
0	0	0	0

12. If you do not own collocation space, please describe how and where other network providers and/or customers interconnect with your network (600 words or less).

We are building no new collocation space with grant funds. Existing facilities will be used for interconnection, typically utilizing existing racks in data centers located at technical college and university where other network providers and/or customers may install equipment. We do not anticipate the need for providing actual floor space for customer or provider owned racks. Additional interconnect at a basic fiber-splice level will be available in buried communications vaults throughout the network footprint.

13. To the extent that you have made any subcontracts or sub grants, please provide the number of subcontracts or sub grants that have been made to socially and economically disadvantaged small business (SDB) concerns as defined by section 8(a) of the Small Business Act, 15 U.S.C. 647, as modified by NTIA's adoption of an alternative small business size standard for use in BTOP. Please also provide the names of these SDB entities (150 words or less).

0 - none of our subcontractors are small businesses.

14. Please describe any best practices/lessons learned that can be shared with other similar BTOP projects (900 words or less).

It is advisable to include environmental experts early and throughout all phases of project construction. If these experts are not available in-house, find qualified consultants to ensure compliance with all requirements. There are more agencies involved than might initially seem likely and the requirements are often more stringent for federally-funded projects than might otherwise be the case in privately-funded projects. It may take multiple experts to cover all requirements, such as those experienced in archeological, historical, wetlands and waterways, and threatened and endangered species.

Another best practice and lesson learned is the value of our key partnerships. Our project was created through collaboration with many entities that had similar missions and clearly shared the goals of the endeavor. The partnership built off the strengths of each individual organization, bringing together the technical, construction experience and community engagement skill sets needed for completion. Given the scope and complexities inherent in this project, the partnership has proven to be invaluable. Our partners have been engaged, informed and remained steadfast in making the numerous adjustments required to complete the project successfully.

15. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide an updated list of Community Anchor Institutions (CAIs) that you have connected and plan to connect to your network.

16. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide a list of community pairs that are receiving new or improved broadband service as a result of BTOP grant funds.

17. Please provide up-to-date network route maps in a single file, in a Google Earth compatible format (e.g., KMZ file).