

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570139	3. DUNS Number 833111102
--	---	--

4. Recipient Organization Maine Fiber Company, Inc. 245 Commercial St, Suite 203, Portland, ME 04101-4606

5. Current Reporting Period End Date (MM/DD/YYYY) 09-30-2012	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No
--	---

7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.

7a. Typed or Printed Name and Title of Certifying Official Dwight L. Allison Vice President, Maine Fiber Comapny, Inc.	7c. Telephone (area code, number and extension) 6038600605
	7d. Email Address dallison@mainefiberco.com

7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 11-21-2012
---	--

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (600 words or less).
 Past progress and achievements to get us ahead of schedule and Baseline projections continue to allow for favorable reporting. Steady progress continued this quarter.

 -All testing of the 1,056 mile backbone was completed, as were all necessary correctives.
 -Construction on the approved route extension (Biddeford to Dover) was completed, and only testing remains.
 -An additional 39 CAI's were connected, for a total of 88 out of 100 approved CAIs now complete.
 -Increased focus on regeneration shelters including placement and leasing of first shelter in Sherman, ME complete.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	83	We are ahead of budget because we achieved a better than anticipated rate of construction completion.
2b.	Environmental Assessment	100	No variance
2c.	Network Design	100	No variance
2d.	Rights of Way	98	Better than anticipated make-ready completion will allow for faster than anticipated complete rights of way.
2e.	Construction Permits and Other Approvals	99	Better than anticipated make-ready completion.
2f.	Site Preparation	98	Continued ahead of schedule progress; the site preparation tracks closely with the construction permits and other approvals.
2g.	Equipment Procurement	100	All DWDM gear has been received
2h.	Network Build (all components - owned, leased, IRU, etc)	96	While the backbone is complete, we are working on finishing up the approved route extension remaining CAI's and regeneration shelters.
2i.	Equipment Deployment	0	N/A
2j.	Network Testing	98	Testing only remains on the approved route extension and the remaining CAI's; testing follows construction completion.
2k.	Other (please specify):	0	N/A

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).
 No issues or challenges to report.

4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	1,143	Progress on CAIs and the approved extension resulted in additional mileage above the 1,100 mile baseline projection for the project.
New network miles leased	0	No variance; no leases planned - dark fiber.
Existing network miles upgraded	0	No variance; none planned.

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Existing network miles leased	0	No variance; none planned.
Number of miles of new fiber (aerial or underground)	1,143	Completed 643 miles over the baseline projection for Q3 2012.
Number of new wireless links	0	No variance; none planned.
Number of new towers	0	No variance; none planned.
Number of new and/or upgraded interconnection points	144	Continued Success with Customer Sign-ups and Connections

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	14
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	6
Average term of signed agreements (in quarters)	80

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers:

- GWI, Axiom Technologies, Pioneer Broadband, University of Maine System, Cornerstone, Town of Scarborough, OTT, Oxford, segTEL, Southern Maine Community College, Town of Greenwood, BayRing, unnamed party (under NDA) and TDS Telecom.

Mid-Coast, a CLEC previously reported as a signed agreement has merged with another client. As the Agreement has been assigned, we are counting the 2 previous agreements as 1 moving forward.

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:

- Dark fiber; prices are listed on the MFC website at www.mainefiberco.com.

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this third party operates (600 words or less).

- N/A; this is a dark fiber network.

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	14	Success from focused leasing/sales efforts allows us to continue to outperform Baseline projections.
	Providers with signed agreements receiving improved access	0	N/A; the baseline showed target numbers for agreements with improved access, but current NTIA guidelines indicate that our agreements reflect new access and are being tracked as such.
	Providers with signed agreements receiving access to dark fiber	14	All access is dark fiber.
	Please identify the speed tiers that are available and the number of subscribers for each	0	Dark fiber only; speed will vary depending on last mile provider equipment.

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Community Anchor Institutions (including Government institutions)	Total subscribers served	88	Previous construction progress ahead of schedule allowed for focus on CAI construction this quarter. We are now ahead of Baseline projections.
	Subscribers receiving new access	88	The baseline lists 0 CAI's with new access this quarter, but we connected a cumulative total of 88 CAI's with new access.
	Subscribers receiving improved access	0	All of the CAI's connected have received new access.
	Please identify the speed tiers that are available and the number or subscribers for each	0	Dark fiber only; speed will vary depending on last mile provider equipment.
Residential / Households	Entities passed	0	MFC is not collecting this data.
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	Dark fiber only; speed will vary depending on last mile provider equipment.
Businesses	Entities passed	0	MFC is not collecting this data.
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	Dark fiber only; speed will vary depending on last mile provider equipment.

7. Please describe any special offerings you may provide (600 words or less).

- Dark fiber network.

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (300 words or less).

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
UMS Lincoln Academy	Newcastle	Education	No	Dark fiber provider only.

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
UMS Stevens Brook	Bridgton	Education	No	Dark fiber provider only.
UMS Region 9 Tech Center	Mexico	Education	No	Dark fiber provider only.
Greenwood Public Works Dept.	Greenwood	Municipal	No	Dark fiber provider only.
Greenwood Fire Safety	Greenwood	Municipal	No	Dark fiber provider only.
UMS Farmington Computer Center	Farmington	Education	No	Dark fiber provider only.
Madison Area HS	Madison	Education	No	Dark fiber provider only.
Northport Town Hall	Northport	Municipal	No	Dark fiber provider only.
Viola Rand School	Bradley	Education	No	Dark fiber provider only.
678 Riverside Dr.	Eddington	Education	No	Dark fiber provider only.
Penobscot Nation School	Indian Res.	Education	No	Dark fiber provider only.
Old Town City Hall	Old Town	Municipal	No	Dark fiber provider only.
Old Town Airport	Old Town	Municipal	No	Dark fiber provider only.
Old Town Public Works	Old Town	Municipal	No	Dark fiber provider only.
33 Jefferson St.	Old Town	Education	No	Dark fiber provider only.
Old Town Public Safety	Old Town	Municipal	No	Dark fiber provider only.
Old Town Rec. Center	Old Town	Municipal	No	Dark fiber provider only.
Old Town Public Library	Old Town	Municipal	No	Dark fiber provider only.
RSU 34 Elementary School	Old Town	Education	No	Dark fiber provider only.
RSU 34 Middle School (J.A. Leonard)	Old Town	Education	No	Dark fiber provider only.
RSU 34 High School	Old Town	Education	No	Dark fiber provider only.
Stillwater Montessori School	Old Town	Education	No	Dark fiber provider only.
RSU 34 Regional School	Old Town	Education	No	Dark fiber provider only.
664 College Ave	Orono	Education	No	Dark fiber provider only.
UMS Neville Hall	Orono	Education	No	Dark fiber provider only.
Bath Middle School	Bath	Education	No	Dark fiber provider only.

Dike Newell Elementary School	Bath	Education	No	Dark fiber provider only.
Patten Free Library	Bath	Municipal	No	Dark fiber provider only.
Morse High School	Bath	Education	No	Dark fiber provider only.
Hyde School	Bath	Education	No	Dark fiber provider only.
Fisher-Mitchell Elementary School	Bath	Education	No	Dark fiber provider only.
West Bath Elementary School	West Bath	Education	No	Dark fiber provider only.
Woolwich Central Elementary School	Woolwich	Education	No	Dark fiber provider only.
Stockton Springs Community Library	Stockton Springs	Municipal	No	Dark fiber provider only.
Searsport District High School	Searsport	Education	No	Dark fiber provider only.
Carver Library	Searsport	Municipal	No	Dark fiber provider only.
East Belfast Elementary School	Belfast	Education	No	Dark fiber provider only.
Belfast Free Library	Belfast	Municipal	No	Dark fiber provider only.
Edna Drinkwater Elementary School	Northport	Education	No	Dark fiber provider only.

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).

The focus of the efforts will be on completing the remaining CAIs to get us to 100 complete by the end of Q4 2012, as well as finishing any testing that remains outstanding, such as the Extension route. In addition, an increase in efforts on the regeneration shelters will occur this quarter with a focus on procurement activities including various RFPs. There is also be a continued efforts on leasing/sales and customer interconnection.

Other key metrics include:

-Deployment of 7 additional miles bringing to total deployed to 1,150 (which is also the total for the project inclusive of the backbone, the Biddeford extension, and the CAIs).

-An additional 12 CAI's connected, for a total of 100 out of 100 approved CAIs completed.

-2 additional broadband wholesaler/last mile provider agreements being executed bringing the total to 16.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	86	We will remain ahead of baseline due to backbone construction completing ahead of schedule.
2b.	Environmental Assessment	100	No variance.
2c.	Network Design	100	No variance.
2d.	Rights of Way	100	All Rights-of-Ways should be complete
2e.	Construction Permits and Other Approvals	99	Better than anticipated make-ready completion.
2f.	Site Preparation	99	Continues ahead of schedule progress; the site preparation tracks closely with the construction permits and other approvals.
2g.	Equipment Procurement	100	All DWDM gear has been received.

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2h.	Network Build (all components - owned, leased, IRU, etc.)	97	All construction on remaining CAIs and route extensions is expected to be complete, with Regeneration Shelter work to continue into 2013
2i.	Equipment Deployment	0	N/A
2j.	Network Testing	100	All testing on remaining CAIs and route extensions is expected to be complete
2k.	Other (please specify):	0	N/A

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

There are no issues or challenges that should impact testing and CAI completion over the course of the quarter. With regards to the increased focus on regeneration shelter construction, winter weather could begin to be a factor.

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$1,923,334	\$384,667	\$1,538,667	\$1,526,409	\$305,282	\$1,221,127	\$1,676,409	\$335,282	\$1,341,127
b. Land, structures, right-of-ways, appraisals, etc.	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
e. Other architectural and engineering fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$8,673,583	\$1,734,717	\$6,938,866	\$8,334,310	\$1,666,862	\$6,667,448	\$8,409,310	\$1,681,862	\$6,727,448
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$19,341,835	\$3,868,367	\$15,473,468	\$15,073,977	\$3,014,795	\$12,059,181	\$15,573,638	\$3,114,728	\$12,458,910
j. Equipment	\$799,970	\$159,994	\$639,976	\$799,770	\$159,954	\$639,816	\$799,770	\$159,954	\$639,816
k. Miscellaneous	\$20,000	\$4,000	\$16,000	\$9,000	\$1,800	\$7,200	\$10,000	\$2,000	\$8,000
l. SUBTOTAL (add a through k)	\$30,758,722	\$6,151,745	\$24,606,977	\$25,743,466	\$5,148,693	\$20,594,772	\$26,469,127	\$5,293,826	\$21,175,301
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
n. TOTALS (sum of l and m)	\$30,758,722	\$6,151,745	\$24,606,977	\$25,743,466	\$5,148,693	\$20,594,772	\$26,469,127	\$5,293,826	\$21,175,301

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$240,000

b. Program Income to Date: \$303,384