

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

| | | |
|--|---|--|
| 1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration | 2. Award Identification Number NT10BIX5570150 | 3. DUNS Number 003582546 |
|--|---|--|

4. Recipient Organization

 Department of Administration Services Bureau of Enterprise Systems & Technology 101 E River Dr., Fl 4, Hartford, CT 06108-3285

| | |
|--|---|
| 5. Current Reporting Period End Date (MM/DD/YYYY) 03-31-2012 | 6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No |
|--|---|

7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.

| | |
|--|---|
| 7a. Typed or Printed Name and Title of Certifying Official Frank Arute | 7c. Telephone (area code, number and extension) X |
| | 7d. Email Address frank.arute@ct.gov |

| | |
|---|--|
| 7b. Signature of Certifying Official Submitted Electronically | 7e. Date Report Submitted (MM/DD/YYYY): 05-10-2012 |
|---|--|

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (600 words or less).

The activities for this quarter included deployment of an additional 212 miles of off-net (new) and 1289 miles on-net (upgraded) fiber bringing the total deployed fiber for the project to 499 of off-net and 4879 of on-net fiber. Completed activation of portions of the network backbone, allowing 306 sites to receive improved access. Completed installations at 99 additional sites. Continued fiber deployment and optical span activation to core and edge sites as planned for this quarter. Continued site remediation and site survey tasks at edge sites as required. Completed equipment ordering to meet planned deployment schedules. Added two (2) project staff members (Project Manager and Project Administrator). Conducted weekly project and status review meetings with all project teams and management stakeholders. Collect and assembled information surrounding key project metrics. Produce and file appropriate reports relative to the project and financial status with the necessary entities and stakeholder groups.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

| | Milestone | Percent Complete | Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer) |
|-----|--|------------------|---|
| 2a. | Overall Project | 49 | Later than anticipated start of fiber deployment due to delayed initial FONSI receipt resulted in overall expenditures being less than projected. Additionally, vendor invoice timing has reduced total expenditures reported. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. |
| 2b. | Environmental Assessment | 100 | Zero Variance |
| 2c. | Network Design | 100 | Zero Variance |
| 2d. | Rights of Way | 0 | N/A |
| 2e. | Construction Permits and Other Approvals | 0 | N/A |
| 2f. | Site Preparation | 0 | N/A |
| 2g. | Equipment Procurement | 70 | Slightly ahead of schedule |
| 2h. | Network Build (all components - owned, leased, IRU, etc) | 42 | Physical build is slightly ahead of schedule but vendor invoice timing and payments has reduced reported expenditures |
| 2i. | Equipment Deployment | 53 | Slightly behind planned schedule. Later than anticipated start of project due to delayed initial FONSI receipt and longer than anticipated installation coordination times has reduced the overall completion percentage. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. |
| 2j. | Network Testing | 53 | Slightly behind planned schedule. Later than anticipated start of project due to initial FONSI receipt and longer than anticipated installation coordination times has reduced the overall completion percentage. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. |
| 2k. | Other (please specify): | 12 | Slightly behind planned schedule. Later than anticipated start of project due to initial FONSI receipt and longer than anticipated installation coordination times has reduced the overall completion percentage. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. This milestone category includes ongoing professional service activities (equipment installs, site surveys), project management activities, installation mitigation activities and fiber route verifications. |

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

Previous quarter impacts from delayed initial FONSI receipt, additional SAC requirements and delayed start of deployment activities

continue to affect originally planned milestone projections. Additionally, coordination of site visits for installation and testing are taking longer than anticipated. We are in the process of adding program staff to assist in the coordination efforts. It is anticipated that these schedule variances from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012.

4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

| Indicator | Total | Narrative (describe your reasons for any variance from the baseline plan or any other relevant information) |
|--|-------|--|
| New network miles deployed | 499 | Ahead of schedule |
| New network miles leased | 0 | N/A |
| Existing network miles upgraded | 4,879 | Ahead of schedule |
| Existing network miles leased | 0 | N/A |
| Number of miles of new fiber (aerial or underground) | 499 | Ahead of schedule |
| Number of new wireless links | 0 | N/A |
| Number of new towers | 0 | N/A |
| Number of new and/or upgraded interconnection points | 235 | Slightly behind planned schedule. Later than anticipated start of project due to initial FONSI receipt and longer than anticipated installation coordination times has reduced the overall completion of sites from original baseline. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. |

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

| Indicators | |
|---|---|
| Number of signed agreements with broadband wholesalers or last mile providers | 0 |
| Number of agreements currently being negotiated with broadband wholesalers or last mile providers | 0 |
| Average term of signed agreements (in quarters) | 0 |

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers:
None at this time

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:

None planned in the project

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (600 words or less).

N/A

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

| Subscriber Type | Access Type | Total | Narrative (describe your reasons for any variance from the baseline plan or any other relevant information) |
|---|---|-------|--|
| Broadband Wholesalers or Last Mile Providers | Providers with signed agreements receiving new access | 0 | Zero Variance |
| | Providers with signed agreements receiving improved access | 0 | Zero Variance |
| | Providers with signed agreements receiving access to dark fiber | 0 | Zero Variance |
| | Please identify the speed tiers that are available and the number of subscribers for each | 0 | Zero Variance |
| Community Anchor Institutions (including Government institutions) | Total subscribers served | 541 | Slightly behind planned schedule. Later than anticipated start of project due to initial FONSI receipt and longer than anticipated installation coordination times has reduced the overall completion of sites from original baseline. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. |
| | Subscribers receiving new access | 235 | Slightly behind planned schedule. Later than anticipated start of project due to initial FONSI receipt and longer than anticipated installation coordination times has reduced the overall completion of sites from original baseline. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. |
| | Subscribers receiving improved access | 306 | The number of subscribers to receive improved access was originally estimated to be 342. The total number has been adjusted downward to reflect the actual number of subscribers. This downward change was due to subscribers choosing to utilize an alternate provider as well as location utilization requirements changing and no longer requiring connectivity. |
| | Please identify the speed tiers that are available and the number or subscribers for each | 3 | 10 Mbps - 306 100 Mbps - 39 1000 Mbps - 196 |
| Residential / Households | Entities passed | 0 | N/A |
| | Total subscribers served | 0 | N/A |
| | Subscribers receiving new access | 0 | N/A |
| | Subscribers receiving improved access | 0 | N/A |
| | Please identify the speed tiers that are available and the number of subscribers for each | 0 | N/A |
| Businesses | Entities passed | 0 | N/A |
| | Total subscribers served | 0 | N/A |
| | Subscribers receiving new access | 0 | N/A |
| | Subscribers receiving improved access | 0 | N/A |
| | Please identify the speed tiers that are available and the number of subscribers for each | 0 | N/A |

7. Please describe any special offerings you may provide (600 words or less).

None planned at this time

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (300 words or less).

N/A

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

| Institution Name | Service Area (town or county) | Type of Anchor Institution (as defined in your baseline) | Are you also the broadband service provider for this institution? (Yes / No) | Narrative description of how anchor institutions are using BTOP-funded infrastructure |
|----------------------|-------------------------------|--|--|---|
| Listed on attachment | N/A | N/A | N/A | N/A |

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).

Continued deployment of fiber miles. Completion and submittal of a Route Change Request and supporting environmental assessment documentation. Continued receipt and deployment of equipment to planned sites. Addition of a Project Administrator to support ongoing site coordination activities. The project is anticipating completing an additional 100 miles of off-net (new) and 700 miles of on-net (upgraded) fiber connectivity during this quarter as well as completing installations at an additional 100 sites.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

| | Milestone | Planned Percent Complete | Narrative (describe reasons for any variance from baseline plan or any other relevant information) |
|-----|---|--------------------------|---|
| 2a. | Overall Project | 68 | Slightly behind planned schedule. Later than anticipated start of project due to initial FONSI receipt and longer than anticipated installation coordination times has reduced the overall completion of sites from original baseline. Additionally, vendor invoice timing reduces planned expenditures verses physical completion. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. |
| 2b. | Environmental Assessment | 100 | Zero Variance |
| 2c. | Network Design | 100 | Zero Variance |
| 2d. | Rights of Way | 0 | N/A |
| 2e. | Construction Permits and Other Approvals | 0 | N/A |
| 2f. | Site Preparation | 0 | N/A |
| 2g. | Equipment Procurement | 83 | Ahead of schedule |
| 2h. | Network Build (all components - owned, leased, IRU, etc.) | 63 | Physical build will be slightly ahead of schedule but vendor invoice timing and payments will likely reduced reported expenditures |
| 2i. | Equipment Deployment | 65 | Slightly behind planned schedule. Later than anticipated start of project due to initial FONSI receipt and longer than anticipated installation coordination times has reduced the overall completion of sites from original baseline. Additionally, vendor invoice timing reduces planned expenditures verses physical completion. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. |

| | Milestone | Planned Percent Complete | Narrative (describe reasons for any variance from baseline plan or any other relevant information) |
|-----|--------------------------------|--------------------------|---|
| 2j. | Network Testing | 65 | Slightly behind planned schedule. Later than anticipated start of project due to initial FONSI receipt and longer than anticipated installation coordination times has reduced the overall completion of sites from original baseline. Additionally, vendor invoice timing reduces planned expenditures verses physical completion. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. |
| 2k. | Other (please specify): | 35 | Slightly behind planned schedule. Later than anticipated start of project due to initial FONSI receipt and longer than anticipated installation coordination times has reduced the overall completion of sites from original baseline. Additionally, vendor invoice timing reduces planned expenditures verses physical completion. It is anticipated that this schedule variance from the baseline will gradually be reduced over the next 2 quarters and will be fully mitigated by the end of Q4-2012. |

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

A Route Change Request will be submitted along with appropriate environmental assessment documentation to NTIA for review. Depending on the approval timing or potential requests for more information, this may have an impact on affected sites to be completed. Additionally, as some of the affected sites are in a "ring" topology that affect other "non-changed" sites, delays may have an impact on those sites as well.

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

| Budget for Entire Project | | | | Actuals from Project Inception through End of Current Reporting Period | | | Anticipated Actuals from Project Inception through End of Next Reporting Period | | |
|--|----------------------|-----------------------|----------------------|--|---------------------|---------------------|---|---------------------|---------------------|
| Cost Classification | Total Cost (plan) | Matching Funds (plan) | Federal Funds (plan) | Total Cost | Matching Funds | Federal Funds | Total Costs | Matching Funds | Federal Funds |
| a. Administrative and legal expenses | \$650,000 | \$190,803 | \$459,197 | \$50,627 | \$0 | \$50,627 | \$200,000 | \$40,000 | \$160,000 |
| b. Land, structures, right-of-ways, appraisals, etc. | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| c. Relocation expenses and payments | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| d. Architectural and engineering fees | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| e. Other architectural and engineering fees | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| f. Project inspection fees | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| g. Site work | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| h. Demolition and removal | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| i. Construction | \$70,971,874 | \$13,914,779 | \$57,057,095 | \$29,907,549 | \$9,597,628 | \$20,309,921 | \$45,800,000 | \$9,960,000 | \$35,840,000 |
| j. Equipment | \$38,619,962 | \$7,441,061 | \$31,178,901 | \$27,024,480 | \$3,066,222 | \$23,958,258 | \$31,200,000 | \$5,600,000 | \$25,600,000 |
| k. Miscellaneous | \$7,076,950 | \$1,917,114 | \$5,159,836 | \$846,019 | \$230,000 | \$616,019 | \$2,000,000 | \$400,000 | \$1,600,000 |
| l. SUBTOTAL (add a through k) | \$117,318,786 | \$23,463,757 | \$93,855,029 | \$57,828,675 | \$12,893,850 | \$44,934,825 | \$79,200,000 | \$16,000,000 | \$63,200,000 |
| m. Contingencies | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| n. TOTALS (sum of l and m) | \$117,318,786 | \$23,463,757 | \$93,855,029 | \$57,828,675 | \$12,893,850 | \$44,934,825 | \$79,200,000 | \$16,000,000 | \$63,200,000 |

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

| | |
|---|--------------------------------|
| a. Application Budget Program Income: \$0 | b. Program Income to Date: \$0 |
|---|--------------------------------|