

Montana West Middle Mile Project

ID	Resource Names	Name	Duration	Start	Scheduled Finish	Actual Finish
1		Montana West	855 days?	Mon 10/4/10	Thu 4/16/15 NA	
2		Build Phase	662 days?	Mon 10/4/10	Mon 7/21/14 NA	
3		Administrative work-prior to build	372 days?	Mon 10/4/10	Wed 10/10/12	Wed 10/10/12
125		Middle Mile fiber build	571 days?	Mon 5/2/11	Thu 7/10/14 NA	
126		Mission Valley/Missoula	303 days?	Mon 5/2/11	Tue 1/29/13 NA	
201		Flathead -Northern route	313 days	Mon 4/2/12	Mon 10/14/13 NA	
202	HIEM	G4S build-Kalispell to Pablo	105 days	Mon 4/2/12	Mon 10/14/13 NA	
203	HIEM	Fiber placement	389 days	Mon 4/2/12	Mon 9/30/13 NA	
204	HIEM	Splicing and testing	10 days	Tue 10/1/13	Mon 10/14/13 NA	
205		Blackfeet Reservation	395 days?	Mon 5/7/12	Thu 7/10/14 NA	
206		Conduit/fiber and vaults- RMC-Santa Rita to EGP	63 days	Mon 5/7/12	Thu 8/2/12	Thu 8/2/12
212	BTBC	Blackfeet Work Stoppage	143 days	Mon 8/6/12	Wed 2/20/13	Wed 2/20/13
213	BTBC	Stop work order	64 days	Mon 8/6/12	Wed 2/20/13	Wed 2/20/13
214	Spliggity	Resume work-Blow Fiber into existing conduit	151 days?	Mon 3/11/13	Tue 10/8/13 NA	
215		Finish Highway 2	151 days?	Mon 3/11/13	Tue 10/8/13 NA	
216	Spliggity	Hang fiber on poles in Browning	3 days	Wed 4/10/13	Fri 4/12/13	Fri 4/12/13
217	Spliggity	Hang fiber on poles in Cut Bank	2 days	Mon 4/15/13	Tue 4/16/13	Tue 4/16/13
218	Spliggity	Blow fiber-Cut Bank to Browning	30 days	Mon 3/11/13	Fri 4/19/13	Fri 4/19/13
219	Spliggity	Splicing at Cut Bank	5 days	Mon 4/22/13	Fri 4/26/13	Fri 4/26/13
220	Jeremy	Bore conduit-3 bores, Browning to East Glacier	9 days	Mon 6/3/13	Thu 6/13/13	Thu 6/13/13
221		Bury fiber to Sitzman	9 days	Mon 6/3/13	Thu 6/13/13	Thu 6/13/13
222	Spliggity	Blow fiber-Browning to East Glacier Park	5 days	Fri 6/14/13	Thu 6/20/13	Thu 6/20/13
223	Spliggity	Splicing at Browning	5 days	Fri 6/21/13	Thu 6/27/13	Thu 6/27/13
224	Spliggity	Hang fiber on poles across Two Medicine River	10 days	Fri 6/28/13	Fri 7/12/13	Fri 7/12/13
225	Spliggity	Splicing at Sitzman	5 days	Mon 7/15/13	Fri 7/19/13	Fri 7/19/13
226	Roger	Install switches	101 days	Thu 3/28/13	Fri 8/16/13 NA	
227	Roger	Switch in Santa Rita	24 days	Thu 3/28/13	Tue 4/30/13	Tue 4/30/13
228	Roger	Switch in Browning	12 days	Mon 4/15/13	Tue 4/30/13	Tue 4/30/13
229	Roger	Switch in E. Glacier	10 days	Mon 8/5/13	Fri 8/16/13 NA	
230	Roger	Inverter and fuse panel E. Glacier	10 days	Mon 8/5/13	Fri 8/16/13 NA	
231	Roger	Test links	82 days?	Wed 5/1/13	Fri 8/23/13 NA	
232	Roger	Testing to Santa Rita	10 days	Wed 5/1/13	Tue 5/14/13	Tue 5/14/13
233	Roger	Testing to Browning	14 days	Fri 6/28/13	Thu 7/18/13	Thu 7/18/13
234	Lockley	Transfer equip in Browning to new bldg	1 day?	Thu 8/15/13	Thu 8/15/13 NA	
235	Roger	Testing to East Glacier	5 days	Mon 8/19/13	Fri 8/23/13 NA	
236		Transition planning Oki Cutover	1 day?	Tue 8/20/13	Tue 8/20/13 NA	
237	Roger	Install 50Mb to Oki	34 days?	Fri 7/19/13	Wed 9/4/13 NA	
242		Install 700Mhz Arris radio in Sitzmans, E. Glac	27 days?	Mon 9/2/13	Tue 10/8/13 NA	
249		Fiber Alternative- St. Mary/Babb	240 days	Thu 2/21/13	Mon 6/2/14 NA	
276		Microwave Alternative-St. Mary/Babb	87 days	Mon 10/28/13	Wed 6/25/14 NA	
293	BF Crew	Browning to Heart Butte-Microwave	268 days	Thu 2/21/13	Thu 7/10/14 NA	
311		Install/upgrade CAI's	185 days	Mon 7/8/13	Mon 7/21/14 NA	
345	Jerry	Last Mile Wireless Internet Build	445 days?	Mon 12/19/11	Tue 7/15/14 NA	
379	RTC	Operations Phase	837 days?	Thu 10/28/10	Thu 4/16/15 NA	