

Consolidated Montana West Construction Plan

ID	Predecessors	Name	Resource Names	Duration	Start	Scheduled Finish	Actual Finish
1		Committed Construction Jobs					
46		CAI new builds		145 days?	Thu 3/20/14	Fri 10/10/14	NA
83		CSKT new builds		302 days	Mon 7/8/13	Wed 9/3/14	NA
84		CSKT Build sites--done		121 days?	Mon 2/3/14	Tue 7/22/14	NA
95		CSKT Build sites--not done		70 days?	Mon 2/3/14	Fri 5/9/14	Fri 5/9/14
105		Browning to Heart Butte-Microwave		70 days?	Tue 4/15/14	Tue 7/22/14	NA
106		Horn Ridge Tower site		388 days?	Thu 2/21/13	Tue 8/19/14	NA
107		Get Easements		341 days?	Mon 4/15/13	Tue 8/5/14	NA
115		Build tower and place building	Ricky	313 days?	Mon 4/15/13	Wed 6/25/14	Wed 6/25/14
128		Install Microwave link on Horn Ridge		37 days?	Wed 6/11/14	Fri 8/1/14	NA
131		Sitzman tower site		2 days	Mon 8/4/14	Tue 8/5/14	NA
141		Install 3.65 wireless Horn Ridge		383 days	Thu 2/21/13	Tue 8/12/14	NA
145		Fiber to St. Mary and Babb		5 days?	Wed 8/13/14	Tue 8/19/14	NA
146		Browning to Hwy 89--Fiber		127 days	Tue 4/15/14	Thu 10/9/14	NA
147		Browning to Hwy 89-Obtain consents		127 days	Tue 4/15/14	Thu 10/9/14	NA
148		Obtain Consents--Duck Lake	Jerry	100 days	Tue 4/15/14	Tue 9/2/14	NA
149		Order Fiber and Conduit--Duck Lake	Jerry, Dan	30 days	Tue 6/24/14	Tue 8/5/14	NA
150		Browning to Hwy89-Install fiber		54 days	Tue 7/22/14	Fri 10/3/14	NA
151		Nine Miles Buried		17 days	Tue 7/22/14	Wed 8/13/14	NA
152		Stake route	Mercedes	4 days	Tue 7/22/14	Fri 7/25/14	NA
153		Fiber placement	Ricky	10 days	Mon 7/28/14	Fri 8/8/14	NA
154	153	Splicing and testing	Chad	3 days	Mon 8/11/14	Wed 8/13/14	NA
155		West 7.5 miles Aerial		8 days	Wed 9/3/14	Fri 9/12/14	NA
158		South 17 miles Aerial		20 days	Mon 9/8/14	Fri 10/3/14	NA
162		St. Mary to Babb--Install Fiber		32 days	Tue 7/22/14	Wed 9/3/14	NA
163		Stake route Babb to St. Mary	Mercedes	4 days	Tue 7/22/14	Fri 7/25/14	NA
164	153	Fiber placement-Babb to Hwy464	Fiber crew	5 days	Mon 8/11/14	Fri 8/15/14	NA
165	164	Splicing and testing-Babb to Hwy464	Chad	3 days	Mon 8/18/14	Wed 8/20/14	NA
166	164	Fiber placement St. Mary to Hwy464	Fiber crew	8 days	Mon 8/18/14	Wed 8/27/14	NA
167	166	Splicing and testing St. Mary to Hwy464	Chad	5 days	Thu 8/28/14	Wed 9/3/14	NA
168		Install Johnsons Lodge End point		33 days	Tue 7/22/14	Thu 9/4/14	NA
169	163SS	Execute agreement with Johnsons Lodge	Jerry	10 days	Tue 7/22/14	Mon 8/4/14	NA

Consolidated Montana West Construction Plan

ID	Predecessors	Name	Resource	Duration	Start	Scheduled	Actual Finish
			Names			Finish	
170	169	Install building at Johnsons Lodge	Ricky	3 days	Tue 8/5/14	Thu 8/7/14	NA
171	167	Install end point switch at Johnsons Lodge	Roger	1 day	Thu 9/4/14	Thu 9/4/14	NA
172		Install 3.65 wireless Johnsons Lodge		2 days	Mon 9/15/14	Tue 9/16/14	NA
173	180	Install 3.65 antenna on Johnsons Lodge	Ricky	2 days	Mon 9/15/14	Tue 9/16/14	NA
174	180	Install 3.65 radio--Johnsons Lodge	Patty	2 days	Mon 9/15/14	Tue 9/16/14	NA
175		Install Babb End Point		33 days	Tue 7/22/14	Thu 9/4/14	NA
176	163SS	Execute agreement with Babb School	Jerry	10 days	Tue 7/22/14	Mon 8/4/14	NA
177	167	Install end point switch in Babb	Roger	1 day	Thu 9/4/14	Thu 9/4/14	NA
178		Install 3.65 wireless Babb School		29 days	Mon 9/1/14	Thu 10/9/14	NA
181							