RECIPIENT NAME:South Dakota Network, LLC AWARD NUMBER: NT10BIX5570003

AWARD NUMBER: N110BIX5570003

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 12/31/2013

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS				
General Information				
Federal Agency and Organizational Element to Which Report is Submitted	2. Award Identifica	ation Number	3. DUNS Number	
Department of Commerce, National Telecommunications and Information Administration	NT10BIX557000	3	623894359	
4. Recipient Organization				
South Dakota Network, LLC 2900 W 10th Street, Siou	ux Falls, SD 57104	4-2543		
5. Current Reporting Period End Date (MM/DD/YYYY)		6. Is this the last Annual Report of the Award Period?		
12-31-2010				
7. Certification: I certify to the best of my knowledge and purposes set forth in the award documents.	d belief that this rep	oort is correct and	complete for performance of activities for the	
7a. Typed or Printed Name and Title of Certifying Officia	I	7c. Telephone (are	ea code, number and extension)	
Marlene Bennett		6059952574		
		7d. Email Address	3	
		marlene.bennett	@chrsolutions.com	
7b. Signature of Certifying Official		_	ubmitted (MM/DD/YYYY):	
Submitted Electronically		02-11-2011		

OMB CONTROL NUMBER: 0660-0037

DATE: 02/11/2011 EXPIRATION DATE: 12/31/2013

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)		
Average cost per new mile (Middle Mile)	28,285	This number is slightly higher than our Baseline projection based on the limited construction completed for the project. As miles are added we anticipate this number to fall in line with our projections.		
Average cost per household passed (Last Mile)	N/A	N/A		
Average cost per subscriber (Last Mile)	N/A	N/A		
Maximum broadband speed advertised (Middle Mile)	N/A	We currently do not advertise our enhanced broadband speeds associated with the project. Part of our marketing strategy in the coming year will be to incorporate the new speeds with our overall network promotion.		
Maximum broadband speed advertised (Last Mile)	N/A	N/A		
Average broadband speed provided (Middle Mile)	47.5 Meg	With only two Anchor Institutions connected at this time, this number is skewed higher than normal due to one subscriber requesting an atypical speed.		
Average broadband speed provided (Last Mile)	N/A	N/A		

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
Vermillion High School	School	Clay	9657
Rapid City School Administration Building	School	Pennington	102

Add Facility Remove Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

N/A None No

Peering and Transit Agreements (600 words or less)

N/A

DATE: 02/11/2011

OMB CONTROL NUMBER: 0660-0037 EXPIRATION DATE: 12/31/2013

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	2	Public Housing	0
Libraries	0	Other Institutions of Higher Education	0
Medical and Healthcare Providers	0	Other Community Support Organizations	0
Public Safety Entities	0	Other Government Facilities	0
Community Colleges	0	Total Community Anchor Institutions	2

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

Since SDN was not the provider of service to these institutions prior to this award, we are not able to provide the data requested.

6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:

N/A

- 7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)?
- (a.) Network management policies are currently being developed as part of the overall project design and implementation as we roll out the enhanced broadband infrastructure to our customers.
- (b.) No, we have not blocked or limited consumers to our network.
- 8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less).

 N/A

9. Please provide the following information regarding the number of fiber strand-miles:

Total Number of	Total Number of Active Fiber	Total Number of Leased Fiber	Total Number of Dark Fiber	Total Number of Strand-miles Being Built		eing Built
Strand-miles	Strand-miles Used by Recipient	Strand-miles	Strand-miles	Active	Leased	Dark
12,576	432	0	3,024	1,140	0	7,980

10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:

N/A

11. Please provide the following information regarding the facility collocation capacity:

RECIPIENT NAME:South Dakota Network, LLC

AWARD NUMBER: NT10BIX5570003

AWARD NUMBER: NT10BIX5570003 DATE: 02/11/2011			OMB CONTROL NUMBER: 0660-0037 EXPIRATION DATE: 12/31/2013
Total Facility (total square feet for all facilities)	Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available
0	0	0	0
network (600 words or less). Interconnection can be accomplis	shed at any meetpoint where SDN our sales staff at SDN Communica	ere other network providers and/or of a connects to other carriers throughtions, 2910 West 10th Street, Sion	hout the network. Interconnection
been made to socially and econom	ically disadvantaged small busines 's adoption of an alternative small b	please provide the number of subces (SDB) concerns as defined by seconsiness size standard for use in B	ction 8(a) of the Small Business Act
		shared with other similar BTOP projicer and make sure they are awar	