OMB CONTROL NO. 0660-0035 EXPIRATION DATE: 10/31/2010

FIRST PERFORMANCE PROGRESS REPORT First Quarter 2010



1. Recipient Organization (Name and complete address including zip code)	2. Award Identification Number
Lane Council of Governments, 859 Willamette St, Suite 500, Eugene, OR 97401- 2910	NT10BIX5570032

3. Performance Narrative (Q1)

Please describe your project activities and progress for the first quarter of 2010. This should include a description of federal expenditures to date, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any delays or challenges. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)

The activities this quarter were limited to acceptance of the award, registration with the several agencies and programs involved in the administration of the grant, and the initiation of the final design work. Relatively little was done with regard to design work this quarter because of the limited time available. The work that was done consisted of planning for the design work in a way that would move forward quickly with the environmental assessment. This involved recruiting the team that would do final design and reviewing the requirements for the environmental assessment. The month between the notice of award and the end of the quarter allowed only time for review of the award conditions and the first steps of planning how the project would be implemented.

No federal funds were spent this quarter. The registration with the federal system for access to federal funds was not accomplished until after the end of the quarter.

4. Performance Projections (Q2)

Please describe your anticipated project activities and progress for the next quarter. This should include a description of federal expenditures, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any potential delays or challenges you foresee. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)

Completion of contracts for environmental assessment and design.

Completion of the environmental assessment,

Develop detailed information on types of installation and location of excavations:

Communication with stakeholders regarding environmental, cultural and historical impacts

Prepare Environmental Assessment

Substantial completion of the design work,

Detailed review of conditions for installation

Solicitation for providers for selected portions of the route (to assist in completion of design),

Prepare documents for construction bids

Preliminary site work for construction.

Anticipated expenditure of Federal funds: \$120,000

5. Certification: I certify to the best of my knowledge and belief that this report for the purposes set forth in the award documents.	is correct and complete for performance of activities
5a. Typed or Printed Name and Title of Authorized Certifying Official	5c. Telephone (area code, number and extension) 541-682-4023
Milo Mecham, Planning Services Program Manager	5d. Email Address mmecham@lcog.org
5b. Signature of Authorized Certifying Official	5e. Date Report Submitted (Month, Day, Year) 4/30/2010

According to the Paperwork Reduction Act, as amended, no person is required to respond to, nor shall any person be subject to penalty for failure to comply with, a collection of information subject to the requirements of the PRA, unless that collection of information displays a currently valid OMB control number. Public reporting burden for this collection of information is estimated to average 1 hour and 30 minutes per response, including time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding the burden estimate or any other aspect of this collection of information, including suggestions for reducing this