




FIRST PERFORMANCE PROGRESS REPORT First Quarter 2010

1. Recipient Organization (<i>Name and complete address including zip code</i>) Education Networks of America, Inc. 1101 McGavock St, Suite 300 Nashville, TN 37203	2. Award Identification Number NT10BIX5570029
3. Performance Narrative (Q1) <i>Please describe your project activities and progress for the first quarter of 2010. This should include a description of federal expenditures to date, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any delays or challenges. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)</i> ENA was notified of our award at the end of February 2010 and thus there have been limited activities and progress during the first quarter of 2010. No federal or matching fund expenditures have been obligated to date. We were granted a categorical exclusion for an environmental assessment and therefore we have no activities related to that milestone. During the month of March 2010, we re-engaged the Community Anchor Institutions that we plan to serve and have collaborated to select our sites for our Wave 1 (Calendar Year 2010) deployment. As of March 31, 2010, we began network engineering for all Wave 1 sites and expect to transition into the other key milestone categories in the second quarter of 2010. At this point, we are finding that there has been some infrastructure construction in some of the areas that we expect to be part of our Wave 1 deployment since our application submission in August 2009. In order to ensure that stimulus funds are spent most appropriately, we are engaging directly with the parties who have expanded their presence to determine if we can leverage their facilities to more cost effectively accomplish our project goals. We intend to report the results of these discussions as they related to our Wave 1 sites during the second and third quarter of 2010.	
4. Performance Projections (Q2) <i>Please describe your anticipated project activities and progress for the next quarter. This should include a description of federal expenditures, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any potential delays or challenges you foresee. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)</i> During the second quarter of 2010, we anticipate completing network design for our Wave 1 deployment sites, finalizing vendor selections, complete right of way determinations and access, and begin obtaining our construction permits and other approvals. In parallel to the right of way and permit determinations and acquisition, we will begin site preparation for our Wave 1 sites as well as make preparations for equipment procurement in the third quarter of 2010. Network build for Wave 1 sites may begin during the last few weeks of the second quarter if we have received sufficient permits and finalized any remaining right of way approvals. No federal funds are expected to be obligated or paid during the second quarter of 2010 as ENA is not obligated to make payment until after the end of the construction process at each site. Additionally, during the second quarter of 2010 we plan to create our initial list of Wave 2 sites. Our expectation is that Wave 2 deployment preparations will begin at the end the third quarter of 2010 with anticipated completion during the second quarter of 2011.	
5. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.	
5a. Typed or Printed Name and Title of Authorized Certifying Official Lillian Kellogg, Vice President Client Services	5c. Telephone (<i>area code, number and extension</i>) (615) 312-6072 5d. Email Address lkellogg@ena.com
5b. Signature of Authorized Certifying Official	5e. Date Report Submitted (<i>Month, Day, Year</i>)

OMB CONTROL NO. 0660-0035
EXPIRATION DATE: 10/31/2010



April 29, 2010

According to the Paperwork Reduction Act, as amended, no person is required to respond to, nor shall any person be subject to penalty for failure to comply with, a collection of information subject to the requirements of the PRA, unless that collection of information displays a currently valid OMB control number. Public reporting burden for this collection of information is estimated to average 1 hour and 30 minutes per response, including time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding the burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Anthony G. Wilhelm, Director, Broadband Technology Opportunities Program, Office of Telecommunications and Information Applications, National Telecommunications and Information Administration, U.S. Department of Commerce (DOC), 1401 Constitution Avenue, N.W., HCHB, Room 4887, Washington, D.C. 20230.