

RECIPIENT NAME: Silver Star Telephone Company, INC.

AWARD NUMBER: NT10BIX5570078

DATE: 03/06/2013

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 12/31/2013

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570078	3. DUNS Number 061463618
4. Recipient Organization Silver Star Telephone Company, INC. 104101 US Hwy 89, Stop 2, Freedom, WY 83120-8809		
5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2012	6. Is this the last Annual Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Michelle Motzkus	7c. Telephone (area code, number and extension) X	
	7d. Email Address mamotzkus@silverstar.net	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 03-06-2013	

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Average cost per new mile (Middle Mile)	74,950	Variance due to lower than estimated construction contractor bid
Average cost per household passed (Last Mile)	N/A	N/A
Average cost per subscriber (Last Mile)	N/A	N/A
Maximum broadband speed advertised (Middle Mile)	10 Gbps	N/A
Maximum broadband speed advertised (Last Mile)	N/A	N/A
Average broadband speed provided (Middle Mile)	10 Gbps	N/A
Average broadband speed provided (Last Mile)	10 Mbps	N/A

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
Jackson	CO	Teton	967800
Moose	Hut	Teton	000000

Add Facility

Remove Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

N/A

Peering and Transit Agreements (600 words or less)

N/A

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	4	Public Housing	0
Libraries	0	Other Institutions of Higher Education	0
Medical and Healthcare Providers	4	Other Community Support Organizations	5
Public Safety Entities	1	Other Government Facilities	27
Community Colleges	0	Total Community Anchor Institutions	41

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

Recipient estimates speed increases ranging from 5 Mbps up to 100 Mbps. This estimate is based on information relayed by CAIs. A prime example is a CAI that experienced speeds of 56 Kbps to 512 Kbps, depending on location, and it is now running a 100 Mbps Vlan and is connected to the internet at 100 Mbps as a direct result of the BTOP Project. This type of bandwidth was simply unattainable prior the BTOP facilities construction because of the prohibitive cost to reach remote areas over difficult terrain.

6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:

Sample services and plan pricing include:

- 4Mb Down / 768Kb Up \$49.95
- 6Mb Down / 768Kb Up \$59.95
- 15Mb Down / 768Kb Up \$94.95
- 20Mb Down / 5Mb Up \$109.95
- Upload Speed Upgrade
- 3Mb Up (Available on 6Mb, 10Mb & 15Mb) \$10/mo.

Higher upload speeds are available upon request.

7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)?

7a. Recipient currently maintains an open network policy and does not differentiate among applications that travel across its Internet network. Recipient employs reasonable network management policies to provide acceptable service levels to all customers and has measures in place to address service attacks, illegal content and other harmful activities to protect its network integrity and reliability. 7b. Recipient's policy is not to block access to any lawful content, service, service provider or application or to prevent a consumer from attaching any legal device to the network.

8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less).

N/A

9. Please provide the following information regarding the number of fiber strand-miles:

Total Number of Strand-miles	Total Number of Active Fiber Strand-miles Used by Recipient	Total Number of Leased Fiber Strand-miles	Total Number of Dark Fiber Strand-miles	Total Number of Strand-miles Being Built		
				Active	Leased	Dark
11,584	6,780	172	4,632	0	0	0

10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:

N/A

11. Please provide the following information regarding the facility collocation capacity:			
Total Facility (total square feet for all facilities)	Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available
528	384	0	144
<p>12. If you do not own collocation space, please describe how and where other network providers and/or customers interconnect with your network (600 words or less).</p> <p>Providers may interconnect to the network via project fiber meet points, and customers are connected at nearby handholes. Leased fibers, if any are patched through project points of facilities and Recipient's central office facilities.</p>			
<p>13. To the extent that you have made any subcontracts or sub grants, please provide the number of subcontracts or sub grants that have been made to socially and economically disadvantaged small business (SDB) concerns as defined by section 8(a) of the Small Business Act, 15 U.S.C. 647, as modified by NTIA's adoption of an alternative small business size standard for use in BTOP. Please also provide the names of these SDB entities (150 words or less).</p> <p>N/A</p>			
<p>14. Please describe any best practices/lessons learned that can be shared with other similar BTOP projects (900 words or less).</p> <p>Best practices include starting project activities immediately upon award notification, particularly with regard to environmental assessment tasks. Maintaining consistent internal communications is key to ensuring project stays on track and meets both the organization and agency goals. Maintaining external relations through open communications with contracts/vendors, community and project stakeholders, also an important element to project success.</p>			
<p>15. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide an updated list of Community Anchor Institutions (CAIs) that you have connected and plan to connect to your network.</p>			
<p>16. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide a list of community pairs that are receiving new or improved broadband service as a result of BTOP grant funds.</p>			
<p>17. Please provide up-to-date network route maps in a single file, in a Google Earth compatible format (e.g., KMZ file).</p>			