

RECIPIENT NAME:Adams County Communications Center, Inc.

AWARD NUMBER: NT10BIX5570157

DATE: 02/20/2014

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 6/30/2015

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570157	3. DUNS Number 830149840
4. Recipient Organization Adams County Communications Center, Inc. 7321 Birch Street, Commerce City, CO 80022-1446		
5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2013	6. Is this the last Annual Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Michael Brunwsig	7c. Telephone (area code, number and extension) 303-227-7117 X	
	7d. Email Address mbrunswig@adcom911.org	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 02-20-2014	

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Average cost per new mile (Middle Mile)	40,495	This number varies from the Baseline Plan because it was previously believed our project did not count as a Middle Mile provider. Our fiber project connects directly between Community Anchor Institutions, but does not interconnect to fiber provided by 3rd party re-sellers. Therefore, we considered the fiber as "home run" and was unreported. Upon further clarification from the Grants Office, we are now counting this as middle mile connectivity. This number is calculated based on true costs incurred from the installation of the fiber. This is higher than the baseline estimate, because that was an estimate only - it was generated using the install cost of one run of fiber through one specific area. We had no empirical data to use for the various terrains, terrain etc. that would be required when formulating the original project plan. We also had to revise our originally planned route to accommodate changes to the project, and the distance of the new routes did not match original estimates.
Average cost per household passed (Last Mile)	0	N/A
Average cost per subscriber (Last Mile)	0	N/A
Maximum broadband speed advertised (Middle Mile)	100 Mbps	Our primary aggregation points provide a speed of 10 Gbps, and the intermediary aggregation points provide a speed of 1 Gbps. However, these links provide backhaul to multiple CAI connection points. Therefore, we only offer 100 Mbps connection to each CAI, to prevent oversubscription on the backhaul network. We can provide service to 10 CAIs on any single intermediary link without encountering network congestion.
Maximum broadband speed advertised (Last Mile)	0	N/A
Average broadband speed provided (Middle Mile)	100 Mbps	Our primary aggregation points provide a speed of 10 Gbps, and the intermediary aggregation points provide a speed of 1 Gbps. However, these links provide backhaul to multiple CAI connection points. Therefore, we only offer 100 Mbps connection to each CAI, to prevent oversubscription on the backhaul network. We can provide service to 10 CAIs on any single intermediary link without encountering network congestion.
Average broadband speed provided (Last Mile)	0	N/A

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
NA	NA	NA	NA

Add Facility

Remove Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

N/A

Peering and Transit Agreements (600 words or less)

N/A

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	1	Public Housing	0
Libraries	0	Other Institutions of Higher Education	0
Medical and Healthcare Providers	0	Other Community Support Organizations	0
Public Safety Entities	0	Other Government Facilities	21
Community Colleges	0	Total Community Anchor Institutions	22

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

The only new connection to a CAI's for 2013 was connected via new fiber optic installed to those locations, which represents a 100% increase. One of the CAI's listed in the 2013 addendum (Adams County Sheriffs Office) had not been reported in previous PPR or APR's. The link had been established in 2011. I am unsure as to why the discrepancy exists, but that CAI was also not listed in the 2012 APR addendum. I have corrected that mistake and it will be accounted for in future reports. The total number of CAI's increased from the 2012 report because of the addition of 5 CAI's which are represented in our route modification.

6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:

N/A

7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)?

Our primary aggregation points provide a speed of 10 Gbps, and the intermediary aggregation points provide a speed of 1 Gbps. However, these links provide backhaul to multiple CAI connection points. Therefore, we only offer 100 Mbps connection to each CAI, to prevent oversubscription on the backhaul network. We can provide service to 10 CAIs on any single intermediary link without encountering network congestion. This limitation is imposed at the network device connecting to the CAI. Each CAI uses the connection to access servers and data hosted at the ADCOM911 facility, or share data directly between each other. Since this is a closed network that does not link to the internet or other 3rd party network, no other blocking mechanism has been established.

8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less).

N/A

9. Please provide the following information regarding the number of fiber strand-miles:

Total Number of Strand-miles	Total Number of Active Fiber Strand-miles Used by Recipient	Total Number of Leased Fiber Strand-miles	Total Number of Dark Fiber Strand-miles	Total Number of Strand-miles Being Built		
				Active	Leased	Dark

DATE: 02/20/2014

1,290	104	0	1,186	0	0	0
-------	-----	---	-------	---	---	---

10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:
N/A

11. Please provide the following information regarding the facility collocation capacity:

Total Facility (total square feet for all facilities)	Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available
1,570	1,364	0	206

12. If you do not own collocation space, please describe how and where other network providers and/or customers interconnect with your network (600 words or less).
The majority of interconnection and peering points are facilities owned and maintained by Community Anchor Institutions. Those entities allow us to use collocation space in return for us providing them service on the network. We typically connect to each CAI inside their existing data center. Therefore they own their own space, and we do not pay any lease for use of that space. Our project does not include connection to other 3rd party or internet based networks.

13. To the extent that you have made any subcontracts or sub grants, please provide the number of subcontracts or sub grants that have been made to socially and economically disadvantaged small business (SDB) concerns as defined by section 8(a) of the Small Business Act, 15 U.S.C. 647, as modified by NTIA's adoption of an alternative small business size standard for use in BTOP. Please also provide the names of these SDB entities (150 words or less).
N/A

14. Please describe any best practices/lessons learned that can be shared with other similar BTOP projects (900 words or less).
Accurate documentation of each segment of fiber that exists between two interconnection points is critical. Most network diagrams simply list the connectivity between Point A and Point B, without listing any patch panels or interconnections between them. To help facilitate more accurate reporting, and for internal tracking purposes, projects should list the number of strands and distance of those strands between each interconnection point, whether equipment terminates at that location or not.

15. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide an updated list of Community Anchor Institutions (CAIs) that you have connected and plan to connect to your network.

16. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide a list of community pairs that are receiving new or improved broadband service as a result of BTOP grant funds.

17. Please provide up-to-date network route maps in a single file, in a Google Earth compatible format (e.g., KMZ file).