

RECIPIENT NAME:ONECOMMUNITY

AWARD NUMBER: NT10BIX5570067

DATE: 02/08/2011

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 12/31/2013

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570067	3. DUNS Number 806546326
4. Recipient Organization ONECOMMUNITY 1375 Euclid Ave, STE 500, Cleveland, OH 44115-1808		
5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2010	6. Is this the last Annual Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Jim Hay	7c. Telephone (area code, number and extension) X	
	7d. Email Address jhay@onecommunity.org	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 02-08-2011	

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Average cost per new mile (Middle Mile)	\$0.00	Construction has not started, awaiting FONSI
Average cost per household passed (Last Mile)	n/a	Per our program application & baseline, we are targeting community anchor institutions. This is a middle mile project
Average cost per subscriber (Last Mile)	n/a	Per our program application & baseline, we are targeting community anchor institutions. This is a middle mile project
Maximum broadband speed advertised (Middle Mile)	n/a	Construction has not started, awaiting FONSI
Maximum broadband speed advertised (Last Mile)	n/a	Construction has not started, awaiting FONSI
Average broadband speed provided (Middle Mile)	n/a	Construction has not started, awaiting FONSI
Average broadband speed provided (Last Mile)	n/a	Construction has not started, awaiting FONSI

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
n/a	n/a	n/a	none completed

Add Facility

Remove Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

<p>Interconnection Agreements (600 words or less)</p> <p>(1) none were entered into / signed during the period or since project inception (2) as of 12/31/2010, none were under negotiation (3) as of 12/31/2010, OneCommunity has never denied an request for interconnection</p>
<p>Peering and Transit Agreements (600 words or less)</p> <p>(1) none were entered into / signed during the period or since project inception (2) as of 12/31/2010, none were under negotiation (3) as of 12/31/2010, OneCommunity has never denied an request for interconnection or peering</p>

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	0	Public Housing	0
Libraries	0	Other Institutions of Higher Education	0
Medical and Healthcare Providers	0	Other Community Support Organizations	0
Public Safety Entities	0	Other Government Facilities	0
Community Colleges	0	Total Community Anchor Institutions	

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

N/A. Construction has not begun on our middle mile project, as we are awaiting receipt of our "FONSI".

6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:

N/A. Construction has not begun on our middle mile project, as we are awaiting receipt of our "FONSI".

7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)?

7a. OneCommunity rates limit customer traffic per their contracted committed information rate. On top of the CIR the customer has the ability to burst at 50% above their ordered bandwidth. An example of this is a customer contract has a CIR of 100Mbps the circuit would be provisioned for 150Mbps to allow them to burst. The exception to this rule is when TDM or SONET circuit are used to deliver last mile, for these levels circuits are delivered at DS-1, DS-3, OC-3, -OC-12, OC-48, and OC-192 speeds and cannot exceed the Committed information rate. OneCommunity uses MPLS traffic engineering to assure the customers always get the subscribed bandwidth.

Traffic prioritization is based on the type of traffic that is sent to the network. OneCommunity breaks priorities into 4 sub categories, real time, Transactional, Video, and Best Effort. For Real-time, OneCommunity supports DSCP Expedited forwarding for real time traffic such as Video or voice this method has priority on the OneCommunity network. Transactional video is the next tier of QoS using DSCP Assured Forwarding 21 (AD21) for traffic such as Time Sensitive Data, Mission Critical applications, Low Bandwidth applications, Bursty data like Telnet and web applications. The third tier of QoS is Video using DSCP Assured forwarding 41 (AF41) tags for traffic such as general video and business critical applications such as SAP, Siebel, and Citrix. The fourth tier of QoS is Best effort, this has the lowest priority and is meant for bulk applications and non-time critical applications like FTP and Database synchronization.

7b. OneCommunity has never limited or blocked customers from accessing any lawful content, service, service provider or application, or prevented any customers from attaching any legal device to the network.

8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less).

N/A. This is a middle mile project, and construction has not yet started.

9. Please provide the following information regarding the number of fiber strand-miles:

Total Number of Strand-miles	Total Number of Active Fiber Strand-miles Used by Recipient	Total Number of Leased Fiber Strand-miles	Total Number of Dark Fiber Strand-miles	Total Number of Strand-miles Being Built		
				Active	Leased	Dark

DATE: 02/08/2011

160,608	0	0	0	36,518	3,384	120,706
---------	---	---	---	--------	-------	---------

10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:
 N/A - we do not currently wholesale and dark fiber.

11. Please provide the following information regarding the facility collocation capacity:

Total Facility (total square feet for all facilities)	Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available
0	0	0	0

12. If you do not own collocation space, please describe how and where other network providers and/or customers interconnect with your network (600 words or less).
 OneCommunity will be upgrading five (5) existing core network locations and building out thirteen (13) new core locations in primarily commercially available collocation space, such as that offered by ATT, Verizon, First Energy, Conneaut Telephone, Horizon Telecom, and ComNet. Two of the new locations will be collocation/leased space from OARnet, our sub-recipient / partner in the project. All space is leased, with capacity available in the commercially available collocation spaces.

13. To the extent that you have made any subcontracts or sub grants, please provide the number of subcontracts or sub grants that have been made to socially and economically disadvantaged small business (SDB) concerns as defined by section 8(a) of the Small Business Act, 15 U.S.C. 647, as modified by NTIA's adoption of an alternative small business size standard for use in BTOP. Please also provide the names of these SDB entities (150 words or less).
 None at this time

14. Please describe any best practices/lessons learned that can be shared with other similar BTOP projects (900 words or less).
 We are just preparing for construction ramp up.