



FIRST PERFORMANCE PROGRESS REPORT First Quarter 2010

<p>1. Recipient Organization (<i>Name and complete address including zip code</i>) City of Williamstown, Kentucky 400 N. Main Street Williamstown, KY 41097</p>	<p>2. Award Identification Number NT10BIX5570058</p>
<p>3. Performance Narrative (Q1) <i>Please describe your project activities and progress for the first quarter of 2010. This should include a description of federal expenditures to date, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any delays or challenges. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)</i></p> <p>There are \$0 expenditures to date. Network design is 50% complete, and walkout of existing poles (including GPS locations) is completed. Environmental Assessment is dependent on walkout and is therefore 25% complete at this time. Two pole attachment agreements are secured, and third (final) agreement is in negotiation. Potential equipment vendors have been contacted and advised of upcoming Request for Bids for equipment, and equipment lists have been vetted for Buy American requirements. Network construction firms have been apprised of upcoming projects. Recipient Administrator attended BTOP Post-Award Chicago June 24-25.</p>	
<p>4. Performance Projections (Q2) <i>Please describe your anticipated project activities and progress for the next quarter. This should include a description of federal expenditures, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any potential delays or challenges you foresee. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)</i></p> <p>Network design will expend estimated \$12,752 total Federal expenditures (Architectural and Engineering), in second quarter. Environmental Assessment is anticipated to expend \$1,000 total Federal expenditures (Administrative and Legal), in second quarter. Network design will be 100% complete. Environmental Assessment will be 100% complete. Pole attachment agreements (ie: right-of-way) will be 100% complete. Construction approvals will be 100% complete. Request for Bids, as required by local procurement requirements, for Equipment Procurement and Network Build will be advertised and transmitted to interested parties, with anticipation of bid openings and City Council bid awards being secured in the third quarter.</p>	
<p>5. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.</p>	
<p>5a. Typed or Printed Name and Title of Authorized Certifying Official Douglas Beckham City Administrator</p>	<p>5c. Telephone (<i>area code, number and extension</i>) 859 824-3606</p>
<p>5b. Signature of Authorized Certifying Official </p>	<p>5d. Email Address dbeckham@wtownky.org</p>
	<p>5e. Date Report Submitted (<i>Month, Day, Year</i>) July 30, 2010</p>

According to the Paperwork Reduction Act, as amended, no person is required to respond to, nor shall any person be subject to penalty for failure to comply with, a collection of information subject to the requirements of the PRA, unless that collection of information displays a currently valid OMB control number. Public reporting burden for this collection of information is estimated to average 1 hour and 30 minutes per response, including time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding the burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Anthony G. Wilhelm, Director, Broadband Technology Opportunities Program, Office of Telecommunications and Information Applications, National Telecommunications and Information Administration, U.S. Department of Commerce (DOC), 1401 Constitution Avenue, N.W., HCHB,

OMB CONTROL NO. 0660-0035
EXPIRATION DATE: 10/31/2010

Room 4887, Washington, D.C. 20230.