DATE: 02/13/2014

OMB CONTROL NUMBER: 0660-0037 EXPIRATION DATE: 6/30/2015

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS			
General Information			
Federal Agency and Organizational Element to Which Report is Submitted Award Identification 2. Award Identification	ation Number	3. DUNS Number	
Department of Commerce, National Telecommunications and Information Administration NT11BIX557000)1	964743988	
4. Recipient Organization			
Eagle-Net Alliance 11800 Ridge Pkwy, Broomfield, CO 80021-6525			
5. Current Reporting Period End Date (MM/DD/YYYY)	6. Is this the last	Annual Report of the Award Period?	
12-31-2013		○ Yes ● No	
7. Certification: I certify to the best of my knowledge and belief that this repurposes set forth in the award documents.	port is correct and	complete for performance of activities for the	
7a. Typed or Printed Name and Title of Certifying Official	7c. Telephone (are	ea code, number and extension)	
John Bakken	720 210946		
	7d. Email Address	s	
Compliance and Reporting Manager	john.bakken@cc	o-eaglenet.net	
7b. Signature of Certifying Official	7e. Date Report Submitted (MM/DD/YYYY):		
Submitted Electronically	02-13-2014		

DATE: 02/13/2014

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 6/30/2015

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)			
Average cost per new mile (Middle Mile)	44,212	This calculation is based on 809 miles of completed new fiber construction in several areas of the state. Variance to baseline is mostly based on change from microwave to fiber build in most areas of the state.			
Average cost per household passed (Last Mile)	0	n/a. Middle mile network only.			
Average cost per subscriber (Last Mile)	0	n/a. Middle mile network only.			
Maximum broadband speed advertised (Middle Mile)	1	We offer 1G as the norm; some future subscribers may request up to 10G.			
Maximum broadband speed advertised (Last Mile)	0	n/a. Middle mile network only.			
Average broadband speed provided (Middle Mile)	107.7	For current subscribers, the highest speed currently requested is 800mbps and the lowest is 10mbps.			
Average broadband speed provided (Last Mile)	0	n/a. Middle mile network only.			

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
See attached spreadsheet.	See attached spreadsheet.	See attached spreadsheet.	See attached spreadsheet.

Add Facility

Remove Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

EAGLE-Net currently has eight service agreements with wholesale and last mile providers to whom it is providing service. In addition, it has 26 signed Master Service Agreements that provide the framework for future service agreements, and it is in negotiations with another 33 providers for future agreements. No requests for interconnection have been denied.

Peering and Transit Agreements (600 words or less)

EAGLE-Net currently has service agreements with seven providers from whom it is purchasing peering and transit services. No other agreements are currently being negotiated to obtain additional transit services.

DATE: 02/13/2014

OMB CONTROL NUMBER: 0660-0037 EXPIRATION DATE: 6/30/2015

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	1,765	Public Housing	113
Libraries	260	Other Institutions of Higher Education	3
Medical and Healthcare Providers	450	Other Community Support Organizations	78
Public Safety Entities	308	Other Government Facilities	770
Community Colleges	16	Total Community Anchor Institutions	3,763

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

The average increase in broadband speed to CAI's has varied from entities that have received 20 Mbps increases to CAI's that have received 300 Mbps increases in broadband speed.

- 6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:
- n/a. EAGLE-Net is a middle mile project and is not providing retail services directly to the public.
- 7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)? EAGLE-Net has Acceptable Use and Non-Discrimination and Interconnection Practice Policies (see http://www.co-eaglenet.net/support.aspx for further details). EAGLE-Net does not impose any bandwidth limitations or access limitations to lawful content, service, service provider, or application or prevent any consumers from attaching any legal device to its existing intrastructure or on proposed BTOP infrastructure.
- 8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less).

No subscribers dropped EAGLE-Net service during this year.

9. Please provide the following information regarding the number of fiber strand-miles:

Total Number of	Total Number of Active Fiber	Total Number of Leased Fiber	Total Number of Dark Fiber	Total Nun	Total Number of Strand-miles Being Built	
Strand-miles	Strand-miles Used by Recipient	Strand-miles	Strand-miles	Active	Leased	Dark
37,656	3,860	0	27,790	104	3,456	2,446

- 10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:
- n/a. No dark fiber leased at this time.
- 11. Please provide the following information regarding the facility collocation capacity:

Total Facility (total square feet for all facilities)		Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available
	0	0	0	0
	_			

DATE: 02/13/2014

OMB CONTROL NUMBER: 0660-0037 EXPIRATION DATE: 6/30/2015

12. If you do not own collocation space, please describe how and where other network providers and/or customers interconnect with your network (600 words or less).

Currently lease rack space in several locations throughout the state. Locations are:

Colorado Springs POI: 1 rack, 4 sq feet 910 15th St Denver POI: 1 rack, 4 sq feet

Akron POI: 1 rack, 4 sq feet Aurora POP: 2 racks, 8 sq feet Byers POI: 1 rack, 4 sq feet

Chevenne Wells POI: 1 rack, 4 sq feet

Flagler POI: 1 rack, 4 sq feet Fort Morgan POI: 1 rack, 4 sq feet Limon POI: 1 rack, 4 sq feet

Prospect Valley POI: 1 rack, 4 sq feet

Pueblo Peer: 1 rack, 4 sq feet
Rifle POI: 1 rack, 4 sq feet
Sterling POI: 1 rack, 4 sq feet
Wray POI: 1 rack, 4 sq feet
Cahone POI: 1 rack, 4 sq feet
Durango POP: 1 rack, 4 sq feet
Empire POI: 1 rack, 4 sq feet
Montrose POI: 1 rack, 4 sq feet
Nucla POI: 1 rack, 4 sq feet

Haystack Butte POI: 1 rack, 4 sq feet

Lynn POI: 1 rack, 4 sq feet

Pueblo DC POI: 4 racks, 16 sq feet, 200 sq feet available

Pueblo Peer: 1 rack, 4 sq feet

Grand Junction Peer: 1 rack, 4 sq feet Durango Peer: 1 rack, 4 sq feet Denver Peer: 4 racks, 16 sq feet

Colorado Springs Peer: 3 racks, 12 sq feet, 400 sq feet available

Craig POI: 1 rack, 4 sq feet

13. To the extent that you have made any subcontracts or sub grants, please provide the number of subcontracts or sub grants that have been made to socially and economically disadvantaged small business (SDB) concerns as defined by section 8(a) of the Small Business Act, 15 U.S.C. 647, as modified by NTIA's adoption of an alternative small business size standard for use in BTOP. Please also provide the names of these SDB entities (150 words or less).

n/a.

14. Please describe any best practices/lessons learned that can be shared with other similar BTOP projects (900 words or less).

One of our key decisions was to sign an agreement with a network operator. This process started with an Invitation to Negotiate for interested parties to become involved. The end result was definitely what we wanted and it is working out very well for both parties. However, if a grantee intends to follow a similar process, please be sure to anticipate the amount of time and resources that the process may take, as it can become very time consuming.

- 15. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide an updated list of Community Anchor Institutions (CAIs) that you have connected and plan to connect to your network.
- 16. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide a list of community pairs that are receiving new or improved broadband service as a result of BTOP grant funds.

AWARD NUMBER: NT11BIX5570001 OMB CONTROL NUMBER: 0660-0037 **DATE: 02/13/2014** EXPIRATION DATE: 6/30/2015

Please provide up-to-date	provide up-to-date network route maps in a single file, in a Google Earth compatible format (e.g., KMZ file).				