AWARD NUMBER: NT10BIX5570074

OMB CONTROL NUMBER: 0660-0037 EXPIRATION DATE: 12/31/2013 DATE: 02/19/2013

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS					
General Information					
Federal Agency and Organizational Element to Which Report is Submitted	2. Award Identification Number		3. DUNS Number		
Department of Commerce, National Telecommunications and Information Administration	NT10BIX557007	4	153873930		
4. Recipient Organization					
Contact Network Inc. d/b/a InLine 600 Lakeshore Parkway, Birmingham, AL 35209-6361					
5. Current Reporting Period End Date (MM/DD/YYYY)		6. Is this the last Annual Report of the Award Period?			
12-31-2012					
7. Certification: I certify to the best of my knowledge and purposes set forth in the award documents.	belief that this rep	ort is correct and	complete for performance of activities for the		
7a. Typed or Printed Name and Title of Certifying Official		7c. Telephone (are	ea code, number and extension)		
Michele Boner		2052788134			
		7d. Email Address			
Accounting Manager		mboner@inline.com			
7b. Signature of Certifying Official		7e. Date Report Si	ubmitted (MM/DD/YYYY):		
Submitted Electronically		02-19-2013			

AWARD NUMBER: NT10BIX5570074

OMB CONTROL NUMBER: 0660-0037

DATE: 02/19/2013 EXPIRATION DATE: 12/31/2013

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)		
Average cost per new mile (Middle Mile)	37308	variance is due to higher fiber costs, higher than anticipated costs related to railroad crossing and aerial permits as well as up front expenditures that should level out ie: make ready costs for aerial, one time fees associated with permitting etc.)		
Average cost per household passed (Last Mile)	0	N/A		
Average cost per subscriber (Last Mile)	0	N/A		
Maximum broadband speed advertised (Middle Mile)	1000Mbps	No Variance		
Maximum broadband speed advertised (Last Mile)	0	N/A		
Average broadband speed provided (Middle Mile)	948Mbps	Currently we have two subscribers receiving 100Mbps, one receiving 10Mbps , the rest are receiving 1000Mbps service.		
Average broadband speed provided (Last Mile)	0	N/A		

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
N/A	N/A	N/A	N/A
Add Facil	ity	R	emove Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

Contact Network Inc. did not enter into any interconnection, peering and/or transit agreements during this annual reporting period nor are we negotiation any at this time. Contact Network Inc. has not received any requests for interconnection.

Peering and Transit Agreements (600 words or less)

Contact Network Inc. did not enter into any interconnection, peering and/or transit agreements during this annual reporting period nor are we negotiation any at this time. Contact Network Inc. has not received any requests for interconnection.

AWARD NUMBER: NT10BIX5570074

OMB CONTROL NUMBER: 0660-0037

DATE: 02/19/2013

EXPIRATION DATE: 12/31/2013

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	311	Public Housing	5
Libraries	40	Other Institutions of Higher Education	39
Medical and Healthcare Providers	156	Other Community Support Organizations	16
Public Safety Entities	50	Other Government Facilities	347
Community Colleges	45	Total Community Anchor Institutions	1,009

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

The average increase in broadband speed provided to the community anchor institutions we are servicing is 824Mbps. This number was calculated based on the fact that all 90 percent of our current customers were receiving 1.5Mpbs before upgrading to our service.

6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:

Contact Network Inc will provide multiple service tiers across the network with access speeds ranging from 10 to 1000 MBps. Currently, the retail services offered include 10Mbps, 100Mbps, 500Mbps and 1000Mbps Private Network Connectivity, 10Mbps and 100Mbps Fiber connection with internet access and a public safety only option for 100Mbps Fiber connection with separate VLAN's to other connected Anchor Institutions.

- 7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)? We monitor network utilization throughout our network, as well as traffic to other autonomous networks on the public Internet. We use these metrics to determine if additional network resources are needed to provide our customers with effective Internet access. These metrics are not utilized in any way to filter or manipulate network traffic, nor are they used to prioritize services to customers based on type of traffic. During times of extremely high network traffic, application-neutral techniques may be utilized to ensure minimum advertised speeds to all clients. With the exception of blocking content, or sources of content that are harmful to the operation our network, or where a client contracts with us for a service that limits access to dangerous or undesirable content, we do not discriminate or prioritize one source or type of content over any others. Furthermore, we support and adhere to the principles contained in the FCC's August 2005 Broadband Policy Statement" (more often called the agency's Internet Policy Statement).
- 8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less).

No subscribers have dropped the broadband service provided through this project.

9. Please provide the following information regarding the number of fiber strand-miles:

Total Number of	Total Number of Active Fiber	Total Number of Leased Fiber	Total Number of Dark Fiber	Total Number of Strand-miles Being Built		eing Built
Strand-miles	Strand-miles Used by Recipient	Strand-miles	Strand-miles Active	Active	Leased	Dark
64,697	1,137	26,345	34,651	69	101	2,394

10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:

Currently we have two wholesale customers purchasing dark fiber, PEG Bandwidth and Windstream. We are leasing 372 fiber miles or 25,830 strand miles to PEG Bandwidth and 50 fiber miles or 515 strand miles to Windstream.

11. Please provide the following information regarding the facility collocation capacity:

AWARD NUMBER: NT10BIX5570074

AWARD NUMBER: NT10BIX5570074 DATE: 02/19/2013			OMB CONTROL NUMBER: 0660-0037 EXPIRATION DATE: 12/31/2013
Total Facility (total square feet for all facilities)	Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available
1,035	260	11	764
network (600 words or less). In addition to the collocation space	pace, please describe how and where described in question eleven, Cooints at either our Community And	contact Network Inc. has designed	our network in such a way that
been made to socially and econom	's adoption of an alternative small k r <mark>less</mark>).	s (SDB) concerns as defined by se	contracts or sub grants that have ction 8(a) of the Small Business Act
The most important lesson that w department of transportation and	ctices/lessons learned that can be see have learned is to plan as far all pole attachments. Some of these differ that time while waiting on app	nead as possible. The focus of thi permits can take months to proce	s being on permits for railroads,
	template titled "Annual PPR CCI Ad onnected and plan to connect to yo		ed list of Community Anchor
	emplate titled "Annual PPR CCI Add se as a result of BTOP grant funds.	lendum", please provide a list of co	ommunity pairs that are receiving
17. Please provide up-to-date netw	ork route maps in a single file, in a	Google Earth compatible format (e	.g., KMZ file).