



FIRST PERFORMANCE PROGRESS REPORT First Quarter 2010

1. Recipient Organization (<i>Name and complete address including zip code</i>) Iniciativa Tecnológica Centro Oriental, Inc. #65 Betances Street, Caguas, PR 00725-3512	2. Award Identification Number NT10BIX5570033
3. Performance Narrative (Q1) <i>Please describe your project activities and progress for the first quarter of 2010. This should include a description of federal expenditures to date, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any delays or challenges. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)</i> Milestone #1 Overall Project No federal expenditures have been made. Project accomplishments: <ol style="list-style-type: none">1. Reviewed Grant Award's Special Award Conditions (SAC) and Standard Terms2. Identified errors in Special Award Conditions (SAC), amendments and/or advice requested and coordination with NTIA Program Officer3. Award accepted4. Federal Reporting.gov registration completed5. Grants On Line.gov registration completed6. Start pre construction-construction planning including critical pathways, re scheduling and resources7. American Recovery and Reinvestment Act (ARRA) Quarterly Report was submitted8. Attending conference calls, emails and/or webinars for welcoming, start up and American Recovery and Reinvestment Act (ARRA) Reporting.9. Start enrollment Automated Standard Application for Payments (ASAP) system US Department of Treasury. Milestone #2 Environmental Assessment Milestone accomplishments: <ol style="list-style-type: none">A. State Historic Preservation Officer (SHPO)<ol style="list-style-type: none">1. Coordination and submission to State Historic Preservation Officer (SHPO) of a written request for comments2. Aggressive follow up to State Historic Preservation Officer (SHPO)3. State Historic Preservation Officer (SHPO) assigned a number to project 02081002 Delays or challenges as observed includes <ol style="list-style-type: none">1. Not receiving yet State Historic Preservation Officer's (SHPO's) written request for additional information and/or comments2. Slow response time to accomplish the milestone. <ol style="list-style-type: none">B. Fish and Wild Life Services (FWS)<ol style="list-style-type: none">1. Coordination and submission to Fish and Wild Life Services (FWS) of a written request for comment and information package2. As of March 31, 2010 any written request for additional information or comments from Fish and Wild Life Services (FWS) has been received3. Aggressive follow up to Fish and Wild Life Services (FWS)4. No case number to project's, comments request has been assigned. Delays or challenges as observed includes. <ol style="list-style-type: none">1. Not receiving yet Fish and Wild Life Service's (FWS's) written request for additional information and/or comments2. Slow response time to accomplish the milestone.	



FIRST PERFORMANCE PROGRESS REPORT First Quarter 2010

4. Performance Projections (Q2)

Please describe your anticipated project activities and progress for the next quarter. This should include a description of federal expenditures, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any potential delays or challenges you foresee. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)

Milestone Category #1 Overall Project

Anticipated project activities for Q2-2010 are:

1. Complete enrollment to Automated Standard Application for Payments (ASAP) System US Department of Treasury
2. Gathering information and establish process for performance and outcomes measurements of all relevant parameters.
3. Start request for funds and prepare details explanation of its uses, complete and submit Form 270 Request for Advance and Reimbursement.
4. Submit Federal Financial Report (SF 425).

Milestone Category #2 Environmental Assessment

Anticipated project activities for Q2-2010 are:

1. Complete procurement process and contracting Environmental Assessment (EA) Consultant
2. Start the research, data gathering and related activities
3. Secure comments from State Historic Preservation Officer (SHPO) and Fish and Wild Life Services (FWS) and provide any additional information requested.

Milestone Category #3 Network Design

Anticipated project activities for Q2-2010 are:

1. Complete procurement process (as applicable) and contracting a consulting firm for review and update network design.

Milestone Category #11 Other

Anticipated project activities for Q2-2010 are:

1. Total Federal Expenditures for Q2-2010 \$250,000.

5. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.

5a. Typed or Printed Name and Title of Authorized Certifying Official Eng. Francisco García Vice President of Operations	5c. Telephone (area code, number and extension) (787) 961-2901/(787) 961-2001
5b. Signature of Authorized Certifying Official 	5d. Email Address fgarcia@intecopr.com/ojimenez@intecopr.com
	5e. Date Report Submitted (Month, Day, Year) 4/30/2010

According to the Paperwork Reduction Act, as amended, no person is required to respond to, nor shall any person be subject to penalty for failure to comply with, a collection of information subject to the requirements of the PRA, unless that collection of information displays a currently valid OMB control number. Public reporting burden for this collection of information is estimated to average 1 hour and 30 minutes per response, including time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding the burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Anthony G. Wilhelm, Director, Broadband Technology Opportunities Program, Office of Telecommunications and Information Applications, National Telecommunications and Information Administration, U.S. Department of Commerce (DOC), 1401 Constitution Avenue, N.W., HCHB, Room 4887, Washington, D.C. 20230.